


(No. 55.)



1879.

TASMANIA.

HOUSE OF ASSEMBLY.

PUBLIC WORKS:

REPORT OF ENGINEER-IN-CHIEF.

Laid upon the Table by the Minister of Lands, and ordered by the House to be printed, September 24, 1879.



Lands and Works Office, 24th September, 1879.

SIR,

I HAVE the honor to furnish, for the information of Parliament, a further Progress Report on the works provided for by Acts 41 Vict. No. 10, and 41 Vict. No. 11, giving particulars of the several contracts entered into; also continuation of Report of Works under previous Public Works Acts, "Waste Lands Act," &c., with details of expenditure to date.

I am glad to say that the progress during the past year has on the whole been very satisfactory; all the plans and specifications have been prepared under my own direction, and the supervision of contracts has been carefully attended to by the out-door special staff, and so far as I have been able I have endeavoured to personally inspect each work during progress or upon completion.

I regret to have to record that during the year the Inspector of Roads for the Northern Division, (Mr. J. R. Frith), had to cease from active duties through serious illness, which terminated fatally in August last.

The Stone-breaking Machines have been employed where practicable during the year, on terms and conditions arranged by me, and they have very much expedited the works. With the concurrence of the Manager of the Launceston and Western Railway and the approval of the Government, I secured the services of Mr. W. E. Batchelor, the Locomotive Superintendent at Launceston, for keeping the different machines in good repair and working order, and he has done this in a thorough manner. I consider this arrangement a good one for the interests of the Government, as duplicates of all parts likely to be fractured by any accident have been made, and are kept on hand ready to be forwarded without an hour's delay to any of the works; and the skilled labour under Mr. Batchelor's direction is always available for repairs at much less cost, and with less loss of time, than would be incurred in employing any private firm.

The amounts payable by contractors for use of machinery have been deducted from their final accounts. There are several applications by Road Trusts for the use of this machinery, which can be utilised as a public benefit on such terms as the Government may approve, and, moreover, they will be of service when the proposed Main Roads Maintenance Bill becomes law.

The competition in tendering has of late been very much better; in many cases the tenders have shown great care in their preparation, and generally have been very satisfactory in connection with the official estimates.

The course referred to in last Report with reference to contract documents has been still continued by having, where possible, scheduled prices for extras or deductions, which are required to be the *bonâ fide* prices upon which the contractor bases his tender, and has been found to work well in saving disputes on final settlement, and especially in checking random tendering; also, all necessary supervision has been exercised in each case to ensure the fulfilment of the requirements of contracts.

A considerable amount has had to be paid out of the provision by Parliament for these works to meet the claims for compensation where necessary to construct works on private property, or make deviations through same, and such expenditure has materially decreased the amounts available for works.

I desire also to bring under notice the urgent necessity of laying out good practicable reserved main lines of road well in advance of settlement, a large amount being wasted by the present system of selection under the provisions of the Waste Lands Act prior to this work being done. It is also necessary that some inspection should be made of the branch reserved roads laid out by the Land Surveyors before their surveys are considered complete. The difficulties and extra expense in meeting the requirements of the various selectors, and in many instances the amounts paid for compensation for roads, materially lessen the sum available under this Act for road purposes.

The whole of the works provided for under Public Works Acts, 41 Vict. Nos. 10 and 11, have been put in hand, and there only remain some small balances on a few of the votes that have yet to be dealt with, while the largest portion have been quite completed or are very near completion. It will be necessary, however, in a few instances to incur some small excesses on the votes sanctioned by Parliament, but these are exceptions, and principally on account of the necessary supervision or for expenditure that could not be foreseen, as in additional foundations, &c., but on the other hand there will be unexpended balances to meet probably an equal amount in other instances.

I desire also to acknowledge the valuable assistance of the Chief Clerk (Mr. W. Smith), and also his zeal and ability in the conduct of his branch of the department, while his work has increased to a very large extent, and bears no comparison to what it was some two or three years since.

I have the honor to be,
Sir,

Your very obedient Servant,

JAMES FINCHAM, *Engineer-in-Chief.*

The Hon the Minister of Lands and Works.

CONTINUATION of Report of Special Works carried out under the provisions made by Acts of the Parliament of Tasmania, with Details of Expenditure to 24th September, 1879.

PUBLIC WORKS CONSTRUCTION ACT, 1877, 41 VICT. No. 10.

ROAD FROM ELIZABETH TOWN TO LATROBE.

VOTE—£11,750.

1st Section.—The unsatisfactory progress by Mr. Clarke with this Contract, as referred to in last Report, being still continued, and this after every consideration possible had been shown him by this Department, compelled me to recommend the termination of his contract, which was done under date 3rd February, 1879. Amended schedules of works had then to be prepared, and tenders for the completion of this section were received in March last. That of Mr. M. Boland, at £5106 13s. 6d., being the lowest, was accepted, subject, however, to certain modifications and reductions so as to bring the total cost of works carried out under this contract to £4000, the available balance of vote only admitting of works to this extent.

The failure in connection with this contract was one which entailed very serious inconvenience to the public through the delay occasioned in the performance of these most necessary works, and also caused considerable additional expense to the Government for the completion of same. Considerable progress is, however, being made by the present energetic contractor, and the time for completion expires on 31st May, 1880, but I have little doubt that the works will be finished by end of present year.

Sassafras Section.—The works under this contract, as notified in last report, have been completed satisfactorily, and the balance paid.

Third Contract for General Works and Finger-post Deviation.—The remaining works on this road under the present vote, as referred to in last report, having been finally arranged, tenders were invited and received for same in August, 1878, which resulted in that of Messrs. Lapthorne, Roberts, and Bennett being accepted at £3320, and £111 6s. for extra works.

This contract has been completed by Mr. Bennett, one of the firm, who was left with the entire responsibility thereof, and has carried out the works under very great difficulties, very much to his credit and to my entire satisfaction.

These contracts have been under the constant supervision of the late Mr. J. R. Frith, till the date of his having to relinquish his duties through illness, since which Mr. J. Higgs has had charge of same, assisted by Sub-Inspector Simmons.

The vote under this Act has not been sufficient to complete a short section of this road near Latrobe.

	£	s.	d.
Expended, as per Return of 16th July, 1878	144	2	7
Since expended, as per details	8139	13	6
	£8283	16	1

GREEN'S CREEK ROAD.

VOTE—£1000.

The difficulty referred to in last report as to route for this road having been decided on by the Government, particulars were at once taken for the most desirable works to have carried out on the line approved of so far as vote would admit.

Tenders were received for same in June, 1879, and the following accepted:—

	£	s.	d.
Mr. W. Bennett, for Section 1, at.....	181	17	9
Ditto, Section 2, at.....	204	10	0
Ditto, Section 4, at.....	251	8	0
Messrs. King and Grealy, for Section 3, at....	206	10	0

These contracts are progressing, and will, when completed, absorb the balance of vote under this head.

The works on this road are being supervised by Mr. J. Higgs, assisted by Sub-Inspector Simmons.

	£	s.	d.
Expended, as per details	262	5	9

KENTISHBURY AND BARRINGTON ROAD.

VOTE—£1500.

The Bridge over the River Don, as referred to in last Report, has been completed under Mr. S. C. Kelcey's contract, and balance paid.

Tenders were also received in August, 1878, for the other Bridge mentioned, viz., near Macfarlane's, and that of Mr. Kelcey, being the lowest, at £132, accepted. Subsequently the construction of a solid embankment with culvert through same, and metalled roadway, was arranged with Contractor instead of Bridge as originally proposed, but no extra cost was incurred and the work as now carried out will be of a more lasting character.

Particulars of revised road works were arranged as speedily as possible after the wishes of Deputation (mentioned in last Report) were known, and tenders received for same in November, 1878, that of Messrs. Dooley & Sweeney, at £1100, being accepted. This Contract has been completed, but balance not yet paid.

The works on this road are under Mr. Cresswell's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878	21	1	6
Expended since, as per details	1326	12	2
	<u>£1347</u>	<u>13</u>	<u>8</u>

ROAD FROM LATROBE TO TORQUAY.

VOTE—£2750.

The Contract for works on this road, as mentioned in last Report, has been completed satisfactorily by Mr. Daly. Deductions were made to the extent of about £500 from the amount of tender, and I recommend the expenditure of this sum on Latrobe end of this road.

This Contract has been supervised by Mr. Cresswell, assisted by a Sub-Inspector.

	£	s.	d.
Expended, as per Return of 16th July, 1878	32	13	1
Expended since, as per details	2290	18	6
	<u>£2323</u>	<u>11</u>	<u>7</u>

ROAD FROM LATROBE TO LEVEN.

VOTE—£7000.

Section Mersey Bridge to Main Road at Ballahoo.—This Contract has been completed very creditably by Messrs. Lapthorne & Roberts.

A small portion of the embankment, while under construction, was carried away by a flood in August, 1878, but the work is now solid and well protected, and the stricture in the river caused by old bridge and approaches having been removed lately, I do not consider there will be any further danger.

Section Ballahoo to River Forth.—The Contract of Mr. C. B. M. Fenton for this Section of Road has been satisfactorily completed, which includes some heavy earthworks in cutting through Houson's Hill.

Section River Forth to Leven.—Messrs. O'Reilly & Swaine did not continue to carry on these works satisfactorily, and an arrangement was made to terminate their Contract by deducting the sum of £134 for unfinished works, which are now authorised to be done by day labour under Mr. Cresswell's direction.

Particulars for further Contracts referred to in last Report having been finally arranged, and arbitration matters adjusted for lands required for road, Tenders were received in July, 1879, for works on Sections 7, 8, and 9, between Rivers Forth and Leven, and that of Mr. John Ryan accepted at—

£120 14s. 0d. for Section 7.
£179 17s. 0d. for Section 8.
£303 11s. 6d. for Section 9.

These Contracts are under Mr. Cresswell's supervision, assisted by Sub-Inspector H. Jowett, and the Vote for this road will, when the works in hand are completed, be expended.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	1124	7	2
Since expended, as per details	4757	0	3
	<u>£5881</u>	<u>7</u>	<u>5</u>

ROAD FROM LEVEN TO CASTRA.

VOTE—£2000.

The works of forming, metalling, &c. on this road, a distance of about 2½ miles, under J. A. Fogg's contract, as referred to in last report, have been completed under Mr. Cresswell's supervision, with assistance of Sub-Inspector.

There is still a balance of about £350 on this vote, and arrangements are now being made for the expenditure of same.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	944	2	5
Since expended, as per details	645	7	3
	<u>£1589</u>	<u>9</u>	<u>8</u>

WEST CASTRA ROAD.

VOTE—£1000.

An expenditure of £34 has been incurred for clearing scrub from portions of this road, in order to allow the Inspector of the District to examine line and take full particulars of works to be carried out under vote.

Considerable delay was occasioned in settling the exact part of this road upon which the sum voted by Parliament should be expended; viz., whether the road through settled district should be improved or extended into Castra. It was, however, recently decided that the money so voted should be spent where the bulk of the population will derive benefit from it, and particulars were accordingly taken for most necessary works on that part near the Town of Ulverstone, for which tenders were received in August, 1879, and the following accepted:—

	£	s.	d.
W. J. Elliott, Section 1, at	275	2	6
Ditto, Section 2, at.....	240	2	6

subject, however, to certain reductions for use of gravel in place of metal.

These works are now progressing under Mr. Cresswell's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	9	3	6
Since expended, as per details	43	4	10
	<u>£52</u>	<u>8</u>	<u>4</u>

ROAD, HAMILTON-ON-FORTH, VIA WILMOT RIVER, (SOUTH).

VOTE—£1000.

An expenditure of £50 was authorised for grubbing, clearing, &c. on this road, which have been carried out under Mr. Cresswell's directions, prior to the acceptance of tender for under-mentioned works.

After preliminary survey, referred to in last report, had been completed, and necessary particulars taken of most desirable works on this road, extending over a distance of 4 miles,—tenders were invited for the same in March last, and that of Mr. John Ryan, at £570 7s. 6d., accepted.

These works are progressing satisfactorily under Mr. Cresswell's supervision.

A bridge over the Wilmot River, estimated at £800, must be built to connect this road with crown lands lying between the "Forth" and "Wilmot," and special provision by the Legislature will be required for this work.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	19	19	0
Since expended, as per details	451	17	9
	<u>£471</u>	<u>16</u>	<u>9</u>

ROAD, HAMILTON-ON-FORTH TO KINDRED PLAINS.

VOTE—£2000.

After preliminary survey referred to in last report was completed and particulars of necessary works taken, tenders were invited and received for same in November last, that of Mr. J. Daly, at £1589 10s., being accepted.

The contractor has not proceeded satisfactorily with these works, which have been much delayed through his pecuniary difficulties.

I have refrained from recommending any expenditure on present route up the long hill from the Forth, as a considerable deviation is necessary, which could not be carried out with the funds now available under present vote.

	£	s.	d.
Expended, as per Return of 16th July, 1878			<i>Nil.</i>
Since expended, as per details	1175	19	1

ROAD, DON BRIDGE TO FORMBY.

VOTE—£600.

The works on this road under contract of J. Alexander, as mentioned in last Report, have been completed under Mr. Cresswell's supervision. There is still a balance of about £100, the expenditure of which will be recommended for other necessary works.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	8	7	6
Since expended, as per details	464	16	8
	<u>£473</u>	<u>4</u>	<u>2</u>

PINE ROAD, PENGUIN CREEK.

VOTE—£2000.

Great delay was caused in settling the route upon which the vote as sanctioned by Parliament was to be expended. Tenders were ultimately invited in November, 1878, but after they were received it was considered advisable to carry out portion of the work only as originally proposed, and approval was obtained to this effect, also for inviting further offers for clearing extension of road. These amended tenders were received in January, 1879, after which it was decided to carry out the whole of the works as first contemplated, but as the lowest tenderer (T. Jowett, at £1879) declined then to proceed with the same, owing to the delay, that of E. O'Reilly, at £1898, was accepted. This Contractor, however, failed to commence work, and after some months his contract was terminated by notice under date 29th March, 1879.

The offer of W. H. Cann (the next lowest tenderer) to carry out the said works for £1875 was then accepted, and the same are progressing satisfactorily under Mr. Cresswell's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....			<i>Nil.</i>
Since expended, as per details	874	8	0

ROAD, LEVEN TO EMU BAY.

VOTE—£1500.

The works on this road under Mr. W. Goodall's contract, referred to in last Report, have been completed under Mr. Cresswell's supervision; also absolutely necessary extra works to the extent of £318 12s. 11d., which had to be carried out to provide for requirements of traffic.

Tenders were received in November, 1878, for repairs absolutely necessary to Leven Bridge to provide for traffic, and that of Messrs. Bennett and Hayden accepted. This contract has been completed at a cost of £202 16s. 4d.

Additional works have also been carried out on this road under tender of S. Turner, received and authorised in the usual manner; viz.,—Forming, metalling, culverts, draining near Penguin Creek, including repair of damage done by land slips near General Lodder's residence, at a cost of £142 10s.

These works (completed as far as the vote will allow) have been done under Mr. Cresswell's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878	12	1	0
Since expended, as per details	1445	5	9
	<u>£1457</u>	<u>6</u>	<u>9</u>

ROAD, EMU BAY TO TABLE CAPE.

VOTE—£1500.

After preliminaries were completed tenders were invited and received in February last for works, as under, on this road, and the following tenders accepted; viz.—

	£	s.	d.
H. J. Dowling—For Section near Parson's Creek and Section near Seabrook ..	312	12	0
W. Garner—Bridge over Parson's Creek	92	0	0
Peart and Garner—Grubbing, clearing, forming, metalling, &c., beginning east of Cam Bridge	262	0	0

Tenders were also received in August, 1879, for further works (Section 4), and that of P. Bauld, at £5 7s. per chain, accepted, for grubbing, clearing, metalling, and rubbing.

The whole of these works are being carried out satisfactorily under Mr. Cresswell's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878		<i>Nil.</i>	
Since expended, as per details	425	15	2

ROAD FROM CAM BRIDGE SOUTHWARDS.

VOTE—£1000.

The necessary inspection having been made, and particulars taken of most desirable works to have carried out, tenders were invited and received for same in January last, viz., for clearing, forming, draining, metalling, &c. extending over a distance of about five miles, and that of S. Turner, at £969, accepted, subject to certain reductions to keep the cost within limits of vote.

This contract is almost completed, and the work has been done satisfactorily under Mr. Cresswell's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878		<i>Nil.</i>	
Since expended, as per details	875	3	2

ROAD FROM TABLE CAPE TO DETENTION RIVER.

VOTE—£6000.

The contracts of Messrs. Garner and Dean and A. Dallas for clearing and grubbing through Table Cape Forest, Sections 1 and 2 of this road, as referred to in last report, have been completed.

The particulars of forming, metalling, &c. having been taken, tenders were received in October last for these works (4 Sections, about 17 miles), and that of Mr. C. B. M. Fenton, at £4400, accepted.

This contract has been completed very satisfactorily, under Mr. Atkinson's supervision, at a cost of £4300 16s., deductions being made for use of machinery, &c. for breaking metal.

The energy and ability shown by this contractor have been very creditable to him.

A good road is now complete from Wynyard to end of settlement at Boat Harbour, and near commencement of Table Cape Forest.

The only other work necessary for some time on this road will be additional clearing through Dallas Forest. Cost will be under £100.

	£	s.	d.
Expended, as per Return of 16th July, 1878	391	0	11
Since expended, as per details	5660	18	4
	<u>£6051</u>	<u>19</u>	<u>3</u>

ROAD, TABLE CAPE TO MOUNT HICKS.

VOTE—£1000.

Tenders were received in December last for works on this road, in accordance with plan and specification which had been previously prepared by this Department, and that of Messrs. Pearce and Morey, at £942 10s., accepted. After the works had been commenced, alterations were made in the original specification so as to provide a rougher class of work and satisfy contending interests. The result, however, has not been so satisfactory as I could wish.

This contract is near completion, but the present vote is quite inadequate for the requirements of this important road.

	£	s.	d.
Expended, as per Return of 16th July, 1878			<i>Nil.</i>
Since expended, as per details	824	9	3

FLOWERDALE ROAD.

VOTE—£1000.

Tenders were received in October last for works on this road, and that of Messrs. Dooley and Sweeney, at £859, notified as accepted. Immediately after, these parties informed the Department that they had made an error in their tender, and required a further sum of £140. This claim was not entertained, and they were informed their deposit would be forfeited.

Tenders were again received in December, and that of the same parties, being the lowest, was accepted for works to the extent of £900. On the 23rd January the contractors wrote declining again to go on with the work after a total delay of three months.

The other tenderers were then written to and offered the works on the same terms as those upon which Dooley and Sweeney's last offer was accepted; but only a reply from one tenderer was received; and that being considered too high, public tenders were again invited in accordance with my recommendation, some alterations being made in the specification by providing for 10 feet slabbing, in case tendered prices should be lower than for metalled road, as all contractors had represented the difficulty in getting stone at reasonable price. Of those received that of Mr. C. B. M. Fenton, at £1100, being the lowest, was accepted, subject, however, to certain deductions to bring the cost within the vote for this service. Under Mr. Fenton's contract metalling will be provided; and the stone-crushing machinery employed near the road has been made available. Mr. Atkinson has the supervision of this contract, which is proceeding very satisfactorily, as has been the case with other works carried out by Mr. Fenton.

Further works in this locality are being carried out under the provisions of The Waste Lands Act; and the district promises to be one of considerable agricultural settlement.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....		Nil	
Since expended, as per details	116	8	8

ROAD, DETENTION RIVER TO CIRCULAR HEAD.

VOTE—£2000.

Tenders were received in October last for works on four sections of this road extending over about 12 miles, and that of Mr. C. B. M. Fenton, at £1850, being the lowest, was accepted. This contract has been completed under Mr. Atkinson's supervision, and will absorb the vote for this service when balance has been paid.

No further works will be required upon this road for some time to come.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....		Nil	
Since expended, as per details	1085	2	8

FOREST ROAD, CIRCULAR HEAD.

VOTE—£1000.

Tenders were received in December last for grubbing, clearing, forming, metalling, &c. about two miles, and that of Mr. H. J. Emmett, at £1083, being the lowest, accepted, subject to reductions to keep the cost within amount voted for this road.

Mr. Atkinson has had charge of these works, which have been completed.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....		4	9 6
Since expended, as per details	959	6	10
	<u>£963</u>	<u>16</u>	<u>4</u>

ROAD FROM DUCK RIVER TO IRISH TOWN.

VOTE—£1000.

Tenders were received in December last for works on this road in accordance with the plans and specifications prepared by the Department, and that of Mr. J. H. Gray, at £913, was accepted. This contractor was killed during the operations of blasting in connection with these works, but the contract has since been satisfactorily carried on by his widow, and is now bordering on completion.

Mr. Atkinson has had the supervision of these works, which are finished, and will absorb the vote for this road when balance is paid.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....		9	18 6
Since expended, as per details	826	9	6
	<u>£836</u>	<u>8</u>	<u>0</u>

SOUTH ROAD, MONTAGU.

VOTE—£700.

After the route had been decided on, and particulars of works taken as referred to in last report, tenders were invited and received in December last, and that of C. Grey & Co., at £556 10s., being the lowest, was accepted.

This contract has been completed under Mr. Atkinson's supervision, but the balance has not yet been paid.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....		3	10 0
Since expended, as per details	584	15	0
	<u>£588</u>	<u>5</u>	<u>0</u>

ROAD FROM GEORGE TOWN TO MOUNT DIRECTION, VIA NINE MILE SPRINGS.

VOTE—£3000.

The works referred to in last report under contract of Mr. S. Pinnington have been completed at a cost of £472, deductions to the extent of £118 having been made from original tender (£590) on account of reductions in width of road.

Mr. M. Boland's contract for works on section between George Town Road and Nine Mile Springs, mentioned in previous return, has also been completed. Total cost, £1056 18s. 10d.

Tenders were also received in February last for additional works on this road, viz., Section 4, between Nine Mile Springs and George Town, and that of Messrs. Olding and O'Keefe accepted at £388 1s. 3d. This contract is nearly finished.

Further works on this road between Nine Mile Springs and Mount Direction, a distance of about 5½ miles, have also been carried out under tender of Messrs. Olding and O'Keefe, received and authorised in the usual manner at a cost of £614 19s.

Also, repairs to other portions, upon which no other expenditure has been incurred under this vote, have been effected under tender of F. Paulden at a cost of £24.

These contracts were under the late Mr. Frith's, and recently Mr. Higgs', supervision, assisted by a Sub-Inspector.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	441	11	0
Since expended, as per details	2166	6	1
	<u>£2607</u>	<u>17</u>	<u>1</u>

ROAD FROM GEORGE TOWN ROAD TO UPPER PIPER.

VOTE—£2500.

Tenders were received in September last for the works on this road referred to in last report, and the following were accepted:—

	£	s.	d.
Section 1—Deviation at the Big Hill, M. Boland, at	331	10	6
Section 2—Works at Holloway's Hill, J. Campbell, Junr., at.....	667	0	0
Section 3—Deviation to avoid Barber's Flat and Three Hills, M. Boland, at....	895	0	0

Sections 1 and 2 have been completed and No. 3 is progressing. These works were under Mr. Frith's (and lately Mr. Higgs') supervision, assisted by Sub-Inspector.

Tenders were also received in June last for additional works on portion of this road in the vicinity of White Bottom, which were very necessary for traffic, and that of S. Pinnington being the lowest, at £359, was accepted, subject to certain deductions to keep the cost within vote for this road, which will be absorbed when this contract is completed.

	£	s.	d.
Expended, as per Return of 16th July, 1879.....		<i>Nil.</i>	
Since expended, as per details	2107	12	6

ROAD, LAUNCESTON TO SCOTTSDALE.

VOTE—£3500.

After personal examination and report upon the proposed routes for this road, I recommended the adoption of the route *via* Patersonia, as a very large expenditure had already been incurred under "Public Works Act, 1865," in partially constructing same; and, after the necessary particulars of works were taken, and plan and specification prepared, tenders were received in December last for general works on Sections 1, 2, 3 of this road, and the following accepted:—

For Section 1.—About 2¼ miles, from 23 miles 63 chains to 26 miles. John Pearson, at £2090.

Section 2.—From 26 miles to 28 miles 40 chains; distance 2½ miles. Campbell & McDougall, at £1505 12s.

Section 3.—From 28 miles 40 chains to 31 miles 36 chains; distance 2 miles 76 chains. James Bartley, at £2003.

These contracts have progressed satisfactorily, and are nearly completed.

Tenders were also received in March for works on Section 4, between River Brid and Tucker's Corner, and that of Alexander Farquhar, at £336 16s., accepted. This contract is almost finished.

Tenders for further works, as under, were also received in July, and the following tenders accepted; viz.—

For Section 5.—Commencing at road leading to St. Leonards, near Waverly Mills, and extending about half a mile. John Loone, at £421.

Section 6.—Begins at 10 miles from Launceston and ends at entrance to Lisle road. John Loone, at £1420 12s.

Both these contracts are progressing.

A bridge, damaged by the falling of a tree, has also been repaired, at a cost of about £60, by day labour, under Overseer John R. Hall.

Mr. John Cunningham has charge of this district, assisted by Sub-Inspectors. When the contracts now in hand are completed the vote for this road will be expended.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	77	2	10
Since expended, as per details... ..	4389	4	2
	<u>£4446</u>	<u>7</u>	<u>0</u>

ROAD, BRIDPORT TO SCOTTSDALE.

VOTE—£2000.

The contracts of Messrs. Campbell and M'Dougall and Mr. J. Pearson, referred to in last Report, have been completed.

Tenders were also received in November last for additional works on this road, in substituting forcings and culverts for five old bridges, and that of Mr. J. W. Watson, at £173 10s., being the lowest, was accepted.

This contract is being proceeded with, and, when completed, the vote for this road will be expended.

These works have been under Mr. Cunningham's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	196	4	0
Since expended, as per details	1517	1	10
	<u>£1713</u>	<u>5</u>	<u>10</u>

ROAD, SCOTTSDALE TO UPPER RINGAROOMA BRIDGE.

VOTE—£3000.

The works referred to in last Return under contracts of Messrs. J. and S. Loone and Mr. Alexander Farquhar for Sections 1 and 2 of this road have been completed and balances paid.

Tenders were also received in January for further works on Sections 3 and 4 of this road, and the following accepted; viz.—

	£	s.	d.
Section 3—William M'Lennon, at.....	448	0	0
Section 4—M'Dougall and Wreford, at....	621	0	0

Both these contracts are almost completed, and vote will then be expended.

	£	s.	d.
Expended, as per Return of 16th July, 1878	684	17	5
Since expended, as per details	1786	4	9
	<u>£2471</u>	<u>2</u>	<u>2</u>

ROAD, RINGAROOMA TO BRANXHOLM.

VOTE—£1000.

The works mentioned in last Report under contract of Messrs. Campbell and M'Dougall have been completed, and have absorbed the provision for this road.

Works have been carried out under Mr. Cunningham's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	396	7	10
Since expended, as per details	582	11	0
	<u>£978 18 10</u>		

ROAD, BRANXHOLM TO MOORINA.

VOTE—£1000.

Tenders were invited in February for works on this road; viz., clearing, grubbing, fencing, &c., and that of Mr. W. T. Pearce, being the lowest, at £545 7s., was accepted.

Tenders were also received in April for bridges and other works, and that of W. T. Pearce, at £299 10s., accepted, subject to certain deductions to keep cost within limits of vote.

These contracts are progressing under Mr. Cunningham's supervision, and the vote will be expended in meeting same.

Further expenditure is urgently required in additional clearing and in making road through some swampy places, as well as providing for further culverts and side forming.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	46	14	3
Since expended, as per details	724	0	9
	<u>£770 15 0</u>		

ROAD, MOORINA TO RINGAROOMA PORT.

VOTE—£1000.

The contract of Mr. D. Campbell for works on this road, mentioned in last report, has been completed under Mr. Cunningham's supervision, at a cost of £902 17s. 6d. Vote expended.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	28	4	0
Since expended, as per details	951	7	2
	<u>£979 11 2</u>		

ROAD FROM GEORGE'S BAY TO ST. MARY'S ROAD, NEAR FALMOUTH.

VOTE—£3000.

An almost entirely new line has been adopted for this road, and the Department is very much indebted to Mr. Groom, Chairman of Road Trust, for the valuable assistance rendered by him in connection with the several works.

The works in construction of Causeway adjoining Bridge over Scamander River, under contract of Messrs. Wise, Tilley, and Apted, as mentioned in last report, have been completed and balance paid.

An expenditure of about £160 was also incurred in cutting and forming approach to the Bridge at Jason's Gates, &c. by men on day labour, under Overseer A. Hall.

The difficulty previously referred to with reference to taking road through private property was arranged satisfactorily, and the sum of £400 paid as compensation to Mr. Steele for this purpose. The entire distance of road through Mr. Steele's estate is about $4\frac{1}{2}$ miles.

Particulars were then taken of most desirable works on this portion of line, and tenders invited for clearing. The lowest tenderers (Messrs. J. & T. Rubenach) declined to proceed with the contract, and the offer of Mr. R. Terry for the same and for additional clearing at £160 was accepted. This has been completed.

Tenders were also received in February for works on three sections of this road as under, and the following accepted:—

	£	s.	d.
Section 1—St. Mary's Road to Scamander River, Richard Terry, at.....	70	0	0
Section 2—Scamander Bridge to <i>Traveller's Rest</i> , R. Terry, at.....	202	10	0
Section 3— <i>Traveller's Rest</i> to Boggy Creek, R. Terry, at.....	294	0	0

Tenders for further works, viz., from Boggy Creek to Jason's Gates, were received in April, and that of Mr. J. C. M'Michael, being the lowest, at £525 was accepted.

These last-mentioned contracts are progressing satisfactorily under Mr. A. Hall's supervision.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	20	11	0
Since expended, as per details.....	1730	14	2
	<u>£1751</u>	<u>5</u>	<u>2</u>

ROAD FROM KANGAROO POINT TO RICHMOND.

VOTE—£2500.

It was considered advisable to expend this vote in improving the hilly portion of old road, where both Richmond and Sorell traffic would be benefited, and in the erection of some bridges in a substantial manner.

Tenders were accordingly invited in November last for grubbing, clearing, forming, metalling, &c., and that of Messrs. W. C. Grubb & Brothers at £1885 3s. accepted, subject to certain deductions for works omitted.

Tenders for the erection of three bridges, viz.; over Belbin Creek, Brook Bank Creek, and Duck Hole Creek, were also received in April, and that of Messrs. W. C. Grubb & Brothers at £466 6s. 10d., being the lowest, accepted.

Both these contracts have been completed under Mr. A. A. Hull's supervision.

One or two small bridges yet require renewal, and some improvements are also necessary on Richmond section of road, but the vote under this Act is expended.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	34	5	2
Since expended, as per details.....	2443	15	10
	<u>£2478</u>	<u>1</u>	<u>0</u>

ROAD FROM RICHMOND TO SWANSEA.

VOTE—£4000.

The repairs to Prosser's River Bridge on this line of road under Messrs. Rudd and M'Neill's contract, as referred to in last report, have been completed.

Tenders were received in July for the erection of Bridge at Stony Creek, near Swansea, and that of Mr. A. Gemmell (being the lowest) was accepted. This work has been finished at a cost of £392 18s.

After the completion of preliminaries plans and specifications were prepared and tenders received for the under-mentioned additional works on this road, and the following contracts entered into; viz.—

For grubbing and clearing Deviation near Postman's Hut, C. Jack, at 8s. 6d. per chain. This work is completed at a cost of £32 1s. 9d.

General works on this Deviation, C. Jack, at £40. Progressing.

Construction of Bridge, Causeway, and other works at Ravensdale Creek, R. Robinson, at £814 15s. 2d. This work is near completion.

Erection of Bridge at Horseshoe Bend Creek, Frederick Rapp, at £160. Work completed, but balance not yet paid.

Bridge and Approaches at Mayfield Creek, A. Gemmell, at £180. Work completed, but balance not yet paid.

Deviation of Road at Stokell's Hill—general works, G. W. Lindley, at £660, and £16 for fencing. This contract is almost finished.

Deviation of Road at Lisdillon—general works, Messrs. Jack and Gemmell, at £777 17s. Work completed, but balance not yet finally adjusted.

Repairs to two Bridges over Nelson's Creek and Lisdillon Bridge, G. Chaffey, at £66. The acceptance of tender from G. Chaffey, at £46, for repairs Woodstock Bridge, Triabunna, has been deferred for the present.

A further sum will be necessary for renewal of some bridges, including one over Prosser's River at

Buckland, as well as to make road through some portions over heavy sand, and for a deviation to avoid the Thumb's Hill, the vote under this Act having been insufficient to allow of these works being carried out.

	£	s.	d.
Expended, as per Return of 16th July, 1878	35	1	0
Since expended, as per details	2830	4	2
	<u>£2865</u>	<u>5</u>	<u>2</u>

ROAD FROM CAMBRIDGE TO SORELL.

VOTE—£2000.

The works on this road, as referred to in last Report, under contract of Messrs. W. C. Grubb and Bros., have been completed at a cost of £1859 1s. 1d.

Further works on the Causeway portion of road have also been carried out under the tender of Messrs. Hayton and Pullen, at £35.

The balance of about £50 of vote for this road under "Public Works Act, 1865," 29 Vict. No. 1, has been authorised to be expended in performing other very necessary works.

	£	s.	d.
Expended, as per Return of 16th July, 1878	515	10	6
Since expended, as per details	1488	3	11
	<u>£2003</u>	<u>14</u>	<u>5</u>

ROAD FROM SORELL TO EAGLE HAWK NECK.

VOTE—£2500.

After particulars of works had been taken on this line and several deviations made, tenders were received in May for 4 sections. That of Mr. G. Wellard was, however, only accepted for Section 4—clearing, grubbing, culverts, bridge at One Mile Creek, and other works, for the sum of £303 5s.

Alterations were then made in the other Sections, and tenders are now invited for the same.

Considerable delay and difficulty has been experienced in endeavouring to arrange for a deviation through Mrs. Read's property at Sorell, and the matter is still under consideration. This deviation must be carried out, and will be of great benefit to all the traffic from Carlton, Bream Creek, and the Peninsula.

The whole route has been very carefully examined and a much improved line obtained between the Sounds and Eagle Hawk Neck, by which the almost impracticable hill, fully some 700 feet above sea level at Eagle Hawk Neck, is avoided.

	£	s.	d.
Expended, as per Return of 16th July, 1878			<i>Nil.</i>
Since expended, as per details	104	8	8

ROAD FROM EAST BAY NECK TO RAGGED TIER, VIA BREAM CREEK.

VOTE—£1000.

The works on this road, Sections 4, 5, and 6, under contract of Messrs. Kingston and Wellard, as mentioned in last Report, have been completed under Mr. A. A. Hull's supervision. These works have, with expenses for compensation for deviation through private property and other charges, absorbed the provision under this vote.

	£	s.	d.
Expended, as per Return of 16th July, 1878	53	5	0
Since expended, as per details	924	16	9
	<u>£978</u>	<u>1</u>	<u>9</u>

ROAD FROM NEW NORFOLK TO LACHLAN VILLAGE.

VOTE—£1000.

The works referred to in last Report on portion of this road under Mr. R. Jeffery's contract have been completed, and balance paid.

No satisfactory offers were received in answer to public advertisement for further works, and in order to find work for the unemployed a number of men have recently been engaged on this road under Overseer Blakney.

The works are progressing satisfactorily and near completion.

	£	s.	d.
Expended, as per Return of 16th July, 1878	13	2	7
Since expended, as per details	628	5	2
	<u>£641</u>	<u>7</u>	<u>9</u>

ROAD FROM FENTON FOREST TO DUNROBIN, VIA MONTON'S MARSH.

VOTE—£1000.

The negotiations for the land required for portion of this road, as referred to in last Report, were not successful, and the proposal has been abandoned, the vote not being sufficient to meet the claim made for compensation.

The following contracts have been entered into for works under this vote; viz.—

Bridge over Russell's Falls River. A. Smith, £353 10s.

Section 4. Between Fenton Forest House and Russell's Falls River.—General works on Road. James Browning, £91 5s.

Between Fenton Forest School and Mr. Pike's residence.—Road works. Godfrey Brothers, £235 2s.

These contracts are under the supervision of the Inspector of Roads, assisted by a special officer in the district.

	£	s.	d.
Expended, as per Return of 16th July, 1878	14	10	0
Since expended, as per details	360	18	5
	<u>£375</u>	<u>8</u>	<u>5</u>

ROAD FROM JUNCTION OF EASTERN MARSHES AND BLUFF ROADS TO TUNNACK.

VOTE—£1000.

A special officer (Mr. Woods) was employed in this district to take particulars of most necessary works under this vote, and tenders were received in September, 1878, for works on 6 sections of above-mentioned road. That of Messrs. Johnston & Williams, being the lowest, at £1000, was accepted, subject to certain reductions to keep cost within the limits of vote.

This contract has been supervised by the Inspector of Roads in addition to Mr. Wood's assistance, and is almost completed.

	£	s.	d.
Expended, as per Return of 16th July, 1878			<i>Nil.</i>
Since expended, as per details	872	16	9

ROAD FROM MARGATE TO THREE HUT POINT.

VOTE—£2000.

As soon as all necessary particulars were obtained, plans and specifications were prepared and tenders invited for the most desirable works on this road, in connection with the vote for this service, and the following contracts were authorised in the usual manner; viz.—

	£	s.	d.
Section 1—Bridge over Back River, at Township of Margate, R. Groombridge.. (Completed at a cost of £73.)	64	0	0
Section 2—Deviation at 2 m. 69 ch., to avoid hills, C. Denehey	98	10	0
(Completed.)			
Section 3—Bridges at Snug and Little Snug, M. Torpy	184	0	0
(Completed at a cost of £204.)			
Section 4—Improvement in grade, forcing, culverts, fencing, &c., at 5 m. 52 ch., T. S. Hart	195	0	0
Section 5—Improvement and deviation near Great Oyster Cove Bridge, G. Bradley (Completed at a cost of £118 19s.)	106	15	0
Section 6—Deviation at 7 m. 46 ch., Stubbings & Thomson	161	14	0
(Work completed, but balance not yet paid.)			
Sections 7 and 8—Bridge and approaches at Little Oyster Cove, and Road-works and Bridge at 10 m. 40 ch., W. C. Grubb & Brothers	482	11	0
(Work completed, but balance not yet paid.)			

Section 9—Bridge over Fluerty's Creek, and deviation from 13 m. 75 ch. to 14 m. 21 ch., J. J. Charlton	£ s. d. 85 15 0
(Work completed, but balance not yet paid.)	
Section 10—Deviation at Spider Creek, and Bridge near Biddle's Gate, at 15 m. 17 ch., Clark Brothers, at	185 0 0
(Work completed, but balance not yet paid.)	
Section 11—Bridge at Deep Creek, Clark Brothers, at	356 10 0
(Work completed, but balance not yet paid.)	

Several claims for compensation have had to be paid out of the vote for this road, which was not sufficient to meet all the contracts. A sum, however, of £300 has been contributed from the funds available under the provisions of "The Waste Lands Act," Section 28, in aid of the same.

These works have been supervised by the Inspector of Roads (Mr. Helmer), in addition to a Sub-Inspector (Mr. Kerr).

Expended, as per Return of 16th July, 1878	£ s. d. 47 3 5
Since expended, as per details	1668 16 3
	<hr/> £1715 19 8 <hr/>

ROAD FROM SANDY BAY RIVULET TO RIDGEWAY.

VOTE—£500.

The following Contracts have been carried out on this road under tenders authorised for the same; viz.—

General works from Waterworks, extending about $\frac{3}{4}$ of a mile towards Ridgeway, Degan & Goram, at	£ s. d. 156 0 0
General works from Bridge over Sandy Bay Rivulet towards Waterworks, T. Underwood, at	247 4 0

The sum of £25 was paid for compensation out of this vote for land required for deviation through private property.

Expended, as per Return of 16th July, 1878	£ s. d. 3 3 4
Since expended, as per details	458 3 0
	<hr/> £461 6 4 <hr/>

ROAD FROM VICTORIA TO PORT CYGNET.

VOTE—£5000.

The works referred to in last Report, under contracts of Messrs. Thomson Bros. and Messrs. M. J. Clarke & Bros., have been completed.

The following contracts have also been entered into for further works on this road, under tenders received and authorised in the usual manner; viz.—

Section 4.—Commencing at 1 mile 4 chains from *Picnic Hotel*, Victoria, and ending at 1 mile 50 chains, connecting two portions of this road recently made.. M. Fitzpatrick, at £375.

Section 7.—General works, extending about 1 mile. M. J. Clark & Bros., at £659 5s.

Section 8.—Commencing at 7 miles 53 chains and extending to 10 miles 14.28 chains at junction of Port Cygnet slabbed roads. Stansfield, Mead, & Langford, £963 10s.

Extra metalling, culverts, and other works have been ordered on this contract to the extent of about £200.

Considerable difficulty has been experienced in dealing with the claims for compensation for land required for deviations of this road, and a very large amount has been paid out of the vote to meet these demands, some of which are still unsettled.

The above-mentioned contracts are under the supervision of the Inspector of Roads, assisted by a sub-inspector, and will, when completed, absorb the provision under this Act.

Expended, as per Return of 16th July, 1878	£ s. d. 228 4 7
Since expended, as per details	3914 6 3
	<hr/> £4142 10 10 <hr/>

ROAD FROM HUON BRIDGE TO HONEYWOOD.

VOTE—£5000.

The works referred to in last Report, under contract of Messrs. O'Beirne & Brannan, viz., between Jackson's Point and Castle Forbes Bay, have been completed, at a total cost of £913 2s. 3d.

The following additional contracts have also been entered into, under tenders received in answer to public advertisement; viz.—

Section 2.—Commencing at 76 chains 50 links from Huon Bridge and ending at 1 mile 35 chains from the bridge. W. J. Darcy, jun., £64 4s. 6d.

Section 3.—Commencing at 1 mile 12 chains from Jackson's Point and ending at 1 mile 77 chains 10 links from same. (Heriot's deviation.) Darcy & Brannan, £444 10s.

Section 4.—Commencing at 2 miles 49 chains 70 links from Jackson's Point and ending at 4 miles 34 chains 5 links from same. Osborne Geeves, £1300. (Deviation at Shipwright's Point.)

Section 5.—Commencing at 4 miles 34 chains 5 links from Jackson's Point and ending at 5 miles 28 chains 10 links from same. Hawkins, Ford, & Hopkins, £599. (Deviation at Shipwright's Point.)

Section 6.—Commencing at 5 miles 28 chains 10 links from Jackson's Point and ending at Kermandie River Bridge at 5 miles 58 chains 50 links. M. Fitzpatrick, £837.

Sections 7 and 8.—Commencing at Huon Bridge and ending at the *Kent Hotel*, Franklin. M. Fitzpatrick, £279 10s. and £200. Deductions to the extent of £100 will be made from this contract to keep cost of works within limits of vote.

These works have been supervised by the Inspector of Roads, assisted by sub-inspector, and when completed the entire vote under this Act will be expended.

A considerable amount has also had to be paid from this vote in meeting claims for compensation to owners of property through whose land deviations have been taken.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	50	15	10
Since expended, as per details.....	3411	7	8
	£3462	3	6

ROAD FROM HUON ROAD TO SANDFLY BASIN.

VOTE—£500.

Tenders were received in December for grubbing, clearing, forming, metalling, and other works on this road, and that of Messrs. Thomson Bros. being the lowest, at £428, was accepted.

This contract is completed, but balance has not yet been paid.

	£	s.	d.
Expended, as per Return of 16th July, 1878		<i>Nil.</i>	
Since expended, as per details.....	451	1	4

ROAD FROM GLENORCHY, NEAR THE *BERRIEDALE INN*, VIA GERMAN TOWN, TO SORELL CREEK.

VOTE—£1000.

Works in clearing, forming, culverts, &c. on portion of this line were carried out under offers from German settlers to the extent of £89 5s.

No satisfactory offers having been received after twice advertising for tenders, further works were carried out by men employed under Overseer Blakney, which have been completed, and absorbed available balance.

	£	s.	d.
Expended, as per Return of 16th July, 1878	171	1	0
Since expended, as per details.....	853	12	6
	£1024	13	6

ROAD FROM BRIDGEWATER TO DROMEDARY.

VOTE—£500.

After the necessary preliminaries were completed, tenders were invited and received in February for general works on this road, and that of Mr. C. S. Earle being the lowest, at £346 11s. 3d., was accepted.

This contract is almost completed, and will, with necessary extra works, absorb the vote under this head.

	£	s.	d.
Expended, as per Return of 16th July, 1878	2	12	7
Since expended, as per details	252	17	8
	<u>£255</u>	<u>10</u>	<u>3</u>

MERSEY BRIDGE APPROACHES.

VOTE—£1200.

The contract for this work, as referred to in last Report, has been completed under Mr. Oldham's supervision and that of the Inspector of the district, and has been carried out very creditably by the contractors. Payment has also been made of the amounts awarded as compensation to owners and others for land required for approach.

The old bridge and its approaches have been cleared away; also obstructions of dead-wood, &c.

	£	s.	d.
Expended, as per Return of 16th July, 1878	598	4	4
Since expended, as per details	409	14	4
	<u>£1007</u>	<u>18</u>	<u>8</u>

BRIDGE OVER THE RIVER BLYTHE.

VOTE—£250.

Tenders were received in October for necessary repairs and approaches to this structure, in accordance with the plan and specification prepared by this Department, as referred to in last Report. That of Mr. Robert Milburn, being the lowest, at £228 3s., was accepted, under date 28th October, 1878; but, owing to failure on his part to commence the works, this contract was terminated by notice under date 8th April, 1879.

Tenders were again invited, and that of Messrs. Smith & Groom, being the lowest, at £224, was accepted for these repairs, exclusive of approaches.

This contract is almost completed, and has been carried out under Mr. Cresswell's supervision.

A further amount is required to provide for approaches to this bridge.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1	17	6
Since expended, as per details	170	8	4
	<u>£172</u>	<u>5</u>	<u>10</u>

BRIDGE OVER THE RIVER CAM.

VOTE—£1500.

This bridge is almost complete, under supervision of the District Inspector and a Sub-Inspector, and is built in a creditable and substantial manner; but the great difficulties met with in founding the large centre pier, and the trouble of keeping down the water inside the coffer-dam, were too much for the contractor, who became disheartened with his fruitless efforts, and then, at his special request, and with the distinct understanding that contractor should not consider his responsibility ceased, or that such action would in any way prejudice his position in connection with the contract, I instructed Mr. Cresswell to try and get in the necessary foundations: in this, with energy and perseverance, he shortly succeeded, and the contractor then returned to and completed his work.

	£	s.	d.
Expended, as per Return of 16th July, 1878	28	7	6
Since expended, as per details	1032	13	1
	<u>£1061</u>	<u>0</u>	<u>7</u>

ERECTION OF SEABROOK BRIDGE, NEAR INGLIS.

VOTE—£250.

Tenders were received in February for the erection of this bridge, and that of Mr. W. Garner, being the lowest, at £229, accepted.

This work is almost completed, and has been supervised by Mr. Cresswell.

	£	s.	d.
Expended, as per Return of 16th July, 1878		<i>Nil.</i>	
Since expended, as per details	200	0	4

BRIDGE OVER THE LACHLAN RIVER.

VOTE—£600.

Authorised by Governor in Council, Supplementary Estimate, 20. 8. 78.—£300.

As the result of further invitation of tenders upon altered design for works in connection with this bridge, including diversion of road, as referred to in last Report, that of Mr. John Thurley, at £759, was accepted. The walls of this bridge are built with lime concrete, the main girders resting on pillars of brickwork. This contract has been satisfactorily completed under the supervision of the Inspector of Roads, assisted by Sub-Inspector Todd.

	£	s.	d.
Expended, as per Return of 16th July, 1878	20	11	1
Since expended, as per details	834	13	4
	<u>£855</u>	<u>4</u>	<u>5</u>

BRIDGE OVER THE RIVER DERWENT AT NEW NORFOLK.

VOTE—£4000.

Tenders were invited in August, 1878, for the timber for this structure, in accordance with design prepared by this Department, as mentioned in last Return, and that of Messrs. Facy, Hay, & Co., at 14s. 6d. per 100 ft. super. for timber, and 2s. 3d. per lin. ft. for piles, being the lowest, was accepted. The delivery has been completed at a total cost of £1547 6s. 3d.

Tenders were also received in July for the erection of this bridge according to the above-mentioned design, and that of Messrs. Bradley Bros. being the lowest, at £2254, was authorised to be accepted. This work is now progressing under the supervision of the Inspector of Roads, assisted by a Sub-Inspector. A careful record of the driving of every pile is preserved, and the bottom promises an excellent and hard foundation; so much so that I have been compelled to order heavy steel-pointed shoes for all the piles. The width of the new bridge will be 18 ft., and the New Norfolk end will be raised several feet above level of old bridge so as to ease the steep approach at that end. It consists of fifteen spans of 40 ft. each, with stone abutments and pilasters.

Arrangements are made under this contract for the safety of traffic during construction.

	£	s.	d.
Expended, as per Return of 16th July, 1878	0	10	0
Since expended, as per details	1630	5	1
	<u>£1630</u>	<u>15</u>	<u>1</u>

BRIDGE OVER THE RIVER STYX.

VOTE—£500.

Tenders were received in November for this work according to plans prepared by the Department. That of Mr. A. Smith, at £475, being the lowest, was accepted, and the contract has been very satisfactorily completed at a total cost, including extras, of £537 12s.

The Inspector of Roads has had the supervision of this bridge, assisted by Sub-Inspector.

A further sum of about £80 will be required to provide for total cost of this work.

	£	s.	d.
Expended, as per Return of 16th July, 1878		<i>Nil.</i>	
Since expended, as per details	541	18	9

BRIDGE OVER RUSSELL'S FALLS.

VOTE—£700.

Tenders were received in August for the erection of this bridge. That of Mr. B. R. Dwyer being the lowest, at £466 for bridge, and £2 2s. per chain for approaches, &c. has been accepted, and the work is progressing.

The Inspector of Roads has the supervision of this contract, assisted by a Sub-Inspector.

	£	s.	d.
Expended, as per Return of 16th July, 1878	2	9	2
Since expended, as per details	2	10	6
	<u>£4</u>	<u>19</u>	<u>8</u>

DUNROBIN BRIDGE.

VOTE—£1000.

The delivery of the timber for repairs to this bridge as mentioned in last report having been completed under Mr. W. H. Cheverton's contract, tenders were invited in February for labour in erection of 6 new spans over river and supply of necessary ironwork.

That of Mr. B. R. Dyer, at £338, was accepted, and the work has been satisfactorily completed.

Supervised by Inspector of Roads, assisted by Sub-Inspector of District.

The land spans of this structure are in a dilapidated condition, and further provision is necessary for these works, as the present vote is expended.

	£	s.	d.
Expended, as per Return of 16th July, 1878	131	10	0
Since expended, as per details	853	3	7
	<u>£984</u>	<u>13</u>	<u>7</u>

JONES RIVER BRIDGE AND APPROACHES.

VOTE—£500.

Tenders were invited in March for this work in accordance with plan and specification which were in course of preparation at date of last report. After these were received it was decided to alter the site for bridge and cross a deep gorge lower down the river, and amended offers were invited from tenderers, which resulted in the lowest; that of Messrs. Whelan and Rogers, being accepted at £415 10s. for erection of bridge and forming approach. The abutments are of stone, and pier consists of a lofty trestle work of sawn timber upon a stone foundation. These works are progressing under the supervision of the Inspector of Roads with assistance of Sub-Inspector.

	£	s.	d.
Expended, as per Return of 16th July, 1878	5	0	0
Since expended, as per details	172	3	0
	<u>£177</u>	<u>3</u>	<u>0</u>

BRIDGE OVER JORDAN RIVER, BOTHWELL TO MELTON MOWBRAY.

VOTE—£500.

Tenders have been received for the erection of this bridge, and that of Messrs. W. C. Grubb and Brothers accepted, at £400 16s. for bridge and £60 for approach—being the lowest—subject, however, to certain deductions to keep contract within limits of vote.

	£	s.	d.
Expended, as per Return of 16th July, 1878		Nil.	
Since expended, as per details	4	4	0

BRIDGE OVER JORDAN RIVER, BOTHWELL TO OATLANDS.

VOTE—£600.

As referred to in last report, plan and specification were prepared for repairs to the old bridge instead of building a new one, and tenders were received for these works in October, that of Messrs. J. & J. Bradley at £320 accepted.

This contract has been completed at a cost of £337 10s. and was specially supervised by Sub-Inspector in addition to inspection of Inspector of Roads.

	£	s.	d.
Expended, as per Return of 16th July, 1878		Nil.	
Since expended, as per details	382	2	9

BRIDGE OVER OUSE RIVER, BOTHWELL TO LAKES.

VOTE—£300.

Tenders were received in February for the erection of this bridge; but the lowest being in excess of the provision for this work the acceptance of same was delayed. Subsequently the lowest tenderers offered to reduce their tender £20, and their amended offer, at £300, was accepted.

This work is progressing, and will be supervised by the Inspector of Roads.

Further provision, to the extent of £50, has been made by Supplementary Estimate to meet the excess on vote.

	£	s.	d.
Expended, as per Return of 16th July, 1878		Nil.	
Since expended, as per details	11	17	4

ERECTING AND FORMING APPROACHES THERETO OF A BRIDGE OVER THE COAL RIVER AT SEARLE'S CORNERS, NEAR RICHMOND.

VOTE—£1000.

Plans and specifications were prepared for works as follows under this vote:—

The bridge has 11 spans, 10 of which measure 20 feet, and the river span 35 feet, and is constructed upon trestle piers strongly framed together and bolted down to solid stone foundations: the abutments and wing walls are also of masonry.

The deck is laid with 6 inches \times 4 inches and 6 inches \times 4½ inches planking, and built at an average of 3 feet above highest flood level.

The total length of bridge between abutments is 240 feet, and the width 12 feet.

Tenders were received for the same in January last, and that of Messrs. Bradley Bros., being the lowest, was accepted. This contract has been carried out satisfactorily at a total cost of £1012 2s. 8d., under Mr. A. A. Hull's supervision, assisted when necessary for a short time by a Sub-Inspector.

This vote has been slightly exceeded owing to the depth of foundations being greater than was anticipated would be necessary.

	£	s.	d.
Expended, as per Return of 16th July, 1878		Nil.	
Since expended, as per details	1066	6	0

ERECTION OF BRIDGES OVER THE MEREDITH, WYE, AND BRUSHY RIVERS.

VOTE—£500 EACH. TOTAL—£1500.

After personal inspection of these localities, and the completion of necessary preliminary matters, plans and specifications were prepared for the erection of bridges, as follows:—

These three bridges will be similar to each other in construction, and will be built with three spans, the centre one measuring 40 feet and the two others 25 feet each from centre to centre of piers, the width in clear being 12 feet.

The piers are formed with 9 heavy piles strongly braced and then covered with 3-inch sheeting planks.

The floor over side spans is carried by 12 inches \times 10 inches girders on deep corbels, and over centre span is suspended from 2 strongly framed trusses.

The total length of each bridge is 90 feet in the clear between abutments.

The floor is laid with 6 inches \times 3½ inches and 6 inches \times 4 inches planking, and kept to a height of 6 feet above highest flood level.

Tenders were received in September, 1879, for these works, and that of Messrs. A. and J. Gemmell, as under, accepted for the whole of the works specified, and including approaches; viz.—

	£	s.	d.
For bridge over the Meredith	435		
Ditto Wye	445		
Ditto Brushy	399		
Expended, as per Return of 16th July, 1878		Nil.	
Since expended, as per details	1	10	9

BRIDGE OVER BREAK O'DAY CREEK AT KILLYMOON.

VOTE—£1500.

Plan and specification referred to in last report were prepared for works under this vote as follows:—

New bridge on site of old structure, consisting of 22 spans, each span measuring 16 feet 6 inches from centre to centre of piers.

The total length of bridge is 367 feet 6 inches in the clear between the abutments, with a width of 16 feet between the posts of fence.

The piers are constructed of piles 22 inches diameter, 12 inches \times 5 inches top and 9 inches \times 4 inches bottom walings, and 9 inches \times 4 inches cross bracings, two 14 inches \times 9 inches inside, and double 14 inches \times 5 inches outside girders; the whole fastened together with wrought iron screw bolts.

The deck is laid with 6 inches \times 4 inches and 6 inches \times 4½ inches planking, and kept 2 feet 3 inches above highest flood line.

The abutments are built with wing walls, and piers constructed of freestone masonry with dressed quoins, and top finished with tooled freestone caps.

Tenders were received for the same in December, and that of Messrs. J. & J. Bradley, at £1190 3s. 10d., being the lowest, was accepted.

This contract has been satisfactorily completed at a cost of £1223, exclusive of supervision and contingencies. Mr. Frith, and lately Mr. Higgs, had the supervision of this contract, assisted by a Sub-Inspector.

I have to acknowledge the co-operation of the Road Trustees, by which the approaches to this bridge have been very greatly improved.

Extra works, forcing to approach, &c., have been ordered, but vote will not be exceeded.

	£	s.	d.
Expended, as per Return of 16th July, 1878		<i>Nil.</i>	
Since expended, as per details.....	1340	1	10

BRIDGE OVER THE SCAMANDER.

VOTE—£800.

This Bridge is constructed at some little distance above old bridge, on the new line of road, and consists of 16 spans, each span measuring 18 feet from centre to centre of pier, making a total length of 288 feet, with a width of 12 feet in the clear.

Each pier is constructed with 4 piles of 16 inches diameter, with 10 inches \times 5 inches top walings, and 8 inches \times 4 inches walings at ordinary water mark; 12 inches \times 6 inches girders are used for the deck fixed double to inside and single on outside of bridge, and covered with 5 inches \times 4 inches and 5 inches \times 3½ inches planking, and kept 6 feet above ordinary water level.

It is connected with the road on each side by a causeway built of stone, 12 feet wide between the fences, which was constructed out of vote for new road. Southern causeway is 360 feet long, and northern causeway 67 feet long.

This work, supervised by Overseer A. Hall, has been completed satisfactorily under Messrs. Wise, Tilley, and Apted's contract, referred to in last report, at a cost, exclusive of contingencies, of £706 5s.

	£	s.	d.
Expended, as per Return of 16th July, 1878		7	2 6
Since expended, as per details.....	767	18	0
	<u>£775</u>	<u>0</u>	<u>6</u>

BRIDGE OVER THE SANDFLY, WITH APPROACHES TO PORT CYGNET ROAD.

VOTE—£800.

Tenders were invited in May for the following works; viz.—

Bridge to be built on the low stream side of old bridge, in four spans; the three side spans measuring 17 feet and the large span 50 feet in the clear between the piers and abutments, the width being 15 feet.

The piers to be constructed with piles 22 inches diameter, with 12 in. × 6 in. double top walings; the centre piers having cut-waters and double rows of piles, and the whole cased on the outside with sheet planking.

The centre span has a substantial "Howe truss" on each side to which the floor is suspended.

The joist girders throughout are 12 in. × 8 in. and 12 in. × 7 in., resting at each pier and abutment upon corbels 1 ft. 6 in. deep.

The flooring is of 6 in. × 3½ in. and 6 in. × 4 in. planking, alternately laid, and kept 5 feet above flood level.

Only so much of the approaches as immediately adjoin bridge are included in present contract.

That of Messrs. Compton and Fitzpatrick, at £545, being the lowest, was accepted, and the works are progressing under the supervision of the Inspector of Roads, assisted by a Sub-Inspector.

	£	s.	d.
Expended, as per Return of 16th July, 1878			<i>Nil</i>
Since expended, as per details	16	3	0

BRIDGE OVER THE RIVER DON.

VOTE £200.

Expended, as set forth in last Return for this Bridge	£200	0	0
---	------	---	---

JETTY AT BRIDPORT.

VOTE—£500.

Tenders were received in March for the erection of this jetty, consisting of a floor 10 feet wide carrying a tramway supported on pile piers forming 16 spans of 20 feet each, with a loading stage 20 ft. × 30 ft. at store end, and approach roads to same; head 40 × 15 ft. Floor on deck is formed with 12 in. × 6 in. girders, covered with 3 in. planking; and a strong trolley will be provided for public use. Total length 346 feet. That of Mr. A. Gill at £395 17s., and at £6 5s. per chain for slabbing as ordered, being the lowest, was accepted.

Works near completion, and have been supervised by Inspector J. Cunningham.

	£	s.	d.
Expended, as per Return of 16th July, 1878		1	13 0
Since expended, as per details	194	8	4
	<u>£196</u>	<u>1</u>	<u>4</u>

JETTY AND CAUSEWAY AT SPRING BAY.

VOTE—£1500.

The tenders stated in last Report as being then invited for Causeway were received in July 1878, and that of Mr. R. Robinson was accepted. The work has been carried out at schedule prices in tender, at a cost of £1264 12s. (exclusive of supervision and other charges).

This contract has been constantly supervised by a Sub-Inspector, as well as occasionally by the Inspector of the District, Mr. A. A. Hull; and I find upon personal examination that the Contractor has executed his work very creditably, and to my entire satisfaction:

The length of this Bridge is 228 feet between abutments with a deck 12 feet wide between posts of fence, and consists of 15 spans, each span measuring 15 feet from centre to centre of pile piers.

Each pier is constructed of 4 piles 18 inches diameter, with 12 inches × 6 inches top and 8 inches × 4 inches bottom walings, and 10 inches × 4 inches diagonal bracing.

The girders to deck are 6 in number, 12 inches × 6 inches, running the whole length of Bridge.

The outside girders are laid single and the inside girders double.

The deck is covered with 6 inches × 4 inches and 6 inches × 3½ inches planking laid alternately, and kept 4 feet above high-water mark.

The causeways or approaches to Bridge are formed with stone forcing 13 feet wide at south end, with a passing place 20 feet wide for a distance of 60 feet.

The north side has an approach of 20 feet near Bridge, and running out to a width of 50 feet at a length of 89 feet.

The slopes of causeways are hand-packed good large stones.

I should recommend that the construction of a Jetty at this place be deferred. The old Boat Jetty and the use made of the causeway are sufficient for all present purposes.

	£	s.	d.
Expended, as per Return of 16th July, 1878		Nil.	
Since expended, as per details	1331	19	0

JETTY AT SWANSEA.

VOTE—£2500.

Considerable difficulties were experienced in getting the site for this Jetty finally decided on, which having been definitely arranged and recommended by the Municipal Council, and the necessary survey, &c. effected, plan and specification were prepared for a suitable structure, as follows:—

This Jetty will consist of a head 60 feet × 45 feet, to be formed of loose heavy stones, enclosed within an outer casing of heavy piles and covered with 12 inch stone pitching, and 80 feet of bridging in five spans of 16 feet each, with a deck 16 feet wide and necessary mooring posts and landing stairs; the whole being connected with the shore by a solid stone approach 20 feet wide, faced on slopes with heavy hand-packed stone. This approach will be fenced and covered with ordinary metalling.

Tenders were received for these works in July last, and that of Mr. J. Bradley at £1598, being the most suitable offer, was accepted.

This contract is progressing, and is in the hands of a very competent and trustworthy tradesman.

Constant supervision, however, by Clerk of Works will be necessary in addition to inspection by the Officer of the Department, and further provision should be made for this unavoidable expense.

	£	s.	d.
Expended, as per Return of 16th July, 1878		Nil.	
Since expended, as per details	7	10	3

JETTY AT PORT CYGNET.

VOTE—£300.

This work has been completed in a very creditable manner under contract of Mr. R. Jeffrey, sanctioned in the usual manner, at a cost of £261 9s. exclusive of contingencies.

This jetty, erected alongside site of former jetty, is 12 feet wide as far as head, and is constructed with 4 spans of 11 feet 9 inches from centre to centre of pile piers with 10 inch × 5 inch double top walings and 9 inch × 4 inch braces.

The head of jetty is 25 feet × 30 feet, constructed in a similar manner as approach, with the addition of 11 inch × 5 inch longitudinal braces.

The deck to approach and head is laid with 6 inch × 4 inch planking on 12 inch × 8 inch inside and 12 inch × 6 inch outside girders, and kept 3 feet above high water.

The approach road to jetty is formed by forcing and metalling 17 feet wide on the top sides of approach.

Supervised by the Inspector of Roads (Mr. Helmer) and Sub-Inspector.

	£	s.	d.
Expended, as per Return of 16th July, 1878		1	16 0
Since expended, as per details	270	13	6
	<u>£272</u>	<u>9</u>	<u>6</u>

JETTY AT MONTAGU.

VOTE—£500.

This Jetty consists of a stone causeway 12 feet wide with large circular head 40 feet diameter also of stone; and an extension of this head for 30 feet and width of 10 feet (by strong chock and log work), forming a platform for delivery and reception of goods.

The works have been satisfactorily carried out by Mr. A. J. Dowling, whose tender was the lowest received, at a cost, including extra fencing, approaches, &c., of £428 1s.

Supervised by Inspector of the District, Mr. Atkinson, assisted by Sub-Inspector.

	£	s.	d.
Expended, as per Return of 16th July, 1878	3	10	0
Since expended, as per details	491	9	5
	<u>£494</u>	<u>19</u>	<u>5</u>

JETTY AT EMU BAY.

VOTE—£2500.

After completion of survey, and before finally deciding upon the design to be adopted, I applied to Messrs. Weld Bros., of Adelaide, who are large and well-known contractors for the execution of jetties, &c. by means of iron screw-piles, but was unable to come to any satisfactory arrangement with them; and the local authorities having expressed a strong desire for a solid jetty, I prepared plans, and advised the construction of works accordingly. These consist of a bank of stone filling up to low-water mark, enclosed with sloping outer cases formed partially with cement concrete in bags and partly with bluestone slabs, 6 to 7 inches thick, let down between wrought-iron H shaped piles; the work above low-water consisting of outer walls formed with large blocks of cement concrete. Each wall is to be tied together at short intervals by cross walls 4 feet 6 inches thick of similar construction, and the whole filled in solid with stone to level of top of jetty. Necessary mooring posts and steps are to be arranged as the works proceed; and top of jetty will be protected by a curved parapet of strong planking bolted to angle iron ribs.

The iron-work (viz. H shaped piles, transoms, and parapet frames) was ordered from England, and is shortly expected. Estimated cost delivered, £300. A saving of at least £100 over Colonial prices will be effected by this arrangement.

Tenders were received for the construction of these works in June last, but the lowest tenderers declined to abide by their offer, and immediately notified the Department of an error they had made. The contract was, therefore, offered to the next lowest, Mr. P. Davern, whose prices were as follows:—

	£
Jetty	1974
Head to Jetty	450

As, however, Mr. Davern had not tendered for making concrete blocks, but for casting it in place, and as the next eligible tender was far too high, I advised an arrangement being made with Mr. Davern, which has resulted in his agreeing to cast cement in place, and face all above low-water mark with good bluestone masonry pointed in cement, and to build the cross or tie walls in rubble masonry.

This contract will be under constant supervision of a Sub-Inspector acting under Mr. Cresswell; and it may be necessary to make further provision for this necessary expense.

	£	s.	d.
Expended, as per Return of 16th July, 1878	0	16	8
Since expended, as per details	11	7	0
	<u>£12</u>	<u>3</u>	<u>8</u>

FOR the Erection of Telegraph Lines as under:—

DELORAINÉ TO CHUDLEIGH.

VOTE—£300.

Completed at a cost of £162 3s. 5d. Erection only.

Work done under J. W. Goble's contract, as referred to in last report.

	£	s.	d.
Expended, as per Return of 16th July, 1878	93	7	4
Since expended, as per details	210	15	9
	<u>£304</u>	<u>3</u>	<u>1</u>

LONGFORD TO CRESSY.

VOTE—£200.

Completed at a cost of £84 10s. Erection only.

Work performed by J. W. Goble under tender duly authorised, at £13 per mile.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....		Nil.	
Since expended, as per details	98	1	6

HONEYWOOD TO SOUTHPORT.

VOTE—£1000.

Completed at a cost of £380 8s. 10d. Erection only.

Line constructed under Fitzpatrick & Gallaker's contract, at £11 15s. 6d. per mile.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	27	9	3
Since expended, as per details	702	7	11
	<u>£729</u>	<u>17</u>	<u>2</u>

GEORGE'S BAY TO MOORINA.

VOTE—£1000.

Portion of this line only from George's Bay to Lower Junction, Blue Tier (distance 15½ miles), is now in course of erection under tender of Mr. W. Fitzpatrick, at £11 15s. per mile.

It is desirable to defer the construction of the remaining portion of this line until a through road or pack-track is formed, as the difficulties in keeping the line in working order, if constructed in such a dense forest through which it must pass, would be very great.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....		Nil.	
Since expended, as per details	6	9	0

EMU BAY TO MOUNT BISCHOFF.

VOTE—£1300.

The erection of this line has been completed at a cost of £676 3s. 3d. under Messrs. T. & A. Raymond's contract, at £14 9s. 6d. per mile, as referred to in last report.

	£	s.	d.
Expended as per Return of 16th July, 1878	2	2	4
Since expended, as per details	1182	0	10
	<u>£1184</u>	<u>3</u>	<u>2</u>

This line has been constructed as far as Rouse's Camp along a line of Van Diemen's Land Company's Tramway, and is maintained in working order by the Company under an agreement for this service.

The Wire and Insulators were provided by the Government for the whole of these lines.

ROAD FROM BRANXHOLM TO CASCADE RIVER.

VOTE—£1000.

I have recommended the construction of road only so far as the route is common with the Branhholm and Moorina line. Particulars of the most desirable works have been taken, and tenders are now invited for the same.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	33	15	8
Since expended, as per details	2	6	0
	<u>£36</u>	<u>1</u>	<u>8</u>

PACK TRACKS BETWEEN BLUE TIER JUNCTION, WELDBOROUGH, AND MOORINA.

VOTE—£2000.

The last Return gives the particulars of works carried out under this vote.

These pack tracks should be continued and completed from Lower Junction to Thomas's Plains.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1837	3	4
Since expended, as per details	85	14	4
	<u>£1922</u>	<u>17</u>	<u>8</u>

ROAD FROM UPPER JUNCTION TO LOWER JUNCTION.

VOTE—£1000. FURTHER VOTE—£499 4s. 3d.

The last Report gives particulars of work authorised under this vote, and the Appendix to this Report shows the details of payments since that date.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1475	1	10
Since expended, as per details	4	9	10
	<u>£1479</u>	<u>11</u>	<u>8</u>

ROAD FROM GEORGE'S RIVER TO GEORGE'S BAY.

VOTE—£1000.

Since last Report the following additional works have been carried out on this road under Messrs. R. Apted and Sons' contract; viz., grubbing, clearing, forming, draining, &c. at a cost of £456 9s. 6d.

Extra works—viz., corduroying, grubbing, clearing, blinding, &c., between Warland's Hill and George's River—to the extent of £104 2s. have also been completed by these contractors at prices agreed upon and authorised.

Additions to abutments George's River Bridge have been done by day labour under Overseer A. Hall; also some small repairs rendered necessary by a tree having fallen across the bridge.

	£	s.	d.
Expended, as per Return of 16th July, 1878	182	19	5
Since expended, as per details	681	10	1
	<u>£864</u>	<u>9</u>	<u>6</u>

TRACKS FOR EXPLORATION PURPOSES, WESTERN COUNTRY.

VOTE—£1000.

The last Report gives particulars of works authorised under this vote, and the Appendix to this Report shows the details of payments since that date.

	£	s.	d.
Expended, as per Return of 16th July, 1878	595	0	0
Since expended, as per details	405	0	0
	<u>£1000</u>	<u>0</u>	<u>0</u>

ERECTION OF BRIDGE OVER THE SHEEPWASH AND TOMAHAWK CREEKS; VOTE—£100: AND OVER BOOBYALLA RIVER—£100. ROAD LYNDHURST TO RINGAROOMA.

After completion of surveys and plans tenders were received for these works, which resulted in the acceptance of Mr. D. Campbell's, being the lowest, at £173, for the three bridges.

These have been completed and balance paid.

	£	s.	d.
Expended, as per Return of 16th July, 1878	7	4	0
Since expended, as per details	184	2	3
	<u>£191</u>	<u>6</u>	<u>3</u>

41st VICT. No. 11.
POLICE BUILDINGS, MOUNT BISCHOFF.

VOTE—£800.

The erection of these buildings under contract of Mr. Thompson Brown, as referred to in last Report, has been completed. Extra works have also been carried out and necessary furniture supplied.

Supervised by Sub-Inspector and Inspector of Works for North Division.

	£	s.	d.
Expended, as per Return of 16th July, 1878	7	2	0
Since expended, as per details	759	1	1
	<u>£766</u>	<u>3</u>	<u>1</u>

POLICE BUILDINGS, EMU BAY.

VOTE—£850.

These Police buildings have been completed by Mr. J. P. Dooley, under contract mentioned in last Return, at a cost of £490.

Tenders were also received in January for the erection of quarters for Chief District Constable, and that of Mr. J. P. Dooley at £321 was accepted. This contract is almost finished.

Supervised by Sub-Inspector and Inspector for North Division.

	£	s.	d.
Expended, as per Return of 16th July, 1878	4	17	0
Since expended, as per details	713	17	2
	<u>£718</u>	<u>14</u>	<u>2</u>

POLICE BUILDINGS, GEORGE'S BAY.

VOTE—£600. FURTHER VOTE—£250.

The works referred to in last Report for the erection of Police Court and quarters for Chief District Constable have since been completed, and balance paid.

	£	s.	d.
Expended, as per Return of 16th July, 1878	240	0	0
Since expended, as per details	601	14	1
	<u>£841</u>	<u>14</u>	<u>1</u>

POLICE BUILDINGS, UPPER RINGAROOMA.

VOTE—£150.

No satisfactory offer having been received in answer to advertisement inviting public tenders for the erection of these buildings according to plan and specification prepared by the Department, it was decided to purchase buildings offered to the Government, which has been done at a cost of £112 7s. 4d., and possession of same given to the Inspector of Police.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1	7	0
Since expended, as per details	117	19	4
	<u>£119</u>	<u>6</u>	<u>4</u>

POLICE BUILDINGS, LOWER RINGAROOMA.

VOTE—£150, and authorised by Governor in Council, £30.

The erection of these buildings has been completed under Mr. H. Rowe's contract, referred to in last Report.

Supervised by Inspector Cunningham.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1	7	0
Since expended, as per details	204	3	6
	<u>£205</u>	<u>10</u>	<u>6</u>

POLICE BUILDINGS, HAMPSHIRE HILLS.

VOTE—£150.

No expenditure incurred under this head, arrangements for site not having been completed.

POLICE BUILDINGS, HUON, PORT CYGNET.

VOTE—£200.

Tenders were received in November for erection of new Court-room and other works, and that of Mr. J. Fitzpatrick, at £212 9s. 6d., was accepted. Work completed, but balance not yet paid.

Supervised by Sub-Inspector South Division.

	£	s.	d.
Expended, as per details	169	4	0

POLICE BUILDINGS, LATROBE.

VOTE—£800.

Tenders were received in April for the erection of new Court-house, Latrobe, in accordance with design prepared by Mr. H. Conway and approved by me. That of Messrs. Cheverton & Ford, being the lowest, at £790, was accepted, and the contract is now being carried out by Mr. E. G. Ford, under Mr. Oldham's superintendence, with supervision by Inspector for Northern Division.

	£	s.	d.
Expenditure, as per details	212	0	4

POLICE BUILDINGS, LEVEN AND HAMILTON-ON-FORTH.

VOTE—£150 EACH.

Designs are being prepared for these buildings.

Expended.....	Nil.
---------------	------

TELEGRAPH LINE FROM BISHOPSBOURNE TO CARRICK.

VOTE—£250.

	£	s.	d.
Expended, as per Return of 16th July, 1878	230	16	6
Since expended, as per details.....	Nil.		

SUPPLEMENTARY ESTIMATE.

ROAD THROUGH BEACONSFIELD GOLD FIELDS.

Authorised by Governor in Council, £410 10s. 6d.

The works referred to in last Report in remedying worst places on road between Brandy Creek and Middle Arm Creek, a distance of two miles, have been carried out by Overseer Fahey and party, on day labour, at a total cost of £535 18s., the sum of £125 7s. 6d. having been received from private sources.

	£	s.	d.
Expended, as per Return of 16th July, 1878	152	17	6
Since expended, as per details.....	383	0	6
	£535	18	0

ROAD FROM BOWEN'S JETTY, BEACONSFIELD.

Authorised by Governor in Council, £500.

The further works referred to in last Report required to make this road fairly passable, have also been completed under contract of Messrs. Partridge & Cassidy, whose tender, at £405 12s. 6d., received in answer to public advertisement, and being the lowest, was accepted, under date 15th February, 1879.

	£	s.	d.
Expended, as per details	411	3	5

JETTY AT BEACONSFIELD.

Authorised by Governor in Council, £400.

The construction of this jetty has also been carried out, under contract with Mr. S. Pinnington, for which his tender, at £345, was duly sanctioned.

This work and the above-mentioned contract for road works were supervised by a Sub-Inspector as well as by the Inspector of North Division.

	£	s.	d.
Expended, as per details.....	359	1	9

ROAD FROM LAUNCESTON AND SCOTTSDALE ROAD TO LISLE GOLD FIELDS.

Authorised by Governor in Council, £2550.

In accordance with instructions a road was laid out to these Gold Fields, and particulars taken of most necessary works, by Inspector Cunningham, which, in order to prevent any delay in opening the line, were at once commenced by party of men on day labour under Overseer J. R. Hall.

An expenditure of about £2250 has been incurred in the performance of these works; viz., clearing, forming, blasting, culverts, draining, &c., and a further amount of £300 is now being expended in continuing the same through the Town of Lisle, towards which a sum of £50 has been subscribed privately. These latter works are being carried out in the same manner by Overseer Bonser and labourers under Mr. Cunningham's supervision.

	£	s.	d.
Expended, as per details.....	2321	11	9

TRACKS, VICINITY OF LISLE GOLD FIELDS.

Authorised by Governor in Council, £150.

In order to facilitate Exploration an expenditure of about £80 has been incurred in opening Tracks between Scottsdale and Lisle; and a Reward of £10 has recently been paid for the discovery of a route suitable for a horse-track between Upper Piper and Lisle. This last-mentioned track is of great importance, and considerable difficulty was experienced before a practicable line was found, which has been ordered to be opened at a cost of about £70.

	£	s.	d.
Expended, as per details.....	56	7	6

TRACK FROM MOUNT BISCHOFF TO DONALDSON DIGGINGS.

Authorised by Governor in Council, £250.

A sum of £250 has been authorised for this work, which is almost completed, under the direction and supervision of the Mount Bischoff and Donaldson Diggings Track Association, the amount of £50 having been contributed by the Association towards the cost of this work.

	£	s.	d.
Expended, as per details.....	222	0	0

TRACKS, &c. FROM MACQUARIE HARBOUR TO MOUNT HEEMSKIRK MINES, WEST COAST.

Authorised by Governor in Council, £350.

A party of men under Overseer Alderman was employed by this Department in forming and cutting this track and building necessary culverts.

A punt of the following description, viz., 25 ft. long, 7 ft. wide, and 2 ft. 6 in. deep, capable of carrying a horse or cart and a load of three tons, has been sent to Macquarie Harbour for the purpose of being worked at crossing of the Little Henty River on the above track.

A cage and wire rope for crossing the Pieman River have also been delivered at Macquarie Harbour.

Arrangements have been made for fixing both the punt and wire rope.

	£	s.	d.
Expended, as per details.....	338	2	3

HOSPITAL FOR INSANE, NEW NORFOLK.—ADDITIONS AND ALTERATIONS TO BUILDINGS.

Authorised by the Governor in Council, £300.

Portion of the works, for which provision was sanctioned by the House of Assembly last session, being very urgently required, plan and specification were prepared for the erection of a new dormitory, and that of Mr. R. B. Wiggins, being the lowest, at £260, was accepted. This work has been completed under the supervision of the Clerk of Works.

	£	s.	d.
Expended, as per details	287	0	6

ALTERATIONS AND ADDITIONS TO BUILDINGS AT THE GENERAL HOSPITAL, LAUNCESTON.

Authorised by Governor in Council, £100.

The special employment of Mr. Conway (prior to the appointment of Clerk of Works) to consult with and ascertain requirements of Board of Management was duly authorised and plans were prepared by him to provide for the necessary accommodation, which were revised and approved by me.

These works being of a very urgent character, tenders were invited for same, but the acceptance of the lowest, that of Messrs. J. & T. Gunn, at £1635 for the entire works, has not yet been authorised, nor have any instructions been received to carry out any portion of the works.

	£	s.	d.
Expended, as per details	7	12	10

CUSTOMS BUILDINGS, LAUNCESTON.

Authorised by Governor in Council, £25.

The employment of a special officer (Mr. Conway) prior to the appointment of Clerk of Works was also authorised to take particulars of these most necessary works, and prepare plans, &c. of same, which has been done; but no instructions have yet been received to invite tenders.

This work is of a very urgent character. The walls of old building are falling to pieces, floors are rotten, and foul drainage-water has collected under the building. I have satisfied myself by a special inspection that this old building is beyond the remedy of mere repair.

	£	s.	d.
Expended, as per details	0	14	10

POLICE BUILDINGS, LISLE.

Authorised by Governor in Council, £350.

Owing to the necessity for the immediate erection of Police Buildings at these gold-fields, a number of men were employed on day labour, under Overseer S. Frith, to prepare and erect these buildings, which have been completed at a cost of about £350.

The cost is certainly great, but the excessively high rates prevailing for labour, materials, and cartage have made it much more than was anticipated.

	£	s.	d.
Expended, as per details	341	11	0

PUBLIC WORKS ACT, 40 VICT. No. 4, AND OTHER ACTS.

The Appendix gives details of payments made under other Public Works Acts since last Return in connection with contracts, &c. referred to in previous reports for the under-mentioned works:—

40 Vict. No. 4.—Tracks through Crown lands for exploration purposes.

Telegraph line from Victoria to Port Cygnet.

Resolution of Parliament, 7th November, 1876.—Second Wire, Hobart Town to Launceston.

39 Vict. No. 22.—Additional buildings, General Hospital, Hobart Town.

WASTE LANDS ACT, 1870, 34 VICT. No. 10.

Against amounts provided in accordance with the Act quoted.

ROADS, VICINITY OF CASTRA.

Authorised by Governor in Council.—Section 18, £3900.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	3773	13	2
Since expended, as per details		Nil.	

Section 28.

ROADS, NORTH MOTTON, ABBOTSHAM, AND BRADWORTHY.

Authorised by Governor in Council, £1125.

The works referred to in previous Report under contracts of Messrs. Lynch Bros. and D. Sweeney have been completed; also the extra works.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	1001	3	2
Since expended, as per details	121	9	2
	£1124	12	4

ROADS, &c., PARISHES OF MALLING AND PARKHAM.

Authorised by Governor in Council, £19+6 3s. 9d.

No further contracts have been entered into since last Report.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	1785	16	1
Since expended, as per details	62	13	1
	£1848	9	2

ROADS, BARRINGTON, DEVON.

Authorised by Governor in Council, £809.

No further works undertaken in this district.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	717	5	4
Since expended, as per details.....		Nil.	

ROADS, THE NOOK, COUNTY DEVON.

Authorised by Governor in Council, £1413.

Additional road works in the vicinity of The Nook have been authorised under tender of W. Campbell, at £160, which are now in course of construction.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	1161	6	5
Since expended, as per details	325	11	0
	£1486	17	5

ROADS, STOODLEY AND DULVERTON.

Authorised by Governor in Council, £2120.

The works under Winter & Sons and Messrs. S. D. Crocker & Sons' contracts, mentioned in last Report, have not been finally completed.

Dick Low's Bridge has been constructed and paid for.

The following additional works are being carried out under tenders received in answer to public advertisement and sanctioned in the usual manner; viz.—

Section 1.—M. Boland, at £229 4s. Road works between New Bed Hill and Rocky Ford.

Section 2.—W. Campbell, at £180. Ditto between H. Cooper's east side-line and Cement Works on Nook Road.

Section 3.—Bridges over Caroline Creek and Rocky Ford—D. S. Crocker & Sons, at £253 13s. 9d.

	£	s.	d.
Expended, as per Return of 16th July, 1878	815	18	10
Since expended, as per details	780	15	0
	<u>£1596</u>	<u>13</u>	<u>10</u>

ROADS, &c., KENTISHBURY, DEVON.

Authorised, £775 10s.

A survey has been made for proposed further works, and compensation arranged with owners through whose land line passes.

Particulars are now being taken by Mr. Creswell, in order to prepare specifications, upon which tenders will be invited as early as possible.

	£	s.	d.
Expended, as per Return of 16th July	581	10	2
Since expended, as per details	91	3	5
	<u>£672</u>	<u>13</u>	<u>7</u>

ROADS, &c., MIDHURST AND ASHGROVE, DEVON.

Authorised, £1177.

No further works have been carried out in this locality.

	£	s.	d.
Expended, as per Return of 16th July, 1878	936	13	11
Since expended, as per details	0	9	7
	<u>£937</u>	<u>3</u>	<u>6</u>

ROADS, ASHWATER AND STOWPORT, DEVON.

Authorised, £1392 11s. 4d.

The clearing and grubbing under contracts of Messrs. Browne & Swain, and E. O'Reilly, referred to in last Report, have been completed; and the following additional works are now being carried out; viz.—

Clearing line, Parish of Stowport.—Messrs. Atkinson & Davis, at £1 4s. per chain.

Clearing new road, vicinity of Messrs. Plapp's selections.—Samuel Turner, at £1 4s. 6d. per chain.

Compensation has been arranged with owners through whose land this last-mentioned road passes, and particulars of works to make it passable have recently been taken by Mr. Creswell.

Repairs to Emu River Bridge, which was in a dangerous condition, have also been authorised out of the provision for these Districts.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1037	16	2
Since expended, as per details	292	5	8
	<u>£1330</u>	<u>1</u>	<u>10</u>

ROADS, VICINITY OF CHUDLEIGH, COUNTY OF WESTMORLAND.

Authorised, £1400.

The works referred to in last report, under contracts with the Chudleigh Road Trust, have been completed. A special officer (Mr. C. J. Smith) has had the oversight of these works, which have also been supervised by the Inspector, North Division.

Mr. C. J. Smith has lately been employed taking particulars for further works in this locality, for which tenders are now invited.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	562	13	9
Since expended, as per details.....	818	9	1
	<u>£1381</u>	<u>2</u>	<u>10</u>

ROADS, WOODBRIDGE, DALEBROOK, NEAR CHUDLEIGH.

Authorised by the Governor in Council, £600.

The contract with Chairman Road Trust, referred to in last Report, for works in this locality, has been completed under Mr. C. J. Smith's supervision and that of Inspector, North Division. Further works are also arranged for to the extent of the amount available under this Act.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	92	15	10
Since expended, as per details.....	320	11	3
	<u>£413</u>	<u>7</u>	<u>1</u>

ROADS, &c., QUAMBY'S BLUFF AND QUAMBY'S BROOK, VICINITY DELORAINE.

Authorised by Governor in Council, £850.

The works referred to in last Report, under contracts of Messrs. O'Neill, Meagher, & Sullivan, have been completed under the special supervision of Mr. C. J. Smith, acting under Inspector, North Division.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	342	9	7
Since expended, as per details.....	501	5	6
	<u>£843</u>	<u>15</u>	<u>1</u>

ROADS, &c., FLOWERDALE, VICINITY OF TABLE CAPE.

Authorised by the Governor in Council, £850.

Mr. Atkinson was employed to take particulars of necessary works to the extent of amount available under this Act, and tenders were received for same in July last, that of Mr. C. B. M. Fenton, at £400, being accepted. These works are progressing satisfactorily under Mr. Atkinson's supervision with assistance of a Sub-Inspector.

This expenditure, with the Vote of £1000 under "Public Works Construction Act, 1877," will prove of great benefit to this District, which promises to be one of considerable agricultural importance.

	£	s.	d.
Expended, as per Return of 25th September, 1877.....	288	10	11
Since expended, as per details.....	12	5	0
	<u>£300</u>	<u>15</u>	<u>11</u>

ROADS, &c., VICINITY OF CAM AND SEABROOK.

Authorised by Governor in Council, £850.

The works referred to in last Report, under contracts of G. Morey and E. O'Reilly, have been completed.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	182	16	1
Since expended, as per details.....	339	0	11
	<u>£521</u>	<u>17</u>	<u>0</u>

ROADS, VICINITY OF UPPER PIPER, COUNTY DORSET.

Authorised by Governor in Council, £930.

The works under J. Bennie's contract, mentioned in last Report, have been finished and balance paid.

A special officer (Mr. J. Higgs) has recently been employed taking particulars of necessary works on roads in several parts of this district to the extent of the provision available, and tenders are invited for same.

Expended, as per Return of 16th July, 1878	£	s.	d.
Since expended, as per details	697	5	4
	154	14	4
	<u>£851 19 8</u>		

ROADS, &c., SPRINGFIELD AND SCOTTSDALE.

Authorised by Governor in Council, £1250.

The contract of Mr. J. M'Bean for works mentioned in last Return has been completed; also additional works; viz.—Grubbing, clearing, slabbing, and other works on Roads in the vicinity of Springfield under tender of Messrs. M'Dougall & Wreford, at £144, received in answer to public advertisement, and authorised in the usual manner.

There is a large amount still due these localities under this Act; and the local Inspector (Mr. Cunningham) has been engaged in ascertaining the requirements of selectors, and taking particulars of works in order that tenders may be invited as soon as specifications, &c. can be prepared.

Expended, as per Return of 16th July, 1878	£	s.	d.
Since expended, as per details	686	2	9
	249	5	1
	<u>£935 7 10</u>		

ROADS, &c., RINGAROOMA DISTRICT.

Authorised by Governor in Council, £850.

There is a very large amount due this locality, and the local Inspector (Mr. Cunningham) is now engaged in laying out roads and taking particulars for preparation of specification, &c.

Expended, as per Return of 16th July, 1878	£	s.	d.
Since expended, as per details	677	18	9
	25	5	0
	<u>£703 3 9</u>		

ROADS, &c., PARISH OF EGREMONT, FINGAL DISTRICT.

Authorised by Governor in Council, £649.

No further works have been undertaken in this district.

Expended, as per Return of 25th September, 1877	£605	5	0
---	------	---	---

PARISHES OF KENDALL AND GRAY.

There is an amount of £700 available for works in these districts (vicinity of St. Mary's, &c.), and an officer is now engaged taking particulars of proposed works.

ROADS, &c., PARISH OF WHITEFOORD, COUNTY MONMOUTH.

Authorised by Governor in Council, £2322.

The several contracts referred to in previous Reports have been completed and balances paid. A special officer (Mr. N. A. Woods) has recently been employed taking particulars of and laying out further works, and tenders are now invited for same. The amount still due this district is about £1000.

Expended, as per Return of 16th July, 1878	£	s.	d.
Since expended, as per details	1796	11	8
	149	7	9
	<u>£1945 19 5</u>		

ROADS, &c., PARISH OF MELVILLE.

Authorised by Governor in Council, £290.

No additional expenditure has been incurred in this District.

Expended, as per Return of 16th July, 1878	£	s.	d.
	170	14	11

ROADS, &c., PARISH OF PELHAM, HOLLOW TREE BOTTOM, VICINITY OF HAMILTON.

Authorised by Governor in Council, £500.

A special officer (Mr. G. Smale) has been employed in ascertaining the requirements of settlers in this locality, and the proposed works are now under consideration.

	£	s.	d.
Expended, as per Return of 16th July, 1878.....	5	12	0
Since expended, as per details.....			Nil.

ROADS, &c., VICINITY OF MONTON'S MARSH, HAMILTON DISTRICT, COUNTY BUCKINGHAM.

Authorised by Governor in Council, £700.

The works referred to in last report, under contract of Mr. J. P. Conrad, have been completed at a cost of £184, and the following additional contracts have been entered into under tenders received and authorised in the usual manner; viz.—

	£	s.	d.
James Browning—General works, from Leatham's Gate to Sheepyards, a distance of about two miles, at.....	200	12	0
James Bowerman—General works between School-house and Mr. Pike's, Section 1.....	111	0	0
Section 2.....	76	0	0
Expended, as per Return of 16th July, 1878	65	5	4
Since expended, as per details.....	383	15	1
	<u>£449</u>	<u>0</u>	<u>5</u>

ROADS, UPPER SORELL RIVER, PARISHES OF CAMDEN AND WELLINGTON.

Authorised by Governor in Council, £750.

The fencing of road through private property, under tender of Mr. A. Sawyer, referred to in last report, has been completed; also general works on road, for which tenders were received at date of last report, carried out by Mr. Sawyer at a total cost of £589 11s. 6d.

Tenders were also received in October for the erection of three bridges on this road, and that of Messrs. Bradley Bros. was accepted, and works completed at a cost of £135.

Supervised by Sub-Inspector and Inspector of Roads (Mr. Helmer).

A further sum is available for this locality, and particulars of necessary works will shortly be taken in order that specification may be prepared and tenders invited.

	£	s.	d.
Expended, as per Return of 16th July, 1878	38	1	11
Since expended, as per details.....	802	12	5
	<u>£840</u>	<u>14</u>	<u>4</u>

ROADS, GLENORCHY.

Authorised by Governor in Council, £964 2s. 6d.

Tenders were twice invited for further works in this District, and ultimately that of Mr. P. Appledorff, at £120, for forming, logging, and other works, was accepted.

This contract is progressing.

Supervised by Inspector of Roads.

A further sum is still available to this locality, the expenditure of which will shortly be arranged for.

	£	s.	d.
Expended, as per Return of 16th July, 1878	843	12	0
Since expended, as per details.....	51	11	6
	<u>£895</u>	<u>3</u>	<u>6</u>

PARISH OF UXBRIDGE, NEW NORFOLK DISTRICT.

Authorised by Governor in Council, £1000.

The works on roads in this district under contract of Alexander Lawson, the particulars of which are given in previous Report, have been completed at a cost, including fencing and extras, of £896 16s.

Supervised by Sub-Inspector G. Todd, and Inspector of Roads, South Division.

Further works are also contemplated in the coming summer.

	£	s.	d.
Expended, as per Return of 16th July, 1878	52	1	6
Since expended, as per details	946	6	10
	<u>£998</u>	<u>8</u>	<u>4</u>

ROADS, &c., VICINITY OF PORT CYGNET.

Authorised by Governor in Council, £750.

The works on Glazier's Bay road under Messrs. Compton and Allen's contract, referred to in last Report, have been completed.

Tenders were received in October last for erection of bridge over Agnes Rivulet, and that of M. Compton, at £80 10s., accepted. Work completed.

Supervised by Inspector of Roads, South Division.

	£	s.	d.
Expended, as per Return of 16th July, 1878	400	13	4
Since expended, as per details	167	12	1
	<u>£568</u>	<u>5</u>	<u>5</u>

ROADS, &c., SANDFLY BASIN AND PARISH OF CHAMP.

Authorised by Governor in Council, £1051.

Additional clearing and other works on Sandfly Road have been carried out under contract of Mr. G. R. Stubbings, at a cost of £29 10s.

	£	s.	d.
Expended, as per Return of 16th July, 1878	851	6	4
Since expended, as per details	7	0	7
	<u>£858</u>	<u>6</u>	<u>11</u>

	£	s.	d.
Sandfly	516	19	10
Champ	341	7	1
	<u>£858</u>	<u>6</u>	<u>11</u>

ROADS, &c., NICHOLLS' RIVULET.

Authorised by Governor in Council, £440.

No further works have been carried out in this locality, there being only a trifling balance available.

	£	s.	d.
Expended, as per Return of 16th July, 1878	396	19	6
Since expended, as per details		<i>Nil.</i>	

ROADS, DEEP BAY, HUON.

Authorised by Governor in Council, £250.

No further expenditure has been incurred in this district.

	£	s.	d.
Expended, as per Return of 16th July, 1878	238	1	4
Since expended, as per details		<i>Nil.</i>	

ROADS, GARDNER'S BAY, VICINITY OF PORT CYGNET.

Authorised by Governor in Council, £560.

Messrs. Strong and Wall having failed to complete the works referred to in previous Reports their contract was terminated, and tenders invited for carrying out the unfinished works. That of Mr. J. Elkin, at £220, was accepted. Progressing under supervision of Inspector of Roads, South Division.

	£	s.	d.
Expended, as per Return of 16th July, 1878	120	9	9
Since expended, as per details	106	3	3
	<u>£226</u>	<u>13</u>	<u>0</u>

ROADS, MOUNTAIN RIVER, HUON.

Authorised by Governor in Council, £400.

No further contracts have been entered into for works in this locality, but a sum is still available under the provisions of the Act for portions of the District, the expenditure of which will be arranged for as early as possible.

	£	s.	d.
Expended, as per Return of 16th July, 1878	322	9	9
Since expended, as per details		Nil.	

ROADS, &c., VICINITY OF TOWN OF HULL, PARISH OF RANELAGH.

Authorised by Governor in Council, £500.

Tenders are invited for works in this District, and particulars of further works will shortly be taken.

	£	s.	d.
Expended, as per details	0	18	0

ROADS, PARISH OF LEITHBRIDGE, VICINITY OF FRANKLIN.

Authorised by Governor in Council, £900.

The additional works on roads, Upper Huon, for which tenders were received at date of last report, have been carried out under contract of Messrs. R. J. & W. Hill, at a cost of £125 2s.

	£	s.	d.
Expended, as per Return of 16th July, 1878	451	13	6
Since expended, as per details	191	4	10
	<u>£642</u>	<u>18</u>	<u>4</u>

ROADS, KINGBOROUGH, CONINGHAM, AND BAGOT, VICINITY OF OYSTER COVE.

Authorised by Governor in Council, £1100.

The sum of £300 has been expended out of the provision for these localities under 28th Section of this Act in aid of the construction of works, particulars of which are given under the head Road, Margate to Three Hut Point, Public Works Construction Act. The Inspector of Roads will shortly lay out further works to the extent of the amounts available to several parts of the District.

	£	s.	d.
Expended, as per Return of 16th July, 1878	81	19	11
Since expended, as per details	1	15	0
	<u>£83</u>	<u>14</u>	<u>11</u>

ROADS AND BRIDGES, HONEYWOOD, COUNTY OF KENT.

Authorised by Governor in Council, £1780.

The contract of Mr. J. Daly, referred to in last report, has been completed at a cost of £207 8s.

A further sum has been authorised to be expended in this District, and particulars of works will shortly be taken.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1055	13	2
Since expended, as per details	52	9	7
	<u>£1108</u>	<u>2</u>	<u>9</u>

ROADS, BREAM CREEK, SORELL, COUNTY PEMBROKE.

Authorised by Governor in Council, £700.

Tenders were again invited in November for works on roads in this District, which resulted in that of J. Corbett, jun., at £267 4s. being accepted. This contract has been completed under Mr. A. A. Hull's supervision.

Particulars of further works were also taken, specifications, &c. prepared, and tenders received in April, but the balance of available funds being insufficient for same none were accepted.

This District has particular claims to consideration in connection with any further Public Works, and I have recommended a sum to be included in next Scheme.

	£	s.	d.
Expended, as per Return of 16th July, 1878	47	8	0
Since expended, as per details	278	10	0
	<u>£325</u>	<u>18</u>	<u>0</u>

PARISH OF HORNCastle, COUNTY LINCOLN.

Authorised by Governor in Council, £1000.

Preliminary inspection and survey have been made of roads in this locality by special officer (Mr. C. J. Smith) who has finished report and plan of same, which are now under consideration.

	£	s.	d.
Expended, as per Return of 16th July, 1878	14	14	0
Since expended, as per details	1	8	8
	<u>£16</u>	<u>2</u>	<u>8</u>

ROADS, PARISH OF ORMAIG, VICINITY OF WHITE KANGAROO RIVULET.

Authorised by Governor in Council, £300.

An inspection was made of this District by an Officer of this Department, and particulars of works taken to comply with the wishes of selectors. After completion of plan and specification tenders were received in April for the erection of bridges and general road works, and the following accepted:—

	£	s.	d.
T. Underwood, Section 1	75	10	0
Ditto, Section 2	83	12	0
Ditto, Section 3	78	10	0

These contracts are almost complete.

	£	s.	d.
Since expended, as per details	230	13	11

ROADS, &c., VICINITY OF GOULD'S COUNTRY.

Authorised by Governor in Council, £600.

Mr. A. Hall was employed to take particulars of necessary works in this District in order to meet the urgent requirements of selectors under this Act. Plan and specification were prepared by the Department and tenders received in June, and that of Messrs. Apter and Sons, at £527 6s., for grubbing, clearing, forming, &c. between Groom's Bridge and Upper George's River, being the lowest, was accepted.

This contract is progressing under Overseer Hall's supervision.

	£	s.	d.
Expended, as per details	63	19	6

VICINITY OF MONTAGU RIVER, CIRCULAR HEAD.

Authorised by Governor in Council, £450.

Mr. Atkinson, local Inspector, has been engaged in taking particulars of required works, and tenders are invited for same.

	£	s.	d.
Expended, as per details	6	5	11

ROADS, BRUMBY'S CREEK, WESTMORELAND, VICINITY OF CRESSY.

Authorised by Governor in Council, £600.

ROADS, PARISH OF BRIDGENORTH, EAST DEVON, (BETWEEN SOUTH ESK AND TAMAR).

Authorised by Governor in Council, £400.

ROADS, PARISHES OF WINKLEIGH AND WELLS, WEST TAMAR, EAST DEVON.

Authorised by Governor in Council, £750.

ROADS, PARISH OF MARLAND, EAST DEVON, VICINITY OF SUPPLY RIVER.

Authorised by Governor in Council £750.

ROADS, MOORINA, COUNTY DORSET.

ROADS, PARISHES OF FORRABURY, HARTFORD, TEMPLETON, & VIRGINSTOW, EAST DEVON, BETWEEN RIVERS MERSEY AND RUBICON.

Authorised by Governor in Council, £500.

Preliminary action has been taken in connection with expenditure in these Districts, to which a large amount is due under this Act. Special officers have been engaged inspecting the localities, and tenders will be invited as soon as plans and specifications are ready, and other matters arranged where Roads through private properties are required.

Expenditure..... Nil.

ROADS, PARISH OF PRICE, VICINITY OF SURGES BAY.

Authorised by Governor in Council, £000.

The Inspector of Roads recently took particulars of works in this District, and tenders are invited for same.

Expenditure..... Nil.

ROADS, EAST PART OF PARISH OF GARRETT, VICINITY OF LADY'S BAY.

Authorised by Governor in Council, £250.

The sum of £120 has been paid as compensation for road through Mr. T. Brown's property, being the amount awarded by Arbitrators appointed by Road Trusts.

The road was very much required, and forms principal outlet to shipping place.

Expended, as per details £120 10s.

LOCAL PUBLIC WORKS ACT.

The following works, not completed at date of last Return, have since been finished.

The particulars of these Bridges are given in previous Reports.

BRIDGE OVER THE MEANDER AT WESTWOOD.

Edward Higgs, Contractor.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1557	1	4
Since expended, as per details	546	3	3
	<u>£2103</u>	<u>4</u>	<u>7</u>

BRIDGE OVER THE RIVER OUSE AT THE OUSE.

W. H. Cheverton, Contractor.

	£	s.	d.
Expended, as per Return of 16th July, 1878	1097	6	9
Since expended, as per details	1826	18	0
	<u>£2924</u>	<u>4</u>	<u>9</u>

BRIDGE OVER THE SOUTH ESK AT ENTALLY.

M. Boland, Contractor.

	£	s.	d.
Expended, as per Return of 16th July, 1878	2994	11	11
Since expended, as per details	1502	13	4
	<u>£4497</u>	<u>5</u>	<u>3</u>

Balance on Contract not yet paid—being now adjusted.

BRIDGE OVER THE RIVER PLENTY, ROAD GLENORA TO FENTON FOREST.

J. Dillon, Contractor.

	£	s.	d.
Expended, as per Return of 16th July, 1878	481	2	0
Since expended, as per details	180	8	6
	<u>£667</u>	<u>10</u>	<u>6</u>

Payment of balance settled by Arbitration as referred to in last Report.

BRIDGE OVER THE MEANDER RIVER AT DELORAINE.

Payment of the accounts referred to in last Report for lamps for this Bridge, having been specially authorised by the Legislature, has been made.

	£	s.	d.
Expended, as per Return of 16th July, 1878	3062	18	9
Since expended, as per details	39	10	0
	<u>£3102</u>	<u>8</u>	<u>9</u>

The summary gives total expenditure to date in connection with works carried out under this Act.

DETAILS of Expenditure from 30th June, 1878, to 24th September, 1879.

PUBLIC WORKS CONSTRUCTION ACT, 1877.

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.	ROAD FROM ELIZABETH TOWN TO LATROBE. VOTE, £11,750.		£ s. d.
May and June	Joshua Higgs	Expenses laying out works, special officer	28 3 0
April to June	<i>Mercury</i>	Advertising for tenders	2 2 0
1, 30 June	George Simmons	Salary as Sub-Inspector	12 10 0
April to June	Aikenhead & Hope	Advertising for tenders	1 16 0
8, 16 June	M. O'Connor	Cartage attending stone-crusher	12 0 0
8, 19 June	William Longshaw	Travelling expenses while with stone-crusher	2 4 0
8, 29 June	Ditto	Wages as engine-driver	10 16 0
1, 31 July	Ditto	Ditto	15 0 0
1, 31 July	George Simmons	Salary as Sub-Inspector	13 10 0
27, 28 May,	William Longshaw	Wages as engine-driver	2 17 4
6, 7 June			
July	Peter Mills	Sheet roofing iron for stone-crusher	4 2 8
6, 26 July	Wages Abstract	Men employed with stone-crusher	16 6 6
July	Joshua Higgs	Salary and expenses laying out works	3 3 0
22 August	Laycock & Naylor	1st instalment on contract	100 0 0
1, 31 August	George Simmons	Salary as Sub-Inspector	13 10 0
12, 31 August	William Longshaw	Wages, engine-driver	10 16 0
July & August	Charles J. Smith	Making survey plan and report	21 8 0
16 Sept.	Laycock & Naylor	2nd instalment on contract	100 0 0
1, 30 Sept.	William Longshaw	Wages as engine-driver	15 0 0
	Joshua Higgs	Salary laying out works	1 1 0
	George Simmons	Salary as Sub-Inspector	12 10 0
July & Sept.	<i>Tribune</i>	Advertising account	2 8 0
	<i>Mercury</i>	Ditto	2 8 0
4 Sept.	William Peter	Two white iron jaws for stone-breaker	10 9 6
26 Oct.	John Clark	2nd instalment on contract	111 13 4
July to Oct.	<i>Devon Herald</i>	Advertising account	0 18 0
July to Sept.	<i>Launceston Examiner</i>	Ditto	2 8 0
October	Naylor & Laycock	3rd instalment on contract	100 0 0
	William Longshaw	Wages as engine-driver	16 4 0
4 November	Lapthorne, Roberts, & Co.	1st instalment on contract	250 0 0
15 August	John R. Frith	Repayment carriage jaws for stone-crusher, &c.	0 16 2
30 October	George Simmons	Salary as Sub-Inspector	15 3 3
22 November	John Clark	3rd instalment on contract	250 0 0
27 November	Lapthorne, Roberts, & Co.	2nd instalment on contract	300 0 0
July & Sept.	J. R. Frith	Travelling expenses	6 17 5
5 December	Naylor & Laycock	4th instalment on contract	200 0 0
November	George Simmons	Salary as Sub-Inspector	17 6 8
30 November	R. W. Lord	Repayment freight for jaws	2 4 1
	W. Kerr	Wages as engine-driver	6 16 0
December	Ditto	Travelling expenses, Launceston to Deloraine	0 7 9
	W. Batchelor	Expenses inspecting crusher at Elizabeth Town	1 9 0
28 December	John Clark	4th instalment on contract	250 0 0
30 December	Naylor & Laycock	5th instalment on contract	200 0 0
	Lapthorne, Roberts, & Co.	3rd instalment on contract	300 0 0
	Superintendent Gaol	4 dobbin carts repaired	5 0 0
November	Roberts, Morris, & Deakin	One hammered shaft for crusher	5 3 11
1, 23 Nov.	W. Longshaw	Wages as engine-driver	12 0 0
16, 31 Dec.	T. Robson	Ditto	7 0 0
	G. Males	Cartage of machinery to railway	0 2 6
June to Dec.	Ferguson & Barclay	Goods supplied to stone-crusher	5 1 6
March to Dec.	R. W. Lord	Wages of men repairing crusher	33 16 0
December	G. Simmons	Salary, Sub-Inspector	17 6 8
	W. Kerr	Wages, engine man	10 8 0
	W. Bannon	Compensation for road through land	15 0 0
31 December	Lapthorne & Co.	4th instalment on contract	395 0 0
1879.	Colonial Storekeeper	Part cost machinery, stone-crusher	500 0 0
1 Jan.	William Kerr	Repayment hire of chaise cart	0 10 0
1 Feb.	Naylor and Laycock	6th instalment on contract	150 0 0
	The Director of Public		
	Works	Repayment stamp, permission for road through land	0 5 0
6, 10 Jan.	W. E. Batchelor	Expenses directing removal of engine	7 7 6
16 Jan.	Ditto	Expenses of horse, &c. while with Minister	0 15 0
February	Ditto	Expenses to Hobart Town and return, arranging machinery	1 0 0
January	Peter Mills	Materials supplied to stone-crusher	32 1 11
1, 31 Jan.	Wages Abstract	Engine-man and assistant, No. 1 engine	20 5 0
1, 31 Jan.	George Simmons	Salary as Sub-Inspector	18 0 0
1, 31 Jan.	Wages Abstract	Engine-man and assistant, No. 2 engine	23 17 0
6, 10 Jan.	George Simmons	Repayment, men making road passable for crusher	19 1 9

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1879.			£ s. d.
26 Feb.	Naylor & Laycock	7th instalment on contract	280 0 0
1878.	Lapthorne, Roberts, & Co...	5th ditto ditto	200 0 0
Sept. and Oct.	J. R. Frith	Repayment sundry expenses	3 0 11
January, 1879	George Simmons	Repayment, account removal of engine and crusher	4 18 5
5,12,20 Dec. 1878	The T. M. L. R. Co. Limited	Carriage of parcels and goods	9 3 4
Oct. to Dec.	J. R. Frith	Travelling expenses	11 4 6
May, 1879	P. Mills	1 lubricator for No. 1 engine	3 2 6
February	George Simmons	Salary as Sub-Inspector	16 0 0
25, 28 Feb.	Ditto	Repayment, men collecting and quarrying stone	7 16 9
15, 28 Feb.	Ditto	Ditto, men with No. 1 engine and crusher	22 7 11
20, 21 Feb.	Ditto	Ditto, men with teams moving crusher	3 0 0
14, 28 Feb.	Ditto	Ditto, cartage account for stone-breaking machine	17 12 6
26 Mar.	Naylor & Laycock	8th instalment on contract	90 0 0
February	Lapthorne, Roberts, & Co...	6th instalment on contract	300 0 0
	Wages Abstract	Men with engines Nos. 1 and 2	38 17 0
4 April	Lapthorne, Roberts, & Co...	Departmental charges for year 1878	3 17 4
Jan. to Mar.	<i>Devon Herald</i>	7th instalment on contract	150 0 0
	<i>Mercury</i>	Advertising account	1 0 0
1, 31 Mar.	Wages Abstract	Ditto	2 14 0
	Ditto	Men employed with No. 1 engine	57 6 9
	Ditto	Ditto	4 2 0
	Ditto	Men employed quarrying stone	51 16 6
March	George Simmons	Teams employed with No. 1 engine	62 9 0
1, 31 Mar.	Wages Abstract	Salary as Sub-Inspector	17 6 8
22 April	Lapthorne, Roberts, & Co...	Men employed with engine	40 0 7
	Wages Abstract	8th instalment on contract	300 0 0
Jan. and Feb.	Aikenhead & Hope	Men employed with stone-crusher	90 4 11
Jan., Mar.	Abstract of Accounts	Advertising account	3 12 0
13 Dec.	John Clark	Goods supplied to Nos. 1 and 2 stone-crushers	47 7 2
1879.		Metal, &c. supplied to crusher	19 11 6
Jan. to Mar.	<i>Tribune</i>	Advertising account	3 7 6
	J. R. Frith	Repayments	0 4 6
28 April	Naylor & Laycock	9th instalment on contract	100 0 0
1, 21 April	Wages Abstract	Engine-men, No. 1 engine	10 7 0
1, 30 April	Ditto	Ditto, No. 2 engine	22 2 0
1 Mar.	George Simmons	Repayment, carriage of parcels, &c.	0 15 2
23 May	Lapthorne, Roberts, & Co...	9th instalment on contract	500 0 0
22 April	Edwin Atkinson	Repairing culvert at Latrobe	22 19 0
6 Dec. 1878	R. R. Wood	Cartage and labour	0 2 6
1879.			
13 Feb., April	J. H. Huett	Hire of tools for crusher	4 10 0
23, 30 April	W. E. Batchelor	Travelling expenses	2 10 0
	Peter Mills	Materials for stone-crusher	2 7 6
8, 29 April	W. J. Spearman	Carriage of goods, &c.	1 7 6
10, 14 April	William Peter	Materials supplied crusher	1 8 10
1, 15 May	Salary Abstract	Engine-men and others with crusher	12 14 0
31 Mar.	George Ready	Sewing and copper rivetting machine belt	2 8 0
Mar. to 14 April	W. E. Batchelor	Travelling expenses	2 9 0
1, 30 April	George Simmons	Salary as Sub-Inspector	17 6 8
5 June	George Shadbolt	Amount of award for damages	5 0 0
22 April to 3 May	William Kerr	Wages as engine-driver	4 8 0
10 June	H. Percy Sorell	Surveying 189 chains deviation	10 9 0
17 June	Lapthorne, Roberts, & Co...	10th instalment on contract	200 0 0
Jan. to Mar.	W. E. Batchelor	Salary and bonus, stone-crusher's erection and supervising working	15 0 0
15 Feb.	R. W. Lord	Wages sheet, repairs stone-crusher	3 18 7
1 Mar.	Ditto	Ditto	2 1 3
1, 31 May	George Simmons	Salary as Sub-Inspector	18 0 0
29 Mar.	R. W. Lord	Wages sheet, repairs stone-crusher	1 11 3
10 May	Ditto	Ditto	0 18 6
1, 30 June	G. Simmons	Salary as Sub-Inspector	16 13 4
July	Lapthorne, Roberts, & Co...	11th instalment on contract	125 0 0
1 Aug.	Naylor & Laycock	Extra works Sect. 2	50 0 0
31 July	Ditto	Balance of contract	413 19 0
	Ditto	Repayment of deposit, £30.	
5 Aug.	Martin Boland	1st instalment on Clarke's section	250 0 0
7 Aug.	Lapthorne, Roberts, & Co...	Balance of contract	376 1 0
	Ditto	Repayment of deposit, £50.	
1, 31 July	Joshua Higgs	Salary as Inspector of Works	20 5 0
	G. Simmons	Salary as Sub-Inspector	18 0 0
April to May	John R. Frith	Travelling expenses	7 16 10
August	Joshua Higgs	Salary Inspector of Works	2 5 0
8 Sept.	M. Boland	2nd instalment on contract	300 0 0
May to Aug.	Joshua Higgs	Travelling expenses	3 15 0
Dec. 1878 to May, 1879	R. W. Lord	Sundry repayments for stone-crusher account	3 18 11
			£8189 13 6

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
GREEN'S CREEK ROAD. VOTE, £1000.			
1878.			£ s. d.
December 1879.	Joshua Higgs.....	Salary and expenses while laying out works	18 1 6
January	Ditto.....	Ditto	20 17 6
Jan. to March	<i>Devon Herald</i>	Advertising account.....	0 12 0
Ditto	<i>Mercury</i>	Ditto	1 10 0
Ditto	Aikenhead and Hope	Ditto	1 16 0
Ditto	<i>Tribune</i>	Ditto	1 10 0
April	Joshua Higgs.....	Travelling expenses, Special Officer.....	13 17 0
Ditto	Ditto.....	Salary, Special Officer	9 0 0
May	Ditto.....	Ditto	6 9 0
June	<i>Devon Herald</i>	Advertising account	1 1 0
April to June	<i>Tribune</i>	Ditto	2 14 0
Ditto	<i>Mercury</i>	Ditto	3 12 0
June	Aikenhead and Hope.....	Ditto	3 6 0
5 Aug.	William Bennett	1st instalment on contract	50 0 0
23 Aug.	Ditto	2nd ditto.....	120 0 0
1, 31 Aug.	Joshua Higgs	Salary, Inspector of Works	2 5 0
May to August	Ditto	Travelling expenses, ditto	5 14 9
			£262 5 9

KENTISHBURY AND BARRINGTON ROAD. VOTE, £1500.

1878.			
April to June	<i>Devon Herald</i>	Advertising account.....	2 0 0
Ditto	<i>Mercury</i>	Ditto	4 8 6
Ditto	Aikenhead and Hope	Ditto	3 18 0
July	Salary Abstract.....	Salary, Sub-Inspector.....	0 7 0
July and Sept.	<i>Mercury</i>	Advertising account.....	1 16 0
Ditto	<i>Tribune</i>	Ditto	2 2 0
11 October	S. C. Kelcey.....	1st instalment on contract (Bridge)	40 0 0
July to Oct.	<i>Devon Herald</i>	Advertising account.....	0 15 0
July to Sept.	<i>Examiner</i>	Ditto	1 16 0
9 Nov.	S. C. Kelcey.....	2nd instalment on contract (Bridge)	30 0 0
September	M. Cresswell	Repayment for stationery	0 3 11
30 Dec.	S. C. Kelcey.....	3rd instalment on contract (Bridge)	28 0 0
Ditto	Ditto	1st ditto (Bridge at Macfarlane's).....	10 0 0
Oct. to Dec.	<i>Devon Herald</i>	Advertising account.....	0 18 0
Nov. and Dec.	M. Cresswell	Repayment stationery and extras.....	0 3 11
Oct. to Dec.	<i>Tribune</i>	Advertising account.....	2 2 0
Ditto	<i>Mercury</i>	Ditto	2 2 0
1879.			
25 January	Dooley and Sweeney	1st instalment on contract	50 0 0
10 February	Ditto	2nd ditto	100 0 0
15 February	S. C. Kelcey.....	2nd ditto	50 0 0
1878.			
Oct. and Dec.	Aikenhead and Hope	Advertising account.....	2 2 0
Ditto	J. R. Frith.....	Travelling expenses.....	2 18 10
1879.			
6 March	Dooley and Sweeney	3rd instalment on contract	100 0 0
	Special Temporary Staff	Departmental charges for year 1878	6 6 0
1878.			
June to Dec.	Marshall Cresswell	Salary and expenses for half-year.....	34 16 6
1879.			
10 April	Dooley and Sweeney.....	4th instalment on contract	150 0 0
17 April	S. C. Kelcey.....	3rd ditto.....	60 0 0
22 April	J. P. Dooley and Sweeney..	5th ditto.....	200 0 0
26 May	Ditto	6th ditto.....	150 0 0
2 June	S. C. Kelcey.....	Final instalment on contract	11 8 0
1 May	M. Cresswell.....	Repayment of office rent, &c., part charge.....	0 6 0
30 June	S. C. Kelcey.....	Extra work clearing logs from river.....	3 0 0
Ditto	Ditto	Repayment of deposit £10.....	
2 July	Dooley and Sweeney	7th instalment on contract	75 0 0
25 July	Ditto	8th ditto.....	200 0 0
Ditto	M. Cresswell	Repayment rent of office, &c., part charge.....	0 2 6
			£1326 12 2

ROAD FROM LATROBE TO TORQUAY. VOTE, £2750.

1878.			
April to June	<i>Devon Herald</i>	Advertising account.....	0 8 0
Ditto	Aikenhead and Hope	Ditto	1 1 4
July	Salary Abstract.....	Salary, Sub-Inspector of road.....	5 0 0
August	Ditto	Ditto	2 19 0
27 Sept.	John Daly	1st instalment on contract	200 0 0
Ditto	L. Fleming	Salary as Sub-Inspector.....	8 0 0
October	Ditto	Ditto	12 3 0
September	M. Cresswell.....	Repayment for stationery.....	0 3 8
November	Salary Abstract	Sub-Inspector.....	11 14 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
December	T. J. Hopkins	Compensation road through land	20 0 0
Ditto	John Daly	2nd instalment on contract	600 0 0
Ditto	Salary Abstract	Sub-Inspector	11 14 0
1879.			
February	Director of Public Works ..	Repayment stamp permission for road through land	0 5 0
30 January	John Daly	3rd instalment on contract	300 0 0
14 March	Ditto	4th ditto	200 0 0
	Special Staff	Departmental charges for year 1878	1 17 4
	Marshall Cresswell	Salary and expenses for half-year	24 11 6
25 April	J. J. Daly	5th instalment on contract	100 0 0
1 May	M. Cresswell	Repayment rent of office, &c., part charge	0 5 0
1878.			
30 July	Colonial Storekeeper	4 Dobbin carts	8 16 0
1879.			
16 June	J. J. Daly	6th instalment on contract	100 0 0
18 July	Ditto	7th ditto	400 0 0
18 July	Ditto	8th ditto	278 0 0
2 June	M. Cresswell	Repayment rent of office, &c., part charge	0 4 0
2, 12 April	Richard Hall	Surveying deviation new road, &c.	3 15 2
July	M. Cresswell	Repayment rent of office, &c., part charge	0 1 6
			£2290 18 6

ROAD FROM LATROBE TO LEVEN. VOTE, £7000.

1878.			
18 July	C. B. M. Fenton	3rd instalment on contract	200 0 0
20 July	Lapthorne & Roberts	1st ditto	200 0 0
April to June	Mercury	Advertising account	2 2 0
Ditto	Aikenhead & Hope	Ditto	2 17 4
29 July	O'Reilly & Swaine	1st instalment on contract	60 0 0
5 August	Lapthorne & Roberts	2nd ditto	80 0 0
July	Salary Abstract	Inspector of road	10 0 0
12 August	C. B. M. Fenton	4th instalment on contract	200 0 0
29 August	John Williams	Compensation for road through land	15 0 0
Ditto	O'Reilly & Swaine	2nd instalment on contract	60 0 0
Ditto	Lapthorne & Roberts	3rd ditto	200 0 0
August	Salary Abstract	Sub-Inspector of road	11 10 0
9 September	O'Reilly & Swaine	3rd instalment on contract	80 0 0
30 September	C. B. M. Fenton	5th ditto	300 0 0
Ditto	Salary Abstract	Sub-Inspectors (2) of Works	25 0 0
21 September	O'Reilly & Swaine	4th instalment on contract	60 0 0
29 October	Ditto	5th ditto	150 0 0
25 October	Lapthorne & Roberts	4th ditto	200 0 0
Ditto	C. B. M. Fenton	6th ditto	200 0 0
Ditto	Salary Abstract	Sub-Inspector of Roads and labourers	25 0 0
1 August	Ditto	Sub-Inspector, 1 day	0 10 0
23 November	O'Reilly & Swaine	6th instalment on contract	100 0 0
August	M. Cresswell	Repayment for stationery	0 3 11
30 November	C. B. M. Fenton	7th instalment on contract	500 0 0
Ditto	Lapthorne & Roberts	5th ditto	100 0 0
Ditto	Salary Abstract	Sub-Inspector of Roads and labourer	19 8 0
20 December	O'Reilly & Swaine	7th instalment on contract	100 0 0
30 December	C. B. M. Fenton	8th ditto	1000 0 0
27 December	Lapthorne & Roberts	Balance and extras on contract	134 0 0
Ditto	Ditto	Repayment of deposit, £15.	
December	Salary Abstract	Sub-Inspector	6 8 0
2, 6 December	Ditto	Salary, Sub-Inspector	2 10 0
Nov. and Dec.	M. Cresswell	Repayment, stationery	0 4 0
7 December	William Blakney	Expenses, Sub-Inspector, steamer fare, Formby to Launceston	0 14 6
30 December	John Vertigan	Erecting 17 chains fencing, road through private property ..	15 6 0
1879.			
14 February	C. B. M. Fenton	9th instalment on contract	300 0 0
17 February	O'Reilly & Swaine	8th ditto	60 0 0
January	Wages Abstract	Salary, Sub-Inspector	3 0 0
24 March	O'Reilly & Swaine	9th instalment on contract	165 0 0
31 March	C. B. M. Fenton	Repayment of deposit, £50.	
Ditto	Ditto	Balance and extras on contract	55 1 5
1878.	Special temporary staff	Department charges, 1878	2 13 10
July to Dec.	Marshall Cresswell	Salary and expenses, supervision, for half-year	29 15 3
28 February	Salary Abstract	Sub-Inspectors	1 7 6
3 June	Ryton Oldham	Supervising work on road, Ballahoo	22 17 0
1 May	M. Cresswell	Repayment, rent of office, &c., part charge	0 5 10
30 June	O'Reilly & Swaine	Final instalment in full	50 0 0
1, 31 May	Wages Abstract	Sub-Inspectors and others	3 10 0
1, 30 May	Ditto	Ditto	0 3 6
2 June	M. Cresswell	Repayment, office rent and stationery	0 4 0
May and June	William Peter	4 ladles supplied for use of stone-crusher	0 8 8
1, 31 July	Wages Abstract	Sub-Inspectors and others	0 7 0
May to August	Joshua Higgs	Travelling expenses, Inspector	1 12 6
			£4757 0 3

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ROAD FROM LEVEN TO CASTRA. VOTE, £2000.			
1878.			£ s. d.
5 August	James A. Fogg	6th instalment on contract	150 0 0
22 July	Salary Abstract	Salary, Sub-Inspector of road	5 0 0
9 September	James A. Fogg	7th instalment on contract	150 0 0
22 November	Ditto	Balance on contract and extras	323 13 6
	Ditto	Repayment of deposit, £60.	
August	M. Cresswell	Repayment for stationery	0 3 11
	Ditto	Salary and expenses, supervision, &c. for half-year	13 5 4
October	Ditto	Repayment, rent of room for office	0 6 8
	Special Temporary Staff.....	Departmental charges for 1878.....	1 9 10
1879.			
30 April	Abstract of Wages	Sub-Inspectors	0 14 0
May, June, July	M. Cresswell	Repayment, rent of office, &c., part charges	0 14 0
			£645 7 3
WEST CASTRA ROAD. VOTE, £1000.			
1878.			
November	Wages Abstract	Men engaged on road	0 12 0
31 December	Henry Warden	1st instalment on contract for scrubbing	8 0 0
Nov. and Dec.	M. Cresswell	Repayment, stationery	0 7 6
1879.			
January	Salary Abstract	Salary, Sub-Inspector.....	0 7 0
1878.			
July to Dec.	Marshall Cresswell	Supervision, &c. for half-year, salary and expenses	5 3 6
1879.			
31 March	Salary Abstract	Sub-Inspector and others	0 7 0
26 April	Henry Warden	2nd and final instalment.....	8 0 0
1, 28 Feb.	Salary Abstract	Sub-Inspector	0 15 0
1, 30 April	Ditto	Sub-Inspector and others	0 7 0
15 May	James Smith	Grubbing and clearing 36 chains of road	18 0 0
31 July	Salary Abstract	Sub-Inspector and others	0 7 0
1, 31 Aug.	Ditto	Ditto	0 7 0
May, June, and July	M. Cresswell.....	Repayment, office rent, &c. for 3 months	0 11 10
			£43 4 10
ROAD FROM HAMILTON-ON-FORTH, VIA WILMOT RIVER, SOUTH.			
VOTE, £1000.			
1878.			
December	Wages Abstract	Laying out works	0 7 0
September	R. Hall	Ditto 4 miles of road	32 0 0
1879.			
January	Salary Abstract	Salary, Sub-Inspector.....	2 3 0
27 March	William Flint	1st instalment on contract	30 0 0
1878.			
July to Dec.	Marshall Cresswell	Supervision and salary, &c., expenses for half-year	3 10 3
1879.			
January, March	<i>Devon Herald</i>	Advertising account	1 1 0
	<i>Mercury</i>	Ditto	2 14 0
1, 31 March	Salary Abstract	Sub-Inspector and man	5 11 0
January to Mar.	Aikenhead & Hope	Advertising account.....	3 12 0
	<i>Tribune</i>	Ditto	3 12 0
1, 30 April	Salary Abstract	Sub-Inspectors.....	4 8 0
1, 28 February	Ditto	Ditto	2 17 6
16 May	John Ryan	1st instalment on contract	50 0 0
28 May	Ditto	2nd instalment ditto	50 0 0
1, 31 May	Salary Abstract	Sub-Inspectors and others	4 0 0
1, 30 June	Ditto	Ditto	4 10 6
7 July	John Ryan	3rd instalment on contract	100 0 0
1, 31 July	Salary Abstract	Sub-Inspectors and others	1 8 0
8 August	John Ryan	4th instalment on contract	150 0 0
	Wages Abstract	Sub-Inspectors and others	0 3 6
			£451 17 9
ROAD FROM HAMILTON-ON-FORTH TO KINDRED PLAINS. VOTE, £2000.			
1878.			
September	Wages Abstract.....	Labourer assisting to lay out works.....	0 7 0
October	Ditto	Ditto	1 8 6
September	M. Cresswell.....	Repayment for stationery, &c.....	0 3 9
November	Wages Abstract.....	Labourer assisting to lay out works.....	0 10 6
December	Ditto	Laying out works	0 7 0
Oct., Dec.	<i>Devon Herald</i>	Advertising account	1 7 0
	<i>Tribune</i>	Ditto	2 5 0
	<i>Mercury</i>	Ditto	3 0 0
1879.			
January	Salary Abstract	Salary, Sub-Inspector.....	3 7 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878. Oct., Dec.	Aikenhead & Hope	Advertising account	£ s. d. 3 12 0
1879. 14 March	J. J. Daly	1st instalment on contract	150 0 0
July, December	M. Cresswell	Supervision, salary, and expenses for half-year	9 16 7
Jan. to Dec. 1878	Special Staff	Departmental charges for year 1878	1 9 9
1879. 31 March	Wages Abstract	Inspector and man	5 4 0
25 April	J. J. Daly	2nd instalment on contract	400 0 0
30 April	Wages Abstract	Sub-Inspectors	6 0 0
28 February	Ditto	Ditto	6 0 0
16 June	J. J. Daly	3rd instalment on contract	200 0 0
1, 31 May	Wages Abstract	Sub-Inspector and others	2 6 0
31 June	Ditto	Ditto	26 15 0
5 July	L. & W. Railway	Wages Abstract	3 6 11
19 May	Lindsay Tulloch	Freight	0 4 6
May & June	W. E. Batchelor	Salary superintendent working stone-crusher	2 0 0
18 July	J. J. Daly	4th instalment on contract	200 0 0
Ditto	Ditto	5th instalment on contract	100 0 0
May & June	M. Cresswell	Repayments rents and stationery	0 13 0
	William Peter	Four ladles supplied for use of stone-crusher	0 8 8
31 July	Wages Abstract	Sub-Inspectors and others	23 5 0
July	William Peter	Goods supplied to stone-crusher	2 5 5
31 August	Wages Abstract	Sub-Inspectors and others	19 10 0
July	M. Cresswell	Repayment of office rent, &c.	0 6 6
			1175 19 1

ROAD FROM DON BRIDGE TO FORMBY.—Vote, £600.

1878. April to June	<i>Devon Herald</i>	Advertising account	0 15 0
Ditto	<i>Mercury</i>	Ditto	1 16 0
Ditto	Aikenhead and Hope	Ditto	1 16 0
1, 31 July	Salary Abstract	Salary, Sub-Inspector	3 10 0
29 August	Joseph Alexander	1st instalment on contract	100 0 0
1, 31 August	Salary Abstract	Salary, Sub-Inspector	2 0 0
19 October	Joseph Alexander	2nd instalment on contract	50 0 0
Ditto	Lawrence Fleming	Salary, Sub-Inspector	3 5 0
10 November	Joseph Alexander	3rd instalment on contract	50 0 0
October	Salary Abstract	Salary, Sub-Inspector	2 0 0
September	M. Cresswell	Repayment for stationery	3 5 0
November	Wages Abstract	Men on works	4 0 0
12 December	Joseph Alexander	4th instalment on contract	50 0 0
24 December	Ditto	5th ditto	100 0 0
Nov., Dec.	M. Cresswell	Repayment stationery	0 4 4
	Ditto	Salary and expenses for supervision for half-year	13 7 1
1879. 15 February	Special Staff	Departmental expenses for 1878	1 12 10
15 February	Joseph Alexander	Balance and extras on contract	80 7 0
	Ditto	Repayment of deposit, £10.	
			£464 16 8

PINE ROAD, PENGUIN CREEK. Vote, £2000.

1878. October	Wages Abstract	Man employed laying out works	1 18 0
November	Ditto	Ditto	1 2 6
Oct., Dec.	<i>Devon Herald</i>	Advertising account	0 18 0
Ditto	<i>Tribune</i>	Ditto	1 11 6
Ditto	<i>Mercury</i>	Ditto	2 2 0
1879. January	Salary Abstract	Salary, Sub-Inspector	2 4 0
Oct., Dec.	Aikenhead and Hope	Advertising account	2 8 0
July, Dec.	M. Cresswell	Supervision, salary, and expenses for half-year	7 13 3
	Special Staff	Departmental charges for year 1878	1 2 9
1879. 1, 31 March	Salary Abstract	Sub-Inspector and man	0 7 0
18 June	W. H. Cann	1st instalment on contract	300 0 0
27 June	Ditto	2nd ditto	200 0 0
1, 31 May	Salary Abstract	Sub-Inspector and others	2 0 0
1, 30 July	Ditto	Ditto	0 7 0
July	W. H. Cann	3rd instalment on contract	150 0 0
1, 31 August	Salary Abstract	Sub-Inspectors and others	0 7 0
5 August	W. H. Cann	4th instalment on contract	200 0 0
1, 31 August	Salary Abstract	Sub-Inspectors and others	0 7 0
			£874 8 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ROAD FROM LEVEN TO EMU BAY. VOTE, £1500.			
1878.			£ s. d.
April, June	<i>Devon Herald</i>	Advertising account.....	0 8 0
Ditto	<i>Mercury</i>	Ditto.....	2 2 0
Ditto	Aikenhead & Hope.....	Ditto.....	1 1 4
July	William Smith.....	Repayment, freight steel chain to Mr. Cresswell.....	0 1 6
1, 31 July	Salary Abstract.....	Sub-Inspector of road.....	4 7 0
31 August	William Goodall.....	1st instalment on contract.....	60 0 0
1, 31 August	Salary Abstract.....	Sub-Inspector.....	4 12 0
19 September	William Goodall.....	2nd instalment on contract.....	80 0 0
4 October	Ditto.....	3rd ditto.....	100 0 0
September	Salary Abstract.....	Sub-Inspector.....	12 10 0
19 October	William Goodall.....	4th instalment on contract.....	100 0 0
20 November	Ditto.....	5th ditto.....	150 0 0
October	Salary Abstract.....	Sub-Inspector.....	12 2 0
September	M. Cresswell.....	Repayment for stationery, &c.....	0 3 5
November	Salary Abstract.....	Sub-Inspector.....	10 8 0
16 December	William Goodall.....	6th instalment on contract.....	200 0 0
December	Salary Abstract.....	Sub-Inspector.....	4 0 0
Oct. to Dec.	<i>Devon Herald</i>	Advertising account.....	1 1 0
Ditto	<i>Mercury</i>	Ditto.....	2 8 0
	M. Cresswell.....	Repayment for stationery.....	0 4 0
1879.			
February	Bennett & Haydon.....	1st instalment on contract, repairing bridge.....	50 0 0
January	Wages Abstract.....	Sub-Inspector.....	3 0 0
1878.			
Oct. and Dec.	Aikenhead & Hope.....	Advertising account.....	2 8 0
July to Dec.	M. Cresswell.....	Supervision, &c., salary and expenses for half year.....	17 19 9
Jan. to Dec.	Special temporary Staff.....	Departmental charges and expenses for year 1878.....	2 1 6
1879.			
5 April	Bennett & Haydon.....	2nd instalment on contract.....	90 0 0
10 April	Ditto.....	3rd ditto.....	50 0 0
16 April	William Goodall.....	Balance and extras on contract.....	316 12 11
January, March	<i>Mercury</i>	Advertising account.....	5 2 0
16 April	William Goodall.....	Repayment of deposit, £10.....	
Jan., Feb.	Aikenhead & Hope.....	Advertising account.....	2 8 0
Ditto	<i>Tribune</i>	Ditto.....	4 16 0
15 May	Bennett & Haydon.....	Balance and extras on contract.....	12 16 4
Ditto	Ditto.....	Repayment of deposit, £5.....	
16 June	Saml. Turner.....	1st instalment on contract.....	100 0 0
19 July	Ditto.....	2nd ditto.....	42 10 0
2 June	M. Cresswell.....	Repayment, office rent and stationery.....	0 3 0
			£1445 5 9
ROAD FROM EMU BAY TO TABLE CAPE. VOTE, £1500.			
1878.			
21 August	E. D. Atkinson.....	Expenses whilst laying out works.....	1 16 0
September	Wages Abstract.....	Labourer, assisting to lay out works.....	0 12 0
January	Joshua Higgs.....	Salary, laying out works.....	0 15 0
February	Ditto.....	Ditto.....	0 15 0
25 March	W. Garner.....	Repayment, part deposit, £5.....	
July to Dec.	M. Cresswell.....	Supervision, &c., salary and expenses for half year.....	9 11 8
Jan. & March	Special temporary Staff.....	Departmental charges for year 1878.....	2 2 10
Ditto	<i>Devon Herald</i>	Advertising account.....	0 18 0
	Aikenhead & Hope.....	Ditto.....	4 10 0
	Ditto.....	Ditto.....	1 10 0
June	Garner & Peart.....	1st instalment on contract.....	50 0 0
1, 31 May	Wages Abstract.....	Sub-Inspectors and others.....	3 0 0
1, 31 June	Ditto.....	Ditto, ditto.....	2 10 0
9 July	Garner & Peart.....	2nd instalment on contract.....	50 0 0
Ditto	H. T. Dowling.....	1st ditto.....	50 0 0
1, 31 July	Wages Abstract.....	Sub-Inspectors and others.....	1 10 0
7 August	H. T. Dowling.....	2nd instalment on contract.....	70 0 0
27 August	Garner & Peart.....	3rd ditto.....	100 0 0
Ditto	H. T. Dowling.....	3rd ditto.....	70 0 0
1, 31 August	Wages Abstract.....	Sub-Inspectors and others.....	3 0 0
1 Feb., 31 April	Henry Jowett.....	Forage allowance.....	1 3 0
May to August	Ditto.....	Ditto.....	2 1 8
			£425 15 2
ROAD FROM CAM BRIDGE SOUTHWARDS. VOTE, £1000.			
December	Wages Abstract.....	Laying out works.....	1 9 0
Oct., Dec.	<i>Tribune</i>	Advertising account.....	0 6 0
1879.			
January	Salary Abstract.....	Sub-Inspector.....	3 10 0
1878.			
July, Dec.	M. Cresswell.....	Supervision, &c., salary and expenses for half-year.....	8 13 11
	Special temporary Staff.....	Departmental charges for year 1878.....	0 15 7

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
4 April	Samuel Turner	1st instalment on contract	120 0 0
Jan., March	<i>Devon Herald</i>	Advertising account	0 18 0
	<i>Mercury</i>	Ditto	2 8 0
1, 31 March	Wages Abstract	Assisting, turning water, and making foundation to pier.....	6 0 0
Jan., Feb.	Aikenhead & Hope	Advertising account	3 4 0
Ditto	<i>Tribune</i>	Ditto	1 16 0
26 April	Samuel Turner	2nd instalment on contract	150 0 0
1, 30 April	Wages Abstract	Sub-Inspector	4 0 0
28 Feb.	Ditto	Ditto	4 0 0
2 May	Samuel Turner	3rd instalment on contract	100 0 0
16 June	Ditto	4th instalment on contract	100 0 0
1, 31 May	Wages Abstract	Sub-Inspectors and others	5 0 0
1, 30 June	Ditto	Ditto	3 10 0
1, 31 July	Ditto	Ditto	3 10 0
4 August	Samuel Turner	5th instalment on contract	150 0 0
18 August	Ditto	6th instalment on contract	200 0 0
1, 31 Aug.	Wages Abstract	Sub-Inspectors and others	3 0 0
1 Feb., 31 Apr.	Henry Jowett	Forage allowance, part charge	1 1 0
May, Aug.	Ditto	Ditto, ditto	2 1 8
			£875 3 2

ROAD FROM TABLE CAPE TO DETENTION RIVER. VOTE, £6000.

1878.	R. Dallas	Balance on contract	87 12 6
29 July	Wages Abstract	Men laying out road	9 4 0
3, 11 July	E. D. Atkinson	Expenses while laying out roads, Inspector	10 16 6
3, 10 July	Garner & Dean Brothers	Balance on contract	468 10 0
24 Aug.	E. D. Atkinson	Commission, 2½ per cent., supervising contract, Sect. 1	15 14 3
29 Aug.	Ditto	Ditto, Sect. 2	7 3 9
29 Aug.	R. Harman	Taking section of creeks, labour assistance	0 12 0
27, 28 Aug.	<i>Mercury</i>	Advertising accounts	0 15 0
July, Sept.	<i>Tribune</i>	Ditto	0 12 0
Ditto	<i>Devon Herald</i>	Ditto	1 0 0
October	E. D. Atkinson	Laying out works, Inspector	1 10 0
17 Oct.	Ditto	Expenses, ditto	2 2 0
30 Sept., 1 Oct.	R. Dallas	Repayment of deposit, £20.	
2 Dec.	Garner & Dean Brothers	Ditto, £35.	
2 Dec.	E. D. Atkinson	Expenses, Inspector of Works	1 4 0
28, 29 Nov.	R. Dallas	Filling in and levelling road, Sect. 2	38 14 10
20 Dec.	Alexander M'Leod	Freight per <i>Trusty</i> , engine and crusher	47 0 0
9 Dec.	R. W. Lord	Wages, engine repairers	2 11 1
20, 21 Nov.	E. D. Atkinson	Inspecting works	2 5 0
7, 21 Dec.	R. W. Lord	Fitter and carpenter's wages at stone-crusher	11 3 6
1, 14 Dec.	W. Longshaw	Preparing engine for transhipment	7 4 0
10, 22 Dec.	Thomas Coates	Expenses in connection with crusher	5 5 0
5, 9 Dec.	John Rundle	Ditto	3 2 6
20, 21 Dec.	E. D. Atkinson	Expenses laying out works, Inspector	1 12 0
28 Dec.	W. Garner	Filling in holes on Section 1	22 18 9
7 Dec.	W. Peart	Preparing jetty to receive crusher	0 17 0
December	E. D. Atkinson	Salary laying out works, Inspector	6 15 0
November	Ditto	Ditto	2 5 0
December	Ditto	Expenses in connection with crusher	6 18 0
Oct. and Dec.	Aikenhead & Hope	Advertising account	2 0 0
31 Dec.	The Colonial Storekeeper ..	Part cost of machinery and stone-crusher	250 0 0
1879.	R. W. Lord	Wages, men repairing stone-crusher	3 1 0
January	W. E. Batchelor	Horse hire while with Minister of Lands and Works	0 15 0
17 Jan.	Ditto	Travelling expenses to Hobart Town re machinery	1 0 0
7 Feb.	E. D. Atkinson	Forage allowance, Inspector	0 8 5
January	Ditto	Salary laying out works, ditto	4 10 0
Ditto	C. B. M. Fenton	1st instalment on contract	1000 0 0
11 March	Lawrence Fleming	Salary, Sub-Inspector	13 10 0
January	E. D. Atkinson	Travelling expenses, Inspector	5 13 8
February	Ditto	Salary laying out works, ditto	2 5 0
Ditto	Ditto	Forage allowance, ditto	0 7 6
8 March	Tasmanian Main Line Rail- way Company, Limited ..	Freight 3 blocks, Launceston to Hobart, sent with machinery.	0 3 0
Dec. 1878 to Feb. 1879	Wages Abstract	Engine driver and assistant	47 1 0
		Departmental charges for year 1878	7 0 7
March	A. T. Morrison	Expenses, work in office	3 2 4
Ditto	Wages Abstract	Engine drivers and Sub-Inspectors	32 18 0
Ditto	E. D. Atkinson	Salary, laying out works, Inspector	4 10 0
Ditto	E. D. Atkinson	Forage allowance, ditto	0 7 2
15 March	Lawrence Fleming	Ditto, Sub-Inspector	2 1 8
19 April	Wages Abstract	Enginemen with stone-crusher	5 2 9
March	C. B. M. Fenton	2nd instalment on contract	800 0 0
February	E. D. Atkinson	Travelling expenses, Inspector	3 16 0
Jan. to March	Ditto	Ditto	1 18 2
April	Abstract of Accounts	Supplies issued to No. 2 stone-crusher	20 9 7
	E. D. Atkinson	Travelling expenses, Inspector	2 7 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1879.			£ s. d.
April	E. D. Atkinson	Allowances, Inspector	0 12 8
Ditto	Ditto	Salary, ditto	3 15 0
20 May	C. B. M. Fenton	3rd instalment on contract	600 0 0
April	Peter Mills	Materials for stone-crusher	1 5 0
10, 14 April	Ditto	Ditto	1 8 10
1, 30 April	Wages Abstract	Sub-Inspector and engineman	31 5 0
1, 28 February	Lawrence Fleming	Salary, Sub-Inspector	12 0 0
1, 28 February	Ditto	Forage allowance, ditto	2 1 8
18 Jan. to 31 March	Ditcham & Button	Freight, stone-crusher, &c., per Schooner <i>Esk</i>	2 16 6
2 June	C. B. M. Fenton	4th instalment on contract	1000 0 0
1, 31 May	Wages Abstract	Sub-Inspector and engineman	35 0 0
1, 31 May	Lawrence Fleming	Forage allowance, Sub-Inspector	2 1 8
1, 30 April	Ditto	Ditto	2 1 8
1, 31 May	E. D. Atkinson	Travelling expenses, Inspector	1 16 0
Ditto	Ditto	Salary, Road Inspector	3 0 0
Ditto	Ditto	Forage allowance, ditto	0 5 10
Jan. and Mar.	W. E. Batchelor	Bonus and salary for erection and directing working of stone-crushers	9 0 0
15 February	R. W. Lord	Wages sheet, repairs to stone-crusher	6 9 11
18 January	Ditto	Ditto	3 1 0
29 March	Ditto	Ditto	4 19 2
18 June	John Mayne	Removing stone-crusher to sec. 4	14 16 6
18 June	C. B. M. Fenton	Expenses for repairs and removal stone-crusher	13 17 8
24 May	R. W. Lord	Wages sheet, repairs to stone-crusher	2 0 7
21 June	Ditto	Ditto	0 5 6
30 June	Wages Abstract	Sub-Inspector and enginemen	8 0 0
30 June	E. D. Atkinson	Salary, Inspector	2 5 0
30 June	Ditto	Forage allowance, ditto	0 6 0
31 May	Daniel Rundle	Travelling expenses incurred (Dec. 31, 1878) Engine Driver	2 2 0
1, 31 June	E. D. Atkinson	Travelling expenses, Inspector	2 19 0
8 July	C. B. M. Fenton	5th instalment on contract	600 0 0
3 July	Ditcham, Button, & Co.	Freight stone-crusher, material, and oil	0 15 0
May & June	William Peter	Four ladles supplied for use of stone-crusher	0 8 8
1, 30 June	Lawrence Fleming	Forage allowance, Sub-Inspector	2 1 8
28 July	C. B. M. Fenton	Balance of contract in full	300 16 0
8 July	Ditto	Repayment of deposit, £40	
1, 31 July	E. D. Atkinson	Forage allowance, Inspector	0 6 0
Ditto	Ditto	Salary, ditto	2 5 0
Ditto	Ditto	Travelling expenses, ditto	2 0 0
1, 31 August	Ditto	Ditto	1 0 0
Ditto	Ditto	Salary, Inspector	1 10 0
Ditto	Ditto	Forage allowance, ditto	0 8 4
			£5660 18 4

ROAD FROM TABLE CAPE TO MOUNT HICKS. VOTE, £1000.

1878.			
November	Wages Abstract	Labourer engaged with Mr. Cresswell	1 8 0
Oct. & Dec.	<i>Devon Herald</i>	Advertising account	0 15 0
Ditto	<i>Tribune</i>	Ditto	1 7 0
Ditto	<i>Mercury</i>	Ditto	2 2 0
1879.			
January	Salary Abstract	Sub-Inspector of road	5 0 0
1878.			
Oct. & Dec.	Aikenhead & Hope	Advertising account	1 16 0
July to Dec.	M. Cresswell	Supervision, salary, and expenses for half-year	6 13 10
	Special Staff	Departmental charges for year 1878	1 6 5
1879.			
16 April	Pearce & Morey	1st instalment on contract	200 0 0
1, 28 Feb.	Salary Abstract	Sub-Inspectors of road	2 0 0
15 May	Pearce & Morey	2nd instalment on contract	200 0 0
19 July	Ditto	3rd ditto	300 0 0
20 August	Ditto	4th ditto	100 0 0
1, Feb., 31 April	Henry Jowett	Forage allowance	2 1 0
			£824 9 3

FLOWERDALE ROAD. VOTE, £1000.

1878.			
20, 24 August.	Wages Abstract	E. D. Atkinson, men laying out works on road	4 0 0
	E. D. Atkinson	Expenses	4 4 0
July, Sept.	<i>Mercury</i>	Advertising Account	2 2 0
	<i>Tribune</i>	Ditto	1 4 0
October.	<i>Devon Herald</i>	Ditto	2 0 0
1, 17 Oct.	E. D. Atkinson	Salary Inspector, laying out works	3 15 0
15 Oct.	Ditto	Expenses, ditto	2 13 0
2, 3 Oct.	Ditto	Ditto	2 2 0
Oct. Dec.	<i>Devon Herald</i>	Advertising Account	1 4 0
	<i>Tribune</i>	Ditto	5 14 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
	<i>Mercury</i>	Advertising Account	4 8 6
	Aikenhead & Hope	Ditto	7 4 0
Jan. to Dec. 1879.	Special Staff	Departmental charges for year 1878	2 19 9
Jan. March.	<i>Devon Herald</i>	Advertising Account	1 8 0
	<i>Tribune</i>	Ditto	1 4 0
1, 30 April	Ditto	Ditto	2 2 0
1, 31 May	E. D. Atkinson	Travelling Expenses, Inspector	10 7 5
	Ditto	Salary, Inspector of Works	1 10 0
	Ditto	Forage Allowance, ditto	0 5 0
1, 30 June	Wages Abstract	Sub-Inspector and Enginemen	18 15 0
	E. D. Atkinson	Salary, Inspector	1 10 0
	Ditto	Forage Allowance, ditto	0 5 0
	Ditto	Travelling Expenses, ditto	1 2 0
March to June	Davies Brothers	Advertising Account	3 6 0
May and June	W. E. Batchelor	Salary, superintendence of working stone-crushers	2 0 0
June	Aikenhead & Hope	Advertising Account	4 0 0
1, 31 July	E. D. Atkinson	Forage Allowance, Inspector	0 5 0
Ditto	Ditto	Salary, ditto	2 5 0
Ditto	Ditto	Travelling Expenses, ditto	1 8 0
1, 29 July	Wages Abstract	Enginemen with engine of stone-crusher	17 14 0
12 Aug.	John Gates	Erection of Engine-shed	1 10 0
1, 31 Aug.	E. D. Atkinson	Travelling Expenses, Inspector	0 19 0
	Ditto	Salary, ditto	0 15 0
	Ditto	Forage Allowance, ditto	0 8 0
			£116 8 8

ROAD FROM DETENTION RIVER TO CIRCULAR HEAD.

VOTE, £2000.

1878.			
22, 31 July	Wages Abstract	Men laying out road works	8 0 0
	E. D. Atkinson	Expenses whilst laying out works, Inspector	4 2 0
1, 3 August	Ditto	Ditto	2 10 0
	Wages Abstract	Inspector and men laying out road works	4 1 0
July and Sept.	<i>Mercury</i>	Advertising Account	0 15 0
	<i>Tribune</i>	Ditto	0 12 0
	<i>Devon Herald</i>	Ditto	1 0 0
July, October	E. D. Atkinson	Salary, laying out works, Inspector	0 15 0
1, 17 October	Ditto	Expenses, ditto	0 13 0
11 October	Ditto	Salary, ditto	0 15 0
20, 21 Nov.	James Walters	Assisting to lay out works	1 2 0
25, 30 Dec.	E. D. Atkinson	Salary, laying out works, Inspector	0 15 0
December	Ditto	Ditto	4 10 0
11, 16 Nov.	<i>Tribune</i>	Advertising account	0 18 0
October to Dec.	<i>Mercury</i>	Ditto	2 12 6
	Aikenhead & Hope	Ditto	2 0 0
1879.			
January	E. D. Atkinson	Forage allowance, Inspector	0 7 0
	Ditto	Salary, laying out works, ditto	4 10 0
February	Ditto	Ditto	3 0 0
	Ditto	Forage allowance, ditto	0 7 3
January	Ditto	Travelling expenses, ditto	2 3 0
1878.			
July to Dec.	A. T. Morrison	Departmental charges, temporary staff	2 17 3
	Special Staff	Departmental charges for 1878	2 18 6
March	E. D. Atkinson	Salary, Inspector	2 5 0
	Ditto	Forage allowance, ditto	0 6 10
	Ditto	Travelling expenses, ditto	1 7 0
	Ditto	Ditto	1 14 0
	Ditto	Ditto	1 6 0
	Ditto	Salary, ditto	2 5 0
24 May	C. B. M. Fenton	1st instalment on contract	200 0 0
31 May	E. D. Atkinson	Travelling expenses, Inspector	1 10 0
	Ditto	Salary, ditto	3 15 0
	Ditto	Forage, ditto	0 7 0
1, 30 June	Ditto	Salary, ditto	3 15 0
	Ditto	Forage, ditto	0 7 0
	Ditto	Travelling expenses, ditto	1 6 0
9 July	C. B. M. Fenton	2nd instalment on contract	400 0 0
1, 31 July	E. D. Atkinson	Salary, Inspector	3 15 0
11 August	C. B. M. Fenton	3rd instalment on contract	400 0 0
1, 31 July	E. D. Atkinson	Travelling expenses, Inspector	1 5 0
1, 31 August	Ditto	Salary, ditto	5 5 0
	Ditto	Forage, ditto	0 8 4
	Ditto	Travelling expenses, ditto	3 2 0
			£1085 2 8

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
FOREST ROAD, CIRCULAR HEAD. VOTE, £1000.			
1878.			£ s. d.
Oct. to Dec.	<i>Devon Herald</i>	Advertising account	0 14 0
24 December	Anthony Tatlow	Assisting to lay out works.....	0 7 0
Ditto	E. D. Atkinson	Salary, laying out works, Inspector.....	2 5 0
26, 28 Dec.	Ditto	Expenses ditto	0 11 0
Oct. to Dec.	<i>Tribune</i>	Advertising account	1 8 0
Ditto	<i>Mercury</i>	Ditto	2 14 0
1879.			
15 February	H. J. Emmett	1st instalment on contract	80 0 0
January	E. D. Atkinson	Forage allowance, Inspector	0 6 0
Oct. to Dec.	Aikenhead & Hope	Advertising account	2 0 6
January	E. D. Atkinson	Salary, laying out works, Inspector.....	3 0 0
11 March	H. J. Emmett	2nd instalment on contract.....	80 0 0
February	E. D. Atkinson	Salary, laying out works, Inspector	3 0 0
24 March	H. J. Emmett	3rd instalment on contract	80 0 0
January	E. D. Atkinson	Travelling expenses.....	0 18 0
February	Ditto	Forage allowance.....	0 5 6
1878.			
July to Dec.	Marshall Cresswell	Supervision, salary and expenses for half-year, 1878	0 11 6
Jan. to Dec.	Special staff	Departmental charges for 1878.....	3 12 6
1879.			
4 April	H. J. Emmett	4th instalment on contract.....	80 0 0
3, 28 March	E. D. Atkinson	Travelling expenses.....	1 7 0
Ditto	Ditto	Salary	3 0 0
February	Ditto	Travelling expenses.....	0 13 0
March	Ditto	Forage	0 7 0
30 April	H. J. Emmett	5th instalment on contract.....	80 0 0
Ditto	E. D. Atkinson	Travelling expenses.....	1 0 0
1, 30 April	Ditto	Forage	0 10 0
Ditto	Ditto	Salary	3 0 0
1, 31 May	H. J. Emmett	6th instalment on contract.....	80 0 0
Ditto	E. D. Atkinson	Travelling expenses.....	1 7 0
Ditto	Ditto	Salary	3 15 0
Ditto	Ditto	Forage	0 7 0
24 June	H. J. Emmett	7th instalment on contract.....	80 0 0
1 July	Ditto	8th ditto.....	80 0 0
1, 30 June	E. D. Atkinson	Salary	3 15 0
	Ditto	Forage	0 5 0
7 July	H. J. Emmett	9th instalment on contract	80 0 0
1, 30 June	E. D. Atkinson	Travelling expenses.....	0 14 0
21 July	H. J. Emmett	10th instalment on contract	80 0 0
Ditto	Ditto	Last payment, completion of contract	113 15 0
Ditto	Ditto	Repayment of deposit, £10.	—
1, 31 July	E. D. Atkinson	Forage allowance.....	0 5 10
Ditto	Ditto	Salary	2 5 0
	Ditto	Travelling expenses.....	1 8 0
			£959 6 10

ROAD FROM DUCK RIVER TO IRISH TOWN. VOTE, £1000.

1878.			
Oct. to Dec.	<i>Devon Herald</i>	Advertising account	0 14 0
December	E. D. Atkinson	Salary, laying out works, Inspector.....	1 10 0
13, 23 Dec.	Ditto	Expenses, ditto.....	1 2 0
Oct. to Dec.	<i>Tribune</i>	Advertising account.....	1 8 0
1879.			
February	Director of Public Works ...	Repayment, stamp on permission for road through land.....	0 5 0
January	E. D. Atkinson.....	Forage allowance, Inspector	0 6 9
Oct. to Dec.	Aikenhead and Hope	Advertising account.....	2 0 6
26 February	James H. Gray	1st instalment on contract	215 5 6
January	E. D. Atkinson	Salary, laying out works, Inspector.....	3 15 0
14 March	James H. Gray	2nd instalment on contract.....	80 0 0
February	E. D. Atkinson	Salary	3 0 0
January	Ditto	Travelling expenses, laying out works	1 14 0
February	Ditto	Forage allowance.....	0 7 2
1878.			
July to Dec.	M. Cresswell	Supervision, salary, and expenses for half-year.....	0 11 6
Jan. to Dec.	Special Staff	Departmental charges for year 1878	0 15 10
March	E. D. Atkinson	Salary, laying out road	3 0 0
Ditto	Ditto	Forage allowance.....	0 7 0
Ditto	Ditto	Travelling expenses.....	1 15 0
February	Ditto	Ditto	0 17 0
April	Ditto	Ditto	1 7 0
3 May	Ellen Gray	3rd instalment on contract.....	140 0 0
1, 30 April	E. D. Atkinson	Salary	3 0 0
1, 31 May	Ditto	Travelling expenses.....	1 16 0
Ditto	Ditto	Salary	3 15 0
Ditto	Ditto	Forage allowance.....	0 7 0
6 June	Ellen Gray	4th instalment on contract	80 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1, 30 June	E. D. Atkinson	Salary	£ 3 0 0
Ditto	Ditto	Forage allowance.....	0 4 9
Ditto	Ditto	Travelling expenses.....	2 14 0
21 June	Ellen Gray	5th instalment on contract	80 0 0
1, 31 July	E. D. Atkinson	Forage allowance.....	0 6 6
31 July	Ditto	Salary	3 0 0
9 August	Ellen Gray	6th instalment on contract	100 0 0
1, 31 July	E. D. Atkinson	Travelling expenses.....	2 9 0
5 September	Ellen Gray	7th instalment on contract	80 0 0
1, 31 August	E. D. Atkinson	Travelling expenses.....	2 7 0
Ditto	Ditto	Salary	3 0 0
Ditto	Ditto	Forage	0 9 0
			£826 9 6

SOUTH ROAD, MONTAGU. VOTE, £700.

1878.			
5, 16 Nov.	Geo. Saward	Labourer on works.....	0 12 0
4, 6 Nov.	E. D. Atkinson	Laying out works, Inspector	2 5 0
Oct. to Dec.	<i>Devon Herald</i>	Advertising account	1 1 0
4, 6 Nov.	E. D. Atkinson	Expenses laying out works, Inspector	2 9 0
7 Nov.	Ditto	Salary laying out works, ditto	0 15 0
Oct., Dec.	<i>Tribune</i>	Advertising account	1 16 0
Ditto	<i>Mercury</i>	Ditto	2 8 0
Ditto	Aikenhead & Hope.....	Ditto	2 8 0
1879.			
January	E. D. Atkinson.....	Forage allowance	0 6 6
Ditto	Ditto	Salary	1 10 0
19 March	Grey & Quilliam.....	First instalment on contract	75 0 0
February	E. D. Atkinson.....	Salary	1 10 0
Ditto	Ditto	Forage	0 7 3
January	Ditto	Travelling expenses	2 10 0
Jan. to Dec.	Special Staff	Departmental charges for year 1878.....	0 16 6
1 April	Grey & Quilliam.....	Second instalment on contract	75 0 0
March	E. D. Atkinson.....	Salary	2 5 0
Ditto	Ditto	Forage	0 6 10
Ditto	Ditto	Travelling expenses	2 4 0
February	Ditto	Ditto	1 10 0
25 April	Grey & Quilliam.....	Third instalment on contract.....	150 0 0
Ditto	E. D. Atkinson.....	Travelling expenses	1 18 0
Ditto	Ditto	Forage	0 10 0
Ditto	Ditto	Salary	1 10 0
28 May	Grey & Quilliam.....	Fourth instalment on contract	120 0 0
1, 31 May	E. D. Atkinson	Travelling expenses	2 0 0
Ditto	Ditto	Salary	3 0 0
Ditto	Ditto	Forage allowance	0 5 10
21 June	Grey & Quilliam.....	Fifth instalment on contract.....	108 13 6
20 June	G. H. Saward	Supervision of contract work	11 2 7
1, 30 June	E. D. Atkinson	Salary	3 0 0
Ditto	Ditto	Travelling expenses	1 17 0
Ditto	Ditto	Forage	0 4 0
31 July	Ditto	ditto.....	0 7 0
ditto	Ditto	Salary	0 15 0
1, 31 August	Ditto	Travelling expenses	1 9 0
Ditto	Ditto	Salary	0 15 0
Ditto	Ditto	Forage allowance	0 8 0
			£584 15 0

ROAD FROM GEORGE TOWN TO MOUNT DIRECTION, VIA NINE MILE SPRINGS.

VOTE, £3000.

1878.			
18 July	Saml. Pennington	Balance on contract.....	82 0 0
April to June	<i>Mercury</i>	Advertising account	2 5 0
1, 30 June	F. H. Boyes.....	Salary, Sub-Inspector of Roads	12 10 0
1, 31 July	Ditto	Ditto	13 10 0
22 August	M. Boland.....	1st instalment on contract	338 0 0
1, 31 August	F. H. Boyes.....	Salary, Sub-Inspector.....	13 10 0
1, 30 September	Ditto	Ditto	12 10 0
July and Sept.	<i>Mercury</i>	Advertising account	2 5 0
Ditto	<i>Tribune</i>	Ditto	1 16 0
Ditto	<i>Examiner</i>	Ditto	2 8 0
October	F. H. Boyes.....	Salary, Sub-Inspector	13 10 0
4 December	Olding & O'Keeffe	1st instalment on contract	100 0 0
Ditto	Ditto	Repairs to road.....	2 19 6
13 December	M. Boland.....	2nd instalment on contract.....	600 0 0
November	F. H. Boyes.....	Salary, Sub-Inspector	13 0 0
23 November	Olding & O'Keeffe	2nd instalment on contract.....	50 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
1, 31 December 1879.	F. H. Boyes	Salary, Sub-Inspector.....	12 0 0
January	Ditto	Ditto	13 10 0
12 February	Olding & O'Keeffe	3rd instalment on contract.....	100 0 0
January	Joshua Higgs	Salary, laying out works, Inspector.....	1 2 6
1878.			
Oct. to Dec.	John R. Frith	Travelling expenses.....	0 19 8
July to Dec.	A. T. Morrison.....	Departmental charges, temporary staff	2 17 3
January to Dec. 1879.	Special staff	Departmental charges for year 1878	4 9 4
Jan. to March	<i>Mercury</i>	Advertising account.....	1 14 6
19 April	Olding & O'Keeffe	4th instalment on contract	200 0 0
Jan. to March	Aikenhead & Hope	Advertising account	2 8 0
Ditto	<i>Tribune</i>	Ditto	1 17 6
18 June	Olding & O'Keeffe	5th instalment on contract	164 19 0
Ditto	Ditto	Repayment deposit, £10.	
11 June	M. Boland.....	3rd instalment and extras on contract	118 8 10
Ditto	Ditto	Repayment of deposit, £25.	
1, 31 May	Joshua Higgs	Salary as Inspector of Works.....	1 11 0
17 July	Olding & O'Keeffe	1st instalment on contract	150 0 0
2, 30 June	J. Higgs	Salary as Inspector of Works.....	3 0 0
27, 30 May	Robt. Onn.....	Horse hire, inspecting Olding & O'Keeffe's contract, Sub-Inspector	1 0 0
14 August	Olding & O'Keeffe	2nd instalment on contract.....	100 0 0
30 June	Francis Poulden	Repairs to road, Nine Mile Springs to George Town Road ...	24 0 0
1, 31 August	Joshua Higgs	Salary, Inspector.....	2 5 0
			£2166 6 1

ROAD FROM GEORGE TOWN TO UPPER PIPER. VOTE, £2500.

17 June to 17 J'y	Joshua Higgs	Expenses, laying out works, Inspector.....	34 19 6
July	Ditto	Ditto	3 3 0
July, September	<i>Mercury</i>	Advertising account.....	3 12 0
Ditto	<i>Tribune</i>	Ditto	2 14 0
July, October	<i>Devon Herald</i>	Ditto	1 8 0
July, September	<i>Launceston Examiner</i>	Ditto	3 8 0
Ditto	J. R. Frith	Travelling expenses.....	4 10 2
5 December	John Campbell.....	1st instalment on contract.....	80 0 0
11 November	T.M.L.R. Co.....	One fare, Robt. Onn, Sub-Inspector.....	1 1 6
Ditto	Robt. Onn.....	Salary, Sub-Inspector.....	9 0 0
December	Ditto	Ditto	13 0 0
1879.			
28 January	M. Boland.....	1st instalment on contract.....	250 0 0
31 ditto	J. Campbell	2nd ditto.....	120 0 0
Ditto	Robt. Onn.....	Salary, Sub-Inspector.....	13 10 0
1878.			
Oct., Dec.	J. R. Frith	Travelling expenses.....	1 2 7
6 March	J. Campbell	3rd instalment on contract.....	70 0 0
February	Robt. Onn.....	Salary, Sub-Inspector.....	12 0 0
14 March	M. Boland	Balance and extras on contract.....	84 5 6
Ditto	Ditto	Repayment of deposit, £20.	
17 April	J. Campbell	4th instalment on contract.....	150 0 0
1878.			
Jan. to Dec. 1879.	Special Staff	Departmental charges for year 1878	4 3 6
1, 31 March	Robt. Onn.....	Salary, Sub-Inspector.....	13 0 0
April	Joshua Higgs	Travelling expenses.....	4 10 0
21 May	J. Campbell.....	5th instalment on contract	200 0 0
1, 30 April	Robt. Onn.....	Salary, Sub-Inspector.....	13 0 0
1, 31 May	Ditto	Ditto	13 10 0
9 June	John Campbell.....	Balance of contract, £47; extras, £5.....	52 0 0
Ditto	Ditto	Repayment of deposit, £20.	
10 June	M. Boland.....	To full amount of contract and extras.....	903 7 8
Ditto	Ditto	Repayment of deposit, £20.	
1, 31 May	J. Higgs.....	Salary, Inspector.....	3 16 0
6 June	M. Boland.....	Works at Rocher's Creek	22 10 0
19, 20 May	James Bennie.....	Labourer, clearing track and re-erecting stakes on track.....	0 10 6
30 June	<i>Devon Herald</i>	Advertising account.....	0 18 0
1, 30 ditto	Robt. Onn.....	Salary, Sub-Inspector.....	7 10 0
April to June	<i>Tribune</i>	Advertising account.....	2 2 0
Ditto	<i>Mercury</i>	Ditto	3 0 0
Ditto	Aikenhead & Hope.....	Ditto	2 14 0
1 June	Joshua Higgs.....	Salary, Inspector.....	2 10 0
May to August	J. Higgs.....	Travelling expenses.....	0 16 7
			£2107 12 6

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ROAD FROM LAUNCESTON TO SCOTTSDALE. VOTE, £8500.			
1878.			£ s. d.
4, 19 November	Wages Abstract	Labourers assisting to stake out road	9 16 0
4, 30 November	Thomas Hutchinson.....	One measuring tape supplied.....	0 10 0
Oct. & Dec.	<i>Tribune</i>	Advertising account	3 18 0
Ditto	<i>Mercury</i>	Ditto	3 4 6
1879.			
10 Feb.	J. Pearson.....	1st instalment on contract	150 0 0
13, 31 Jan.	J. M'Naughton	Salary as Sub-Inspector.....	8 10 0
January	J. Higgs	Ditto laying out works.....	0 7 6
27 January	R. Cunningham	Assisting to lay out works.....	0 7 0
1878.			
Oct. & Dec.	Aikenhead & Hope	Advertising account.....	3 8 0
1879.			
26 Feb.	James Bartley	1st instalment on contract.....	160 0 0
3 March	John Pearson	2nd ditto	160 0 0
February	John M'Naughton	Salary.....	12 0 0
24 March	John Pearson	3rd instalment on contract	200 0 0
26 March	Campbell & M'Dougall	1st ditto	240 0 0
Ditto	James Bartley	2nd ditto	240 0 0
Ditto	Jas. Millwood	Part charge clearing scrub sides of road.....	17 17 5
1878.			
July to Dec.	J. Cunningham	Supervision, salary, and expenses for half-year.....	20 10 11
Jan. & Dec.	Special staff	Departmental charges for year 1878	2 13 7
16 April	John Pearson	4th instalment on contract	151 0 0
1, 31 March	J. M'Naughton	Salary, Sub-Inspector.....	13 0 0
23 April	James Bartley	3rd instalment on contract	200 0 0
Jan. to March	Aikenhead & Hope	Advertising account.....	0 6 0
Ditto	<i>Tribune</i>	Ditto	1 16 0
26 April	Campbell & M'Dougall.....	2nd instalment on contract.....	160 0 0
Ditto	John Pearson	5th ditto.....	157 8 0
1, 30 April	J. M'Naughton	Salary, Sub-Inspector.....	13 0 0
21 May	James Bartley	4th instalment on contract	160 0 0
24 March	J. M'Naughton.....	Travelling expenses, Hobart Town to Launceston, Sub-Inspector	2 11 6
18 May	Alexr. Farquhar	1st instalment on contract.....	80 0 0
24 May	John Pearson.....	6th ditto.....	200 0 0
1, 31 May	J. M'Naughton	Salary, Sub-Inspector.....	13 10 0
4 June	James Bartley.....	5th instalment on contract	200 0 0
31 May	Campbell & M'Dougall	3rd ditto	240 0 0
Ditto	Wages Abstract.....	Labourers marking road.....	4 18 0
21 June	John Pearson.....	7th instalment on contract	200 0 0
25 June	Campbell & M'Dougall.....	4th ditto	160 0 0
1, 30 June	J. M'Naughton.....	Salary, Sub-Inspector.....	12 10 0
2 July	Alex. Farquhar	2nd instalment on contract.....	80 0 0
June	<i>Devon Herald</i>	Advertising account.....	0 15 0
July	John Pearson.....	8th instalment on contract	150 0 0
April to June	<i>Tribune</i>	Advertising account.....	1 16 0
1 March	<i>Mercury</i>	Ditto	2 8 0
1879.			
16 July	James Bartley.....	6th instalment on contract	200 0 0
2, 30 June	Joshua Higgs	Salary	3 13 0
25 July	Alex. Farquhar	3rd instalment on contract	80 0 0
26 July	John Pearson	9th ditto.....	100 0 0
20 June	James Milliwood	Special work re-covering large culvert	7 10 0
8 August	Campbell & M'Dougall	5th instalment on contract.....	200 0 0
16 August	John Pearson.....	10th ditto	120 0 0
1, 31 July	J. M'Naughton	Salary	13 10 0
1, 19 July	Robt. Onn.....	Ditto	8 10 0
22 August	James Bartley	7th instalment on contract	200 0 0
27 August	Alex. Farquhar	4th ditto	40 0 0
1, 31 August	J. M'Naughton	Salary	13 0 0
Ditto	Robt. Onn.....	Ditto	13 0 0
15 July, 12 Aug.	Wages Abstracts (3)	Men removing broken bridge and putting in new culvert	51 3 9
May to Aug.	J. Higgs	Travelling expenses	0 16 0
			£4389 4 2

ROAD FROM BRIDPORT TO SCOTTSDALE. VOTE, £2000.			
1878.			
24 July	Campbell & M'Dougall	1st instalment on contract.....	80 0 0
Ditto	John Pearson	3rd ditto	80 0 0
8 August	Campbell & M'Dougall	2nd ditto	80 0 0
1, 31 July	Francis King	Salary, Sub-Inspector of roads	5 10 0
20 August	John Pearson	4th instalment on contract	80 0 0
31 August	William Kerr	Salary, Sub-Inspector of roads	5 4 0
7 September	Campbell & M'Dougall	3rd instalment on contract	80 0 0
Ditto	John Pearson.....	5th ditto.....	80 0 0
5 October	Ditto	6th ditto.....	80 0 0
September	William Kerr.....	Salary, Sub-Inspector.....	4 16 0
October	Ditto	Ditto	8 16 0
12 November	John Pearson.....	7th instalment on contract.....	80 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
16 November	Campbell & M'Dougall	4th instalment on contract	80 0 0
20 November	John Pearson.....	8th ditto.....	80 0 0
Ditto	W. Kerr	Salary, Sub-Inspector.....	3 12 0
30 December	John Pearson.....	Balance and extras on contract.....	222 0 0
Ditto	Ditto	Repayment of deposit, £15.	
28 December	Campbell & M'Dougall	5th instalment on contract	80 0 0
Oct., Dec.	<i>Tribune</i>	Advertising account	2 8 0
Ditto	<i>Mercury</i>	Ditto	2 14 0
Ditto	Aikenhead & Hope	Ditto	2 16 0
1879.			
3 March	John Watson	1st instalment on contract	40 0 0
4 March	Campbell & M'Dougall	Balance and extras on contract.....	197 14 0
Ditto	Ditto	Repayment of deposit, £5.	
1878.			
July to Dec.	John Cunningham	Supervision, salary, and expenses for half-year 1878.....	38 14 6
	Special Staff	Departmental charges for year 1878	2 17 4
1879.			
1 May	John W. Watson.....	2nd instalment on contract.....	40 0 0
31 May	Ditto	3rd ditto.....	40 0 0
25 July	Ditto	4th ditto.....	20 0 0
			£1517 1 10

ROAD FROM SCOTSDALE TO UPPER RINGAROOMA BRIDGE. VOTE, £3000.

30 July	Alex. Farquhar	4th instalment on contract.....	80 0 0
1, 31 July	Francis King	Salary, Sub-Inspector of Works	5 0 0
19 August	Alex. Farquhar	5th instalment on contract	80 0 0
1, 31 August	W. Kerr	Salary, Sub-Inspector.....	4 16 0
7 October	J. & S. Loone	3rd instalment on contract.....	80 0 0
September	W. Kerr	Salary, Sub-Inspector.....	5 4 0
12 October	Alex. Farquhar	6th instalment on contract	80 0 0
Ditto	W. Kerr	Salary, Sub-Inspector.....	2 0 0
18 November	Alex. Farquhar	Balance on contract and extras.....	125 14 0
30 November	Ditto	Repayment of deposit, £15.	
Oct. and Dec.	<i>Tribune</i>	Advertising account	1 10 0
Ditto	<i>Mercury</i>	Ditto	3 0 0
1879, 10 Feb.	J. & S. Loone	4th instalment on contract.....	80 0 0
1878, July and Dec.	John Cunningham	Supervision, salary, and expenses for half-year.....	44 15 1
	Special Staff	Departmental charges for year 1878	3 13 8
1879.			
17 April	J. & S. Loone	Repayment of deposit, £15.	
Ditto	Ditto	Balance and extras on contract.....	389 2 0
Jan. and Mar.	<i>Tribune</i>	Advertising account	1 10 0
28 April	M'Dougall & Wreford	1st instalment on contract	80 0 0
3 May	William M'Lennan	1st ditto	80 0 0
21 May	M'Dougall & Wreford	2nd ditto.....	80 0 0
13 June	Ditto	3rd ditto.....	80 0 0
Ditto	William M'Lennan	2nd ditto.....	160 0 0
25 June	M'Dougall & Wreford	4th ditto.....	80 0 0
Ditto	William M'Lennan	3rd ditto.....	80 0 0
25 July	M'Dougall & Wreford	5th ditto.....	80 0 0
27 August	William M'Lennan	4th ditto.....	80 0 0
			£1786 4 9

ROAD FROM RINGAROOMA TO BRANXHOLM. VOTE, £1000.

1878.			
April to June	<i>Mercury</i>	Advertising tenders for works	2 2 0
8 August	Campbell & M'Dougall	4th instalment on contract	80 0 0
1, 31 July	Francis King	Salary, Sub-Inspector of Works	3 0 0
1, 31 August	William Kerr	Ditto	0 16 0
27 October	Campbell & M'Dougall	Balance on contract and extras.....	470 8 2
30 December	Ditto	Repayment of deposits, £15 and £20.	
28 December	Ditto	Contract for ringing trees	10 0 0
July to Dec.	John Cunningham	Supervision, salary, and expenses for half year.....	15 4 0
Jan. to Dec.	Special Staff	Departmental charges for 1879.....	1 0 10
			£582 11 0

ROAD FROM BRANXHOLM TO MOORINA. VOTE, £1000.

1879.			
January	Joshua Higgs	Inspection, preparing specifications, &c.	4 2 6
1878.			
July to Dec.	A. T. Morrison.....	Drafting assistance in department.....	3 6 10
Jan. to March	<i>Mercury</i>	Advertising account.....	2 2 0
March	Joshua Higgs.....	Drafting specifications, &c.....	1 17 6

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
Jan. & Feb.	Aikenhead & Hope	Advertising account	£ 2 2 0
	<i>Tribune</i>	Ditto	2 2 0
26 April	W. T. Pearce	1st instalment on contract	200 0 0
18 May	Ditto	2nd ditto	100 0 0
1, 30 April	<i>Tribune</i>	Advertising account	2 0 6
1, 31 May	Salary Abstract	Clerical assistance	0 13 5
March to June	<i>Mercury</i>	Advertising account	3 0 0
June	Aikenhead & Hope	Ditto	2 14 0
30 July	W. T. Pearce	4th instalment on contract	50 0 0
	Ditto	1st ditto on bridges, &c.	100 0 0
16 June	Ditto	3rd ditto contract	100 0 0
30 August	Ditto	2nd ditto bridges, &c.	150 0 0
			£724 0 9

ROAD FROM MOORINA TO RINGAROOMA PORT. VOTE, £1000.

1878.			
17 July	Donald Campbell	1st instalment on contract	80 0 0
April to June	<i>Mercury</i>	Advertising account	3 18 0
	Aikenhead & Hope	Ditto	3 12 0
8 August	Donald Campbell	2nd instalment on contract	160 0 0
1 October	Ditto	3rd ditto	500 0 0
26 October	Ditto	4th ditto	80 0 0
16 December	Ditto	Balance on contract	44 0 0
	Ditto	Extras on contract	38 17 6
	Ditto	Repayment of deposit, £20.	
July and Dec.	John Cunningham	Supervision, salary, and expenses for half-year	39 6 10
	Special staff	Departmental charges for year 1878	1 12 10
			£951 7 2

ROAD FROM GEORGE'S BAY TO ST. MARY'S ROAD NEAR FALMOUTH. VOTE, £3000.

1878.			
21 August	Wise, Tilly, & Apted	1st instalment on contract	50 0 0
31 August	John Steel	Compensation for road through Thompson Villa Estate in full	400 0 0
3 September	Wise, Tilly, & Apted	2nd instalment on contract	40 0 0
30 September	Alfred Hall	Wages, employed with Engineer-in-Chief	1 16 0
30 Sept. 12 Oct.	Wages Abstract	Men employed on bridge approach, Jason's Gates	33 10 0
14, 26 October	Ditto	Ditto	44 19 3
7, 19 October	Alfred Hall	Salary, Sub-Inspector of works	6 0 0
2 October	Wise, Tilly, & Apted	3rd instalment on contract	150 0 0
Oct. Nov.	Wages Abstract	Hall and man employed on works	3 11 8
28 Oct. 9 Nov.	Ditto	Men employed on Works	23 1 9
16 November	Alfred Hall	Salary	2 8 0
23, 26 Sept.	Ditto	Expenses while with Engineer-in-Chief	1 8 0
November	G. R. Macmichael	Two horses and cart one day carting timber	1 0 0
	J. C. Macmichael	Tools supplied to Hall	0 15 6
11, 23 Nov.	Wages Abstract	Men employed on works	24 4 6
	Ditto	Hall and man marking and chaining road	6 6 0
Oct. Nov.	Thomas Jackson	Cartage account	5 5 0
October	Charles Anderson	Laying and repairing tools, &c. for Hall	4 0 6
1879.			
14 February	Richard Terry	1st instalment on contract	50 0 0
21 Dec., 1878	Wise, Tilly, & Co.	Balance due on contract	114 5 0
January, 1879	Joshua Higgs	Salary, laying out works	1 10 0
1878.	—	Departmental charges, year 1878	2 17 4
Jan. Dec.	Richard Terry	2nd instalment on contract	50 0 0
14 March	Alfred Hall	Expenses, horse-hire with the Minister	1 10 0
Feb., Mar.	Richard Terry	Balance on contract	60 0 0
31 March	Wages Abstract	Men laying out works	1 18 0
10, 22 March	Wise, Tilly, and Co.	Repayment of deposit, £15.	
April	Wages Abstract	Hall, laying out works	3 12 0
24 Mar. 5 April	<i>Mercury</i>	Advertising account	1 17 6
Jan. March	Joshua Higgs	Drafting specifications	1 2 6
March	Aikenhead & Hope	Advertising account	2 8 0
Jan., Feb.	Joshua Higgs	Inspecting works	0 15 0
1, 30 April	Richard Terry	1st instalment on contract, section 2	100 0 0
6 May	<i>Tribune</i>	Advertising account	2 8 0
1, 30 April	Wages Abstract	Hall, laying out road	2 8 0
5, 17 May	Alfred Hall	Overseer of Works	5 8 0
2, 14 June	Ditto	Ditto	7 4 0
1, 31 May	Ditto	Forage allowance	2 1 8
1, 19 May	Ditto	Overseer of Works	6 0 0
24 June	J. C. Macmichael	1st instalment on contract	100 0 0
17 June	R. Terry	Ditto	100 0 0
1 Mar., 30 April	Alfred Hall	Forage allowance	1 3 4
16 to 28 June	Ditto	Salary, Overseer of Works	6 0 0
1 Mar., 30 June	<i>Mercury</i>	Advertising account	2 8 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1879.			£ s. d.
19 July	J. C. Macmichael	2nd instalment on contract.....	100 0 0
June, July	Alfred Hall	Salary, Overseer of Works	6 0 0
1, 30 June	Ditto	Forage allowance.....	1 1 8
June	Aikenhead & Hope	Advertising account.....	2 2 0
5 August	Richard Terry	2nd instalment on contract.....	80 0 0
14, 26 June	Alfred Hall	Salary, Overseer of Works	4 16 0
9 August	J. C. Macmichael	3rd instalment on contract	100 0 0
28 July, 9 Aug.	Alfred Hall	Salary, Overseer of Works	3 0 0
27 Aug., 6 Sept.	Wages Abstract	Ditto, and man	3 12 0
1, 31 August	Alfred Hall	Forage allowance.....	0 14 0
1, 31 July	Ditto	Ditto	0 14 0
11, 23 August	Ditto	Salary, Overseer of Works.....	3 12 0
			£1730 14 2

ROAD FROM KANGAROO POINT TO RICHMOND. VOTE, £2500.

1878.			
29 July	William Smith	Repayment of stamp	0 5 0
September	Joshua Higgs	Salary, laying out works on road.....	11 11 0
Ditto	Ditto	Expenses while laying out works.....	4 19 6
October	Ditto	Ditto	1 9 0
Ditto	Ditto	Salary, laying out works	6 6 0
December	John M'Naughton	Sub-Inspector of works	3 15 0
17 Jan. for Dec.	W. C. Grubb Bros.....	1st instalment on contract	200 0 0
1878, Oct. to Dec.	Tribune	Advertising account	1 11 6
Ditto	Mercury	Ditto	2 2 0
1879.			
5 February	W. C. Grubb Bros.....	2nd instalment on contract.....	276 5 0
1, 12 January	John M'Naughton	Sub-Inspector of Works.....	2 10 0
28 February	W. C. Grubb Bros.....	3rd instalment on contract	150 0 0
14 March	Ditto	4th ditto.....	150 0 0
28 March	Ditto	5th	200 0 0
1878, July & Dec.	Alfred Randall	Supervision and expenses for half-year	8 11 7
Ditto.	A. A. Hull	Ditto	2 14 4
Jan. to Dec.	—	Departmental charges for year	4 15 6
18 April	W. C. Grubb Bros.....	6th instalment on contract	250 0 0
9 May	Ditto	7th ditto.....	250 0 0
28 May	Ditto	8th ditto.....	325 0 0
1, 24 May	S. Murphy	Salary as Sub-Inspector	7 7 0
June	W. C. Grubb Bros.....	1st instalment on contract, bridges	100 0 0
7 June	Ditto	2nd ditto	200 0 0
Ditto	Ditto	9th ditto	13 16 5
1 Mar., 30 June	Mercury	Advertising	3 0 0
7, 30 April	S. Murphy	Salary as Sub-Inspector	7 7 0
June	Peter Buchanan	Compensation for land	6 0 0
29 June	W. C. Grubb Bros.....	Balance of contract and extra work	162 17 8
Ditto	Ditto	Repayment of deposit, £15.	—
16 August	Ditto	Balance of contract and extra works	91 12 4
Ditto	Ditto	Repayment of deposit, £20.	—
			£2443 15 10

ROAD FROM RICHMOND TO SWANSEA. VOTE, £4000.

1878.			
April to June	Mercury	Advertising account	3 6 0
	Aikenhead & Hope	Ditto	1 16 0
26 Aug.	Rudd & M'Neill.....	1st instalment on contract.....	150 0 0
July and Aug.	Joshua Higgs.....	Expenses laying out works	36 3 0
June	Wages Abstract	Men assisting to lay out road	10 10 0
September	Joshua Higgs	Salary laying out works.....	13 13 0
July to Sept.	Mercury	Advertising account	7 17 6
	Tribune	Ditto	9 12 0
September	A. Burgess	Salary, Sub-Inspector of Works	6 0 0
29 October	Rudd & M'Neill.....	Balance on contract and extras.....	33 0 0
July and Sept.	Launceston Examiner.....	Advertising account	3 0 0
29 October	Andrew Gemmell	1st instalment on contract	135 0 0
14 September	N. Simmons	Advance on account of wages	15 0 0
19 September	Ditto	Further advance, ditto.....	5 0 0
August	R. Robinson	Painting mileage-pegs on Simmons' survey	1 15 0
30 October	Rudd & M'Neill.....	Painting fence of Meredith Bridge	36 0 0
5 December	Ditto	Repayment of deposit, £10.	—
1, 30 Nov.	A. M. J. Burgess	Salary, Clerk of Works	1 5 0
1, 30 Oct.	Ditto	Ditto	4 15 0
13 Dec.	Charles Jack	1st instalment on contract	32 1 9
December	J. J. M'Cluskey	Supervision, repairs to Prosser's Bridge.....	5 9 6
November	A. M. J. Burgess	Travelling expenses	0 10 0
20 Dec.	Andrew Gemmell	2nd instalment on contract.....	226 5 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
31 Dec.	Charles Jack.....	Repayment of deposit, £5.	
9, 22 Dec.	John S. Fowler.....	Labourer with Mr. Hull on works	4 18 0
April to June	N. Simmons.....	Engaged on survey work	28 5 0
30 Dec.	Fredk. Rapp.....	Contract for erecting Bridge at Horse-shoe Bend	75 10 0
30 Nov.	N. Simmons.....	Railway fare, Hobart to Launceston.....	1 10 0
6, 13 Dec.	A. M. J. Burgess.....	Horse hire account	2 0 0
Oct. to Dec.	<i>Tribune</i>	Advertising account	2 18 6
1879.	<i>Mercury</i>	Ditto	4 13 0
3 March	G. W. Lindley.....	1st instalment on contract	96 0 0
8, 28 Jan.	A. M. J. Burgess.....	Horse hire and forage.....	3 0 0
January	Ditto	Salary, Clerk of Works	2 5 0
February	Ditto	Ditto	3 0 0
14 March	Fredk. Rapp.....	2nd instalment and extras	82 0 0
	Gemmell, Jack, & Gemmell.	Work effected on deviation.....	320 0 0
6, 28 Feb.	A. M. J. Burgess.....	Horse hire	4 0 0
24 March	R. Robinson	1st instalment on contract, Bridge at Ravensdale	150 0 0
1878.			
Oct. and Dec.	A. Hull	Supervision and expenses for half-year, 1878.....	33 13 7
Jan. to Dec.	—	Departmental charges.....	18 16 4
5, 26 March	A. M. J. Burgess	Horse hire	4 10 0
10 April	G. W. Lindley.....	Second instalment on contract	200 0 0
16 April	Andrew Gemmell	Extra work on bridge at Stony Rivulet	12 18 0
ditto	Ditto	First instalment on work, Mayfield Creek Bridge	35 0 0
31, 1 March	A. M. J. Burgess	Clerk of Works	6 15 0
7, 20 April	Ditto	Horse hire and forage.....	4 0 0
2 May	R. Robinson.....	Second instalment on contract	200 0 0
1, 30 April	A. M. J. Burgess.....	Clerk of Works	5 5 0
24 May	Andrew Gemmell	Balance of contract, bridge, Stony Rivulet.....	13 15 0
ditto	Ditto	Extras, ditto.....	5 0 0
ditto	Ditto	Repayment of deposit, £10.	
23 May	Richard Swann	Repairs to Black Bridge on main road	30 0 0
28 May	G. W. Lindley.....	Third instalment on contract.....	160 0 0
1, 31 May	A. M. J. Burgess.....	Salary, Clerk of Works.....	8 12 6
March to April	Ditto	Travelling expenses.....	2 10 0
13 June	R. Robinson.....	Third instalment on contract.....	200 0 0
2, 31 May	A. M. J. Burgess.....	Travelling expenses.....	2 0 0
1, 30 June	Ditto	Salary, Clerk of Works.....	8 12 6
April to June	<i>Tribune</i>	Advertising account	1 11 6
March to 30 June	<i>Mercury</i>	Ditto	2 8 0
15 July	R. Robinson.....	Fourth instalment on contract	150 0 0
May, June, July	G. W. Lindley.....	Ditto	150 0 0
3 July	Frederick Rapp	Balance on contract, Horse-shoe Bend Bridge	7 10 0
31 July	C. Jack.....	First instalment on contract	17 0 0
ditto	A. M. J. Burgess.....	Salary, Clerk of Works.....	10 2 6
4 April	Frederick Rapp	Extras to bridge work	14 11 0
1, 31 August	A. M. J. Burgess.....	Salary, Clerk of Works.....	7 10 0
			£2830 4 2

ROAD FROM CAMBRIDGE TO SORELL. VOTE, £2000; SUPPLEMENTARY ESTIMATE, 16. 6. 79, £15.

1878.			
9 August	W. C. Grubb & Bros.....	Third instalment on contract.....	300 0 0
1, 31 July	John M'Naughton.....	Salary, supervision of works on road	13 10 0
1, 31 August	Ditto	Ditto	13 10 0
13 September	W. C. Grubb & Bros.....	Fourth instalment on contract	150 0 0
1, 30 September	John M'Naughton	Salary, supervision of works	12 10 0
16 October	W. C. Grubb & Bros.....	Fifth instalment on contract	200 0 0
ditto	John M'Naughton	Salary, supervision of works	13 10 0
14 November	W. C. Grubb & Bros.....	Sixth instalment on contract	200 0 0
5 December	Ditto	Seventh ditto	150 0 0
November	John M'Naughton	Salary, supervision of works	13 0 0
17 December	W. C. Grubb & Bros.....	Balance and extras on contract.....	379 1 1
1, 13 December	John M'Naughton	Salary, supervision of works.....	5 10 0
Jan., Dec.	—	Departmental charges for year 1878.....	2 2 10
	Colonial Storekeeper	1 pipe drain and saddle.....	0 10 0
1879.			
June	Joseph Hayton & William Pullen.	Repairs on Sorell Causeway, as per contract.....	35 0 0
			£1488 3 11

ROAD FROM SORELL TO EAGLE HAWK NECK. VOTE, £2500.

1878.			
September	Joshua Higgs	Preparing plans, &c. in office.....	2 8 0
ditto	Ditto	Expenses, laying out works.....	3 3 0
October	Ditto	Salary, Inspector of Works	2 2 0
1879.			
January	G. M. Hull	Assisting Inspector, laying out works.....	3 10 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1879.			£ s. d.
February	Joshua Higgs	Drafting specifications.....	0 7 6
July and Dec.	A. A. Hull	Supervision and expenses for half-year 1878	15 13 8
7 April	T. G. Read	Arbitration fees, re Thornhill Estate	3 3 0
19 March	F. Butler	Umpire's fees, re Thornhill Estate.....	5 5 0
1, 30 April	Joshua Higgs	Travelling expenses.....	0 7 6
April to June	<i>Tribune</i>	Advertising account.....	2 5 0
Ditto	<i>Mercury</i>	Ditto	2 5 0
18 August	G. Wellard.....	1st instalment on contract.....	54 0 0
28 July, 16 Aug.	L. Forrest.....	Assisting laying out road	6 6 0
August	G. W. Lindley	Arbitration fee.....	3 3 0
Ditto	William Smith.....	Repayment of stamps.....	0 10 0
			£104 8 8

ROAD FROM EAST BAY NECK TO RAGGED TIER, VIA BREAM CREEK. VOTE, £1000.

1879.			
April, June	<i>Mercury</i>	Advertising account.....	2 2 0
11 July, 31 Aug.	Henry Smith	Salary, Sub-Inspector of Works.....	18 0 0
3 October	Kingston & Wellard.....	1st instalment on contract	150 0 0
21 ditto	William Smith.....	Repayment, stamps.....	0 15 0
Sept., Oct.	Henry Smith.....	Salary, Sub-Inspector of Works	20 16 0
18 November	Kingston & Wellard.....	2nd instalment on contract.....	186 0 0
1, 30 ditto	Henry Smith.....	Salary, Sub-Inspector.....	10 8 0
12 February	Kingston & Wellard.....	3rd instalment on contract	290 0 0
December	Henry Smith.....	Salary, Sub-Inspector.....	9 12 0
1879.	Ditto	Ditto	10 8 0
January	Joshua Higgs	Drafting specification	0 15 0
February			
1878.			
Oct., Dec.	A. Hull	Supervision and expenses for half-year	20 0 8
July, December	A. T. Morrison.....	Expenses for half-year.....	0 19 1
Jan., Dec.	—	Departmental charges for year 1878.....	5 12 3
1879.			
April	William Smith.....	Repayment, stamp	0 5 0
12 May	Kingston & Wellard	4th instalment and balance of contract.....	171 19 3
1, 30 April	<i>Tribune</i>	Advertising account.....	0 4 6
July	Henry Clifford.....	Compensation for land at Bream Creek	27 0 0
			£924 16 9

ROAD FROM NEW NORFOLK TO LACHLAN VILLAGE. VOTE, £1000.

1879.			
9 August	Rufus Jeffrey	1st instalment on contract	150 0 0
24 August	Joseph Mapley	Assisting to measure road	0 3 0
6 December	Rufus Jeffrey	Balance on contract.....	74 3 0
10 February	Ditto	Extra work on contract.....	7 9 0
Ditto	Joshua Higgs	Drafting specifications	1 10 0
1878			
July to Dec.	A. T. Morrison	Departmental charges (Temporary staff)	3 5 2
Jan. to Dec.	—	Departmental charges for year	1 0 10
1879			
Jan. to March	<i>Mercury</i>	Advertising account.....	2 2 0
Ditto	<i>Tribune</i>	Ditto	2 2 0
1, 30 April	Ditto	Ditto	2 8 0
March to June	<i>Mercury</i>	Ditto	2 8 0
24, 31 July	Wages Abstract	Labourers on road	31 18 0
Ditto	Ditto	Ditto	23 1 0
1, 5 August	Ditto	Ditto	9 0 0
24, 30 July	William Blakney.....	Travelling expenses.....	0 18 9
Ditto	W. Winch.....	Cartage	0 1 10
2, 28 August	William Blakney.....	Travelling expenses.....	1 2 6
6, 14 August	Wages Abstract	Labourers on road	93 4 1
18, 30 August	Rufus Jeffrey	Cartage on road with labourers.....	10 16 0
27, 30 August	George Hay	Ditto	2 8 0
1, 30 August	Samuel Mapley	Ditto	10 16 0
11, 30 August	Thomas Fitzgerald	Ditto	8 2 0
26, 30 August	John Ware	Ditto	3 0 0
24 July	T.M.L.R. Co. Limited	Freight of tools	1 6 9
15, 19 August	Wages Abstract	Labourers and stonebreakers on road	88 11 3
Ditto	Supt. H.M. Gaol (Hobart)	Hammers supplied stonebreakers.....	3 15 0
4, 29 Sept.	Wages Abstract	Labourers and stonebreakers on road	91 11 0
21 August	Thomas Frodsham, jun.	Survey of boundary road	2 2 0
			£628 5 2

ROAD FROM FENTON FOREST TO DUNROBIN, VIA MONTA'S MARSH.

Vote, £1000.

1878.			
Oct. to Dec.	<i>Tribune</i>	Advertising account	0 4 6

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1879.			£ s. d.
February	Joshua Higgs	Drafting specifications.....	1 10 0
1878.			
July and Dec.	A. T. Morrison.....	Departmental charges, temporary staff	41 19 4
Jan. and Dec.	—	Departmental charges for year 1878	2 16 7
Jan. and Mar.	<i>Mercury</i>	Advertising account.....	4 10 0
Ditto	<i>Tribune</i>	Ditto	4 8 0
9 June	J. P. Conrad.....	Extra work on contract	76 10 0
30 June	James Browning	1st instalment on contract, Sec. 4	34 0 0
9 August	John & G. Godfrey.....	Ditto, Sec. 3	55 0 0
August	Ditto	2nd ditto	40 0 0
	Alex. Smith	1st ditto	100 0 0
			£360 18 5

ROAD FROM THE JUNCTION OF EASTERN MARSHES AND BLUFF ROAD TO TUNNACK.

Vote, £1000.

1878.			
July to Sept.	<i>Mercury</i>	Advertising account.....	1 10 0
Ditto	<i>Tribune</i>	Ditto	1 10 0
21 October	N. A. Woods	Remuneration for particulars and plans	20 0 0
1879.			
3 January	Johnston & Williams	1st instalment on contract	150 0 0
1878.			
Oct. to Dec.	<i>Tribune</i>	Advertising account.....	0 7 6
Ditto	<i>Mercury</i>	Ditto	1 2 6
31 December	The Colonial Storekeeper ..	Part cost of machinery, stone-crusher	50 0 0
Ditto	N. A. Woods	Laying out works	5 8 4
1879.			
January	Ditto	Ditto	5 8 4
February	Ditto	Sub-Inspector of Works.....	5 0 0
26 March	Johnston & Williams	2nd instalment on contract.....	150 0 0
1878.			
Jan. to Dec.	—	Departmental charges for year 1878	1 10 6
26 Feb. to 1 Mar.	W. C. Grubb & Bros.....	Removal of stone-crusher	51 0 0
March	N. A. Woods	Salary, laying out works	5 8 4
24 February & 24 March	John Bruce	Salary, engine driver	12 8 0
Jan. to March	Abstract of accounts	Supplies to No. 2 stone-crusher.....	18 6 10
1, 30 April	John Bruce	Salary, engine driver	4 10 0
Ditto	N. A. Woods	Salary, Sub-Inspector	5 8 4
20 May	Johnston & Williams	3rd instalment on contract	200 0 0
1, 31 May	N. A. Woods	Salary, Sub-Inspector	5 12 6
Mar. and April	W. E. Batchelor	Travelling expenses	2 16 0
24 Feb & 8 Mar.	John Burge	Engine man, 11 days, at 6s., and allowance, 7s. 6d.	3 13 6
1, 30 April	Wages Abstract	Men spreading metal	2 0 0
Jan. to March	W. E. Batchelor	Salary and bonus, stone-crusher's erection	2 0 0
1, 30 June	N. A. Woods	Salary, Sub-Inspector	5 4 2
29 March	R. W. Lord	Wages sheet, repairs to stone-crusher	1 10 9
10 May	Ditto	Ditto	1 15 2
26 April	Ditto	Ditto	5 12 2
1, 30 March	Wages Abstract	Repairs of main road with stone-crusher.....	2 12 0
Mar. to June	John Bruce	Personal expenses while travelling on account stone-crusher ..	0 12 0
26 March	T.M.L. Railway Company, Limited	Freight	0 9 10
4 September	Johnston & Williams	4th instalment on contract	150 0 0
			£872 16 9

ROAD FROM MARGATE TO THREE HUT POINT. Vote, £2000.

1878.			
October	Joshua Higgs	Travelling expenses, laying out works	3 8 0
Ditto	Ditto	Salary, laying out works	8 17 0
November	Ditto	Ditto	22 7 0
Ditto	Ditto	Travelling expenses.....	8 2 0
30 December	C. Denehey.....	1st instalment on contract.....	40 0 0
2, 31 December	Joshua Higgs	Salary, laying out works.....	10 10 0
Oct. & Dec.	<i>Tribune</i>	Advertising account.....	3 9 0
Ditto	<i>Mercury</i>	Ditto	5 8 0
1879.			
12 February	C. Denehey.....	2nd instalment on contract.....	30 0 0
3 February	Joshua Higgs.....	Drafting specifications, &c.....	0 7 6
Ditto	George Biddle.....	Compensation, road through land.....	5 0 0
February	William Smith.....	Repayment stamp.....	0 10 0
26 March	M. Torpy.....	1st instalment on contract, Section 3.....	80 0 0
Ditto	Stubbings & Thomson.....	1st ditto, Section 6.....	80 0 0
Ditto	C. Denehey	Balance on contract.....	28 10 0
27 March	W. C. Grubb & Bros.....	1st instalment on contract, Section 8.....	100 0 0
Ditto	Geo. Bradley.....	1st ditto, Section 5.....	40 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
July, Dec.	Alfred Randall.....	Expenses and supervision for half-year.....	1 18 6
Ditto	A. T. Morrison.....	Services in department.....	1 6 7
Jan. to Dec.	—	Departmental charges for year 1878.....	5 15 1
1879.			
16 April	H. E. Clark & Brother.....	1st instalment on contract.....	80 0 0
Jan. & March	<i>Mercury</i>	Advertising account.....	1 16 0
28 April	W. C. Grubb & Bros.....	2nd instalment on contract.....	100 0 0
Jan. & March	<i>Tribune</i>	Advertising.....	2 14 0
8 May	R. Groomsbridge.....	Amount of contract, less 5 per cent. maintenance.....	60 16 0
Ditto	Stubbings & Thomson	2nd instalment on contract.....	50 0 0
10 April	J. T. Charlton.....	1st ditto.....	75 0 0
6 May	Thos. Hart.....	1st ditto, Section 4.....	40 0 0
27 May	W. C. Grubb & Bros.....	3rd instalment on contract.....	100 0 0
28 May	R. Groomsbridge	Extras for supplying material and erecting new pile pier.....	9 0 0
19 May	M. Torpy.....	2nd instalment on contract.....	90 0 0
Ditto	Ditto.....	Extra work on contract.....	20 0 0
9 June	H. E. Clark & Bro.....	2nd instalment on contract.....	90 0 0
11 June	W. C. Grubb & Bros.....	4th ditto.....	100 0 0
9 June	Alex. Kerr.....	Supervision of contracts.....	20 0 0
22 May	George Bradley.....	2nd instalment on contract.....	72 4 0
16 July	Alex. Kerr.....	2nd payment on supervision of contracts.....	10 0 0
18 July	W. C. Grubb & Bros.....	5th instalment on contract.....	58 8 6
21 July	Ditto.....	Extra work on Sections 7 and 8	30 6 9
18 July	H. E. Clark & Brother.....	1st instalment on contract, Section 11.....	150 0 0
1 August	Solicitor-General.....	Advance to pay compensation for land, Mrs. Beadle.....	22 5 2
June & July	John Helmer.....	Travelling expenses.....	3 0 0
22 August	Solicitor-General.....	Advance to pay S. W. Westbrook, re. George Beadle	2 7 2
	W. Smith.....	Repayment stamp.....	0 10 0
16 September	Henry Farnell.....	Compensation for road through land.....	5 0 0
			£1668 16 3

ROAD FROM SANDY BAY RIVULET TO RIDGEWAY. VOTE, £500.

1878.			
July and Sept.	<i>Mercury</i>	Advertising account.....	3 0 0
Ditto	<i>Tribune</i>	Ditto	2 5 0
19 October	Degan & Goram.....	1st instalment on contract	20 0 0
8 November	Ditto	2nd ditto	20 0 0
16 November	Ditto	3rd ditto.....	20 0 0
13 December	Ditto	4th ditto.....	40 0 0
30 December	Thomas Underwood	1st ditto	40 0 0
18 December	Trustee Regan's estate	Compensation land for road	25 0 0
1878, Sept. 19,	S. Murphy.....	Inspecting works.....	6 15 0
28; 1879,			
Jan. 3, 9			
1878.			
31 December	Lydon & Goram	Erection of gate on the above road	2 0 0
1879.			
13, 18 January	S. Murphy	Superintending works.....	2 14 0
Oct. to Dec.	<i>Tribune</i>	Advertising.....	1 7 0
Ditto	<i>Mercury</i>	Ditto	1 16 0
29 January	Thomas Underwood.....	2nd instalment on contract.....	40 0 0
February	The Director of Public Works	Repayment stamp permission road through land	0 5 0
11 February	Degan & Goram.....	Balance on contract.....	56 0 0
14 March	Thomas Underwood	3rd instalment on contract.....	40 0 0
July and Dec.	A. T. Morrison.....	Departmental charges, temporary staff	5 10 6
Jan. to Dec.	—	Departmental charges for year 1878	1 10 6
1 April	Thomas Underwood.....	Balance on contract.....	127 4 0
16 May	B. Leyden.....	Forming road, as per contract	2 16 0
			£458 3 0

ROAD FROM VICTORIA TO PORT CYGNET. VOTE, £5000.

1878.			
18 July	Thomson Bros. & Co.....	2nd instalment on contract, Section 1	150 0 0
April to June	Proprietors of <i>Mercury</i>	Advertising for tenders for works.....	2 2 0
30 June	George Anderson.....	Salary, Sub-Inspector of Works.....	4 4 0
July	William Smith	Repayment, stamps, road through private property.....	1 10 0
1 to 31 July	George Anderson.....	Salary, Sub-Inspector of Works	8 4 0
August	Salary Abstract.....	Sub-Inspector	8 8 0
2 September	Thomson Bros. & Co.....	3rd instalment on contract.....	100 0 0
8, 16 August	Wages Abstract.....	Labourer assisting to survey road.....	1 10 0
6 September	M. J. and J. K. Clark.....	1st instalment on contract, Section 2	150 0 0
September	Salary Abstract	Sub-Inspector of Works	10 10 0
9 October	Thomson Bros. & Co.....	4th instalment on contract.....	80 0 0
July, September	Proprietors of <i>Tribune</i>	Advertising account.....	0 9 0
19 October	M. J. and J. K. Clark.....	2nd instalment on contract.....	150 0 0
30 October	Thompson Bros. & Co	Balance on contract.....	119 7 10
31 October	Ditto	Repayment of deposit, £10.....	
October	George Anderson.....	Salary, Sub-Inspector.....	13 10 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.		
			£	s.	d.
5 December	M. J. and J. K. Clark	3rd instalment on contract.....	200	0	0
Ditto	William Smith	Repayment of stamp, legal document.....	0	5	0
November	Salary Abstract	Sub-Inspector	13	0	0
30 December	Sarah Clark	Compensation, road through land	25	0	0
14 December	William Thomas	Assisting in laying out works	0	10	0
December	Salary Abstract	Sub-Inspector	12	0	0
Ditto	M. J. and J. K. Clark	4th instalment on contract.....	150	0	0
Oct. to Dec.	Proprietors of <i>Tribune</i>	Advertising account.....	3	12	0
Ditto	Ditto <i>Mercury</i>	Ditto	5	2	0
1879.					
25 February	Stansfield, Mead, & Langford	1st instalment on contract, Section 8.....	100	0	0
26 February	M. J. and J. K. Clark	5th instalment on contract	200	0	0
Ditto	M. Fitzpatrick	1st ditto, Section 4.....	75	0	0
Ditto	Salary Abstract	Sub-Inspector of Works.....	12	0	0
18 March	M. J. and J. K. Clark	6th instalment on contract	200	0	0
Ditto	Stansfield, Mead, & Langford	2nd ditto	100	0	0
February	William Smith	Repayment stamp, legal document	0	5	0
	Alfred Randall	Salary and expenses—supervision—July to October, 1878.....	50	18	11
	—	Departmental charges for year 1878.....	8	2	10
1879.					
5 April	Stansfield, Mead, & Langford	2nd instalment on contract.....	100	0	0
Ditto	William Smith	Repayment, stamps, legal documents.....	0	15	0
16 April	M. Fitzpatrick	2nd instalment on contract.....	80	0	0
Ditto	M. J. and J. K. Clark	Balance on contract.....	104	2	6
January	G. Anderson.....	Salary, Sub-Inspector.....	13	10	0
March	Ditto	Ditto	13	0	0
21 April	Stansfield, Mead, & Langford	4th instalment on contract.....	200	0	0
5 May	M. J. Clark and Brother ...	1st ditto	300	0	0
30 April	G. Anderson.....	Salary, Sub-Inspector of Works.....	12	10	0
14 May	Stansfield, Mead, & Langford	5th instalment on contract	100	0	0
31 May	Edward Daly.....	Part compensation for roadway	10	0	0
9 June	M. J. Clark and Brother ...	2nd instalment on contract.....	326	5	9
1, 31 May	Geo. Anderson	Salary, Sub-Inspector of Works.....	13	10	0
23 June	Stansfield, Mead, & Langford	6th instalment on contract.....	150	0	0
1 May	M. J. Clark and Brother.....	Extra work on road—clearing, culverts, &c.....	80	2	9
1, 30 April	G. Anderson	Salary, Sub-Inspector	12	10	0
14 May	Stansfield, Mead, & Langford	7th instalment on contract	100	0	0
31 July	M. Fitzpatrick	3rd ditto	100	0	0
7 August	Ditto	4th ditto.....	50	0	0
19 August	Stansfield, Mead, & Langford	8th ditto.....	80	0	0
1, 31 July	G. Anderson.....	Ferryage while inspecting works	0	11	3
Ditto	Ditto	Salary, Sub-Inspector	6	15	0
30 August	The Solicitor-General	Advance to pay compensation, T. Cane's	47	18	4
1, 31 August	Geo. Anderson	Ferryage for month.....	0	10	10
Ditto	Geo. Innes	Surveying deviations of road.....	13	14	3
Ditto	Geo. Anderson.....	Salary, Sub-Inspector.....	13	0	0
1 August	M. J. Clark and Brother ...	Repairs to burnt bridge, Port Cygnet Road.....	10	0	0
			£3894	6	3

ROAD FROM HUON BRIDGE TO HONEYWOOD. VOTE, £5000.

1878.					
17 July	O'Beirne and Brannan.....	1st instalment on contract.....	160	0	0
April to June	<i>Mercury</i>	Advertising account.....	1	10	0
6 to 30 June	Geo. Anderson.....	Salary, Sub-Inspector of Works	4	4	0
1 to 31 July	Ditto	Ditto	2	0	0
1 to 31 August	Ditto	Ditto	7	18	0
1 to 30 Sept.	H. B. Nickolls.....	Ditto	11	15	0
September	Wages Abstract.....	Labourers, assisting to survey deviations in road.....	5	0	0
July to Sept.	<i>Mercury</i>	Advertising account.....	3	0	0
26 September	James O'Beirne.....	2nd instalment on contract.....	80	0	0
July to Sept.	<i>Tribune</i>	Advertising account.....	2	5	0
21 October	William Smith	Repayment stamp, legal document	0	5	0
Ditto	H. B. Nickolls.....	Salary Sub-Inspector of Works	13	10	0
8 November	D. Wheelan	Compensation for road through land	30	0	0
Ditto	W. J. D'Arcy, junr.....	1st instalment on contract	20	0	0
26 November	James O'Beirne.....	3rd ditto.....	80	0	0
2 December	W. J. D'Arcy, junr.....	Balance on contract.....	41	5	0
5 December	William Smith	Repayment of stamps, legal documents	0	10	0
November	Salary Abstract	Sub-Inspector of Works.....	13	0	0
9 to 11 Dec.	William Thomas	Assisting Overseer of Works, labour	1	0	0
Ditto	Salary Abstract	Sub-Inspector of Works	12	0	0
31 December	James O'Beirne	4th instalment on contract	80	0	0
Oct. to Dec.	<i>Tribune</i>	Advertising account.....	2	8	0
Ditto	<i>Mercury</i>	Ditto	2	8	0
31 Dec.	The Colonial Storekeeper ...	Part cost of machinery, stone-crusher	100	0	0
1879.					
10 February	O. Geeves	1st instalment on contract, Section 4	100	0	0
21 February	James O'Beirne	5th instalment on contract	80	0	0
1 to 28 Feb.	Salary Abstract	Sub-Inspector of Works.....	12	0	0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
			£ s. d.
13 March	M. Fitzpatrick	1st instalment on contract	80 0 0
14 March	O. Geeves	2nd ditto	100 0 0
February	William Smith	Repayment stamp, legal document	0 5 0
25 March	The Solicitor-General	Advance to pay compensation	37 7 2
26 March	Hawkins, Ford, and Hopkins	1st instalment on contract, Section 5	80 0 0
	Alfred Randall	Supervision and expenses for half year, 1878	60 18 7
		Departmental charges for year 1878	5 5 7
April	William Smith	Repayment of stamp, legal document	0 5 0
7 April	Osborne Geeves	3rd instalment on contract, Section 4	100 0 0
16 April	Hawkins, Ford, and Hopkins	2nd instalment on contract	80 0 0
Ditto	James O'Beirne	6th ditto	80 0 0
18 April	M. Fitzpatrick	2nd ditto	60 0 0
January	H. B. Nicholls	Salary abstract, Sub-Inspector	13 10 0
March	Wages Abstract	H. B. Nicholls, Sub-Inspector	13 0 0
Jan. to March	Proprietors <i>Tribune</i>	Advertisements	1 16 0
5 May	Osborne Geeves	4th instalment on contract	100 0 0
1 to 30 April	H. B. Nicholls	Salary as Sub-Inspector	12 0 0
21 May	M. Fitzpatrick	3rd instalment on contract	100 0 0
15 May	James O'Beirne	7th ditto	80 0 0
19 May	Hawkins, Ford, and Hopkins	3rd ditto	100 0 0
1 to 30 April	Proprietors of <i>Tribune</i>	Advertising account	2 2 0
1 to 31 May	H. B. Nicholls	Salary as Sub-Inspector	13 10 0
12 June	M. Fitzpatrick	4th instalment on contract	80 0 0
21 May	C. Brannan	1st ditto	80 0 0
26 June	Solicitor-General	Compensation—road through Heriot's	60 0 0
28 June	Osborne Geeves	5th instalment on contract, Section 4	200 0 0
3 July	M. Fitzpatrick	Ditto, Section 6	100 0 0
9 July	Hawkins, Ford, and Hopkins	4th ditto, Section 5	100 0 0
7 July	James O'Beirne	8th instalment on contract	150 0 0
4 July	William Smith	Stamp for conveyance, Heriot to Government	0 5 0
1 Mar. to 30 June	Davies Bros	Advertising account	3 0 0
11 July	Chas. Brannan	2nd instalment on contract	80 0 0
1 to 30 June	H. B. Nicholls	Salary as Sub-Inspector	12 10 0
7 August	M. Fitzpatrick	6th instalment on contract, Section 6	100 0 0
8 July	Solicitor-General	Advance to pay Mr. S. W. Westbrook's charges <i>re</i> Heriot's compensation	4 4 4
20 August	J. O'Beirne	Balance on contract	123 2 3
Ditto	Ditto	Repayment of deposit, £20	
1 to 31 July	G. Anderson	Ferryage, inspecting works	0 11 3
Ditto	Ditto	Salary, Sub-Inspector	6 15 0
28 August	O. Geeves	6th instalment on contract	200 0 0
Ditto	C. Brannan	3rd ditto	80 0 0
1 to 31 August	G. Anderson	Ferryage for month	0 10 10
August	W. L. Crowther	Compensation for land (T. Inches' lot)	10 0 0
Ditto	Ditto	Ditto (Riseley's lot)	5 0 0
May	G. Innes	Surveying Deviations	19 11 8
			£3411 7 8

ROAD FROM HUON ROAD TO SANDFLY BASIN. VOTE, £500.

1878.			
4 December	N. A. Woods	Laying out works, 2½ per cent. on estimate	10 9 9
Oct. to Dec.	<i>Tribune</i>	Advertising account	1 11 6
Jan. to Dec.	—	Departmental charges for year 1878	2 4 1
1879.			
26 February,	S. Murphy	Sub-Inspector, 4 days	1 8 0
1 March	Ditto	Ditto, 24 days	8 0 0
3, 29 March	Thomson Bros	1st instalment on contract	100 0 0
17 April	Ditto	2nd ditto	100 0 0
5 March	Ditto	3rd ditto	150 0 0
18 July	John Helmer	Travelling expenses, Inspector of Roads	2 0 0
June, July	Thomson Bros	4th instalment on contract	75 0 0
18 August			
			£451 1 4

ROAD FROM GLENORCHY, NEAR *BERRIEDALE INN*, VIA GERMAN TOWN TO SORELL CREEK.
VOTE, £1000.

Credit to 300 yards of metal supplied Main Road, £60.

1878.			
September	Wages Abstract	Labourers assisting Overseer of Works	0 17 6
24 December	W. C. Grubb & Bros	Removal of stone-crusher, Hobart to works	28 19 0
Ditto	Wages Abstract	Men engaged on works	32 10 0
Ditto	Tasmanian Main Line Railway Company	Freight of tools per train	1 10 3
Oct., Dec.	<i>Tribune</i>	Advertising account	1 16 0
Ditto	<i>Mercury</i>	Ditto	1 16 0
31 December	The Colonial Storekeeper	Part of cost of machinery, stone-crusher	50 0 0
September	<i>Mercury</i>	Advertising account	1 16 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1879.			£ s. d.
January	Wages Abstract	Men engaged on works	173 11 7
28 February	W. Essen	1st instalment on contract for cartage	30 0 0
1878.			
28, 30 Dec.	Ditto	Cartage account	3 4 0
1879.			
March for Jan.	Ditto	Balance for cartage for January	4 0 0
March for Feb.	Ditto	Cartage account for February	34 8 0
February	Wages Abstract	Men engaged on works	131 3 6
Ditto	Ditto	Ditto	13 14 0
1878.			
Jan., Dec.	—	Departmental charges for year 1878	2 19 4
1, 31 March	The Superintendent of Gaols	1 dobbin-cart repaired and 4 wheel-barrows supplied	3 12 0
Ditto	Wm. Essen	Cartage	35 12 0
1, 23 April	Wages Abstract	Men engaged on works	143 0 0
1, 26 ditto	William Essen	Cartage account	15 4 0
	Wages Abstract	Labourers on road	114 18 6
18 December	John Bruce	Travelling expenses, Launceston to Hobart	0 19 0
	The Colonial Storekeeper ..	3 clay picks	0 10 7
Jan., Feb.	W. C. Grubb & Bros.	Cartage account, stone-crusher	1 11 0
6 April	J. R. Meech	Hooks and nuts supplied for gates	0 6 0
Jan., Feb.	Ditto	Repairs to tools for men on day labour	2 9 6
21 May	W. H. Ellis	Posts and rails supplied, and erection of fence	10 7 7
Feb. to 29 April	J. R. Meech	Repairs to tools	2 17 6
23, 26 February	John Ackroyd	Cartage, drawing logs for road	3 4 0
2 June	R. Jeffries	Compensation for shed, &c.	1 0 0
1, 3 March	Thomas Andrews	Labourer on road	0 18 0
1, March, 30	Mercury	Advertising account	2 2 0
June			
23 January	James Harcourt	12 pick-handles, 2 gallons castor oil	1 8 0
4 January	William Oates	Timber for fence and culverts	1 0 0
29 March	H. Chesterman	Timber for culvert	0 7 8
			£853 12 6

ROAD FROM BRIDGEWATER TO DROMEDARY. VOTE, £500.

Dec. 1878, Jan.	Cornelius Wayne	Four days marking line of road	1 0 0
1879.			
July, December	A. T. Morrison	Departmental charges, temporary staff	3 18 2
1879.			
April	C. S. Earle	1st instalment on contract	60 0 0
January, March	Mercury	Advertising account	2 2 0
Ditto	Tribune	Ditto	2 12 6
20 May	C. S. Earle	2nd instalment on contract	50 0 0
1 June	John Moriarty	Compensation for land	3 0 0
3 June	C. S. Earle	3rd instalment on contract	70 0 0
12 August	Ditto	4th ditto	60 0 0
	William Smith	Repayment of stamp, legal document	0 5 0
			£252 17 8

MERSEY BRIDGE APPROACH. VOTE, £1200.

1878.			
14 July	Lapthorne & Roberts	4th instalment on contract	100 0 0
29 July	William Smith	Repayment stamps, permissions and legal documents	0 10 0
6 August	Lapthorne & Roberts	5th instalment on contract	150 0 0
April to August	Ryton Oldham	Supervision of construction of approaches	20 6 10
27 August	Lapthorne & Roberts	Balance and extras on contract	28 14 2
5 October	Ryton Oldham	Plans and specifications supplied	21 10 0
Ditto	J. M. Dooley	Plans and repayment fees	4 4 0
30 December	Daniel French	Compensation for land	35 0 0
1879.			
February	The Director Public Works.	Repayment, stamps for legal documents	0 5 0
26 March	The Solicitor-General	Advance to pay compensation, &c.	19 7 0
	Marshall Cresswell	Supervision and expenses for half-year 1878	1 16 0
	—	Departmental charges for year 1878	2 13 10
3 June	Ryton Oldham	Supervision of construction of approaches	0 7 6
21 July	Bingham & Stone	Final instalment in full	25 0 0
			£409 14 4

BRIDGE OVER THE RIVER BLYTHE. VOTE, £250.

1878.			
August	Wages Abstract	Men laying out works	0 7 0
July, September	Mercury	Advertising account	0 11 3
Ditto	Tribune	Ditto	1 4 0
September	M. Cresswell	Repayment of stationery	0 3 11
October, Nov.	Ditto	Ditto rent of room for office	0 6 8

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
Oct. to Dec.	<i>Tribune</i>	Advertising account.....	2 2 0
Ditto	<i>Mercury</i>	Ditto	2 2 0
Ditto	Aikenhead & Hope	Ditto	2 0 0
July, December	M. Cresswell.....	Supervision, salary, and expenses for half-year.....	2 11 6
Jan. Dec.	Ditto	Departmental charges for year 1878	1 12 6
1879.			
June	<i>Devon Herald</i>	Advertising account	0 12 0
April to June	<i>Tribune</i>	Ditto	1 11 6
March, June	<i>Mercury</i>	Ditto	2 8 0
June	Aikenhead & Hope	Ditto	2 16 0
28 August	Smith & Groom	1st instalment on contract	150 0 0
			£170 8 4

ERECTION OF A BRIDGE OVER THE RIVER CAM. VOTE, £1500.

1878.			
29 August	Robt. Milburn	1st instalment on contract	100 0 0
1, 31 August	Salary Abstract	Sub-Inspector of Works.....	13 10 0
5 October	Robt. Milburn	2nd instalment on contract.....	150 0 0
30 September	Salary Abstract	Sub-Inspector of Works.....	10 10 0
31 October	Robt. Milburn	3rd instalment on contract.....	100 0 0
1, 31 October	Salary Abstract	Sub-Inspector of Works.....	13 10 0
September	M. Cresswell.....	Repayment for stationery, &c.	0 3 5
1, 30 November	Salary Abstract	Sub-Inspector of Works.....	13 0 0
December	Ditto	Ditto	13 0 0
Oct. & Nov.	M. Cresswell	Repayment rent of room for office	0 6 8
1879.			
January	Salary Abstract	Sub-Inspector of Works.....	5 0 0
	M. Cresswell	Supervision and expenses for half year, 1878	14 9 3
	—	Departmental charges for year 1878	13 18 2
1 April	Robt. Milburn	4th instalment on contract.....	30 0 0
	Wages Abstract	Men turning water and making foundation for pier, Nov., 1878	41 13 5
1 May	Robt. Milburn	5th instalment on contract.....	80 0 0
31 March	John Henry & Co.	Supplying material for bridge works, turning water, &c.	1 12 6
8 March	M. Cresswell	Repayments, sundry charges, ditto	13 8 9
April	Wages Abstract	Labourers under Henry Jowett, ditto	33 9 2
1, 30 April	Salary Abstract	Sub-Inspector of Works.....	7 0 0
1, 28 February	Ditto	Ditto	6 0 0
1, 31 May	Robt. Milburn	6th instalment on contract.....	100 0 0
Ditto.	Wages Abstract	Sub-Inspectors of Works and others	4 0 0
1, 30 June	Ditto	Ditto	3 10 0
11 July	Robt. Milburn	7th instalment on contract.....	50 0 0
1, 31 July	Wages Abstract	Sub-Inspectors and others	5 10 0
4 August	Robt. Milburn	8th instalment on contract.....	100 0 0
30 August	Ditto	9th ditto.....	100 0 0
1, 31 August	Wages Abstract	Sub-Inspector and others	6 0 0
1 Feb., 31 April	Henry Jowett	Forage allowance, Sub-Inspector	1 0 0
1 May, 31 Aug.	Ditto.....	Ditto	2 1 8
			£1032 13 1

ERECTION OF SEABROOK BRIDGE NEAR INGLIS. VOTE, £250.

1878.			
September	Wages Abstract	Labourer assisting to lay out works.....	0 9 6
November	W. W. Eldridge	Overtime allowances, Draftsman.....	0 10 6
July to Dec.	M. Cresswell.....	Supervision, salary, and expenses for half-year.....	4 10 2
Jan. to Dec.	—	Departmental charges for year 1878.....	1 2 6
1879.			
Jan. to March	<i>Mercury</i>	Advertising account.....	2 2 0
Ditto	Aikenhead & Hope	Ditto	1 14 0
Ditto	<i>Tribune</i>	Ditto	1 10 0
1, 31 April	Salary Abstract	Sub-Inspectors	2 0 0
1, 30 June	Ditto.....	Sub-Inspectors of Works.....	0 10 0
9 July	William Garner	1st instalment on contract	80 0 0
1, 31 July	Salary Abstract.....	Sub-Inspectors of Works and others	1 10 0
22 August	William Garner	2nd instalment on contract.....	100 0 0
1, 31 August	Salary Abstract.....	Sub-Inspectors and others	1 0 0
1 Feb. to 31 Ap.	Henry Jowett	Forage allowance, Sub-Inspector	1 0 0
May to August	Ditto.....	Ditto	2 1 8
			£200 0 4

ERECTION OF A BRIDGE OVER THE LACHLAN.

VOTE, £600; GOVERNOR IN COUNCIL AUTHORITY, 20. 8. 79, £300—£900.

1878.			
23 August	Joseph Mapley.....	Assisting Overseer of Works marking site.....	0 3 0
July to Sept.	<i>Mercury</i>	Advertising account.....	2 2 0
Ditto	<i>Tribune</i>	Ditto	1 11 6
7, 9 September	Thomas Frodsham, jun.	Survey and plan of approach.....	4 4 0
4 December	John Thurley	1st instalment on contract	50 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1879.			£ s. d.
3 March	John Thurley	2nd instalment on contract.....	150 0 0
24 March	George Todd.....	Commission inspecting works, Sub-Inspector	5 0 0
		Departmental charges for year 1878.....	5 16 10
4 April	John Thurley	3rd instalment on contract	200 0 0
10 June	George Todd.....	Supervising work, payment to Sub-Inspector.....	5 0 0
Ditto	John Thurley	4th instalment on contract.....	200 0 0
31 July	Ditto	Balance of contract, less amount retained for maintenance	121 1 0
1 August	Ditto	Amount for extra works at bridge.....	77 11 9
June, July	John Helmer	Travelling expenses, Inspector of Works, southern side	2 10 0
28 August	George Todd.....	Supervising work, Sub-Inspector's payment	9 13 3
			<u>£834 13 4</u>

ERECTION OF A BRIDGE OVER THE RIVER DERWENT AT NEW NORFOLK. VOTE, £4000.

1878.			
July & Sept.	<i>Mercury</i>	Advertising account.....	2 2 0
	<i>Tribune</i>	Ditto	2 2 0
1879.			
January	Bradley Brothers.....	Repairs to old Bridge for traffic.....	5 0 0
February	Joshua Higgs	Drafting specifications, copying plans.....	7 10 0
26 March	Facy, Hay, & Co.....	1st instalment on contract, supply of timber	500 0 0
	A. T. Morrison.....	Departmental charges, draftsman, &c.....	1 14 7
		Departmental charges for year 1878.....	22 11 9
6 March	Joshua Higgs	Travelling expenses to Bridge.....	0 12 0
Ditto	Ditto	Drafting specifications and copying plans.....	16 10 0
1, 30 April	Ditto	Travelling expenses, inspecting site	1 2 6
10 June	Geo. Todd.....	Sub-Inspector's salary	12 10 0
9 July	Facy, Hay, & Co.....	2nd instalment on contract supply of timber.....	400 0 0
April to June	<i>Tribune</i>	Advertising account.....	1 4 0
28 August	Geo. Todd.....	Sub-Inspector's salary	10 0 0
25 September	Facy, Hay, & Co.....	Balance on contract supply of timber	647 6 3
			<u>£1630 5 1</u>

ERECTION OF A BRIDGE OVER THE RIVER STYX. VOTE, £500.

1878.			
October	Joshua Higgs	Salary, Draftsman, &c.....	2 2 0
Oct. & Dec.	<i>Tribune</i>	Advertising account	1 7 0
October	<i>Mercury</i>	Ditto	2 2 0
1879.			
17 March	Alex. Smith	1st instalment on contract.....	125 0 0
		Departmental charges for year 1878.....	11 18 3
21 April	Ditto	2nd instalment on contract.....	100 0 0
15 May	Ditto	3rd ditto.....	125 0 0
10 June	Geo. Todd.....	Supervising works, Sub-Inspector	8 15 0
17 July	Alex. Smith	4th instalment on contract	100 0 0
22 August	Geo. Todd.....	Supervising work, Sub-Inspector.....	3 2 6
31 July	Alex. Smith	Extras on contract	62 12 0
			<u>£541 18 9</u>

ERECTION OF A BRIDGE OVER RUSSELL'S FALLS. VOTE, £700.

1879.			
June, July	John Helmer	Travelling expenses.....	2 10 6

DUNROBIN BRIDGE. VOTE, £1000.

1878.			
April to June	<i>Mercury</i>	Advertising account.....	1 10 0
January, April	Geo. Smale	Expenses, pointing out works, &c.....	4 0 0
14 September	W. H. Cheverton.....	1st instalment on contract, supply of timber	100 0 0
14 December	Ditto	2nd ditto.....	150 0 0
1879.			
31 January	Ditto	3rd ditto.....	70 0 0
	Geo. Smale	Slabs, spikes, &c. for repairs, December, 1878.....	6 10 0
		Departmental charges for year, 1878	2 5 6
10 April	W. H. Cheverton.....	Balance on contract.....	156 16 11
January, March	<i>Mercury</i>	Advertising account.....	2 2 0
28 April	B. R. Dwyer.....	1st instalment on contract for repairs.....	100 0 0
Jan. & March	<i>Tribune</i>	Advertising account.....	1 16 0
	J. R. Meech	One timber branding hammer, September, 1878.....	0 6 6
10 June	B. R. Dwyer	2nd instalment on contract.....	100 0 0
18 July	Alexander Smith	Inspecting sawn timber for bridge.....	11 12 0
31 July	B. R. Dwyer	3rd instalment on contract and extras.....	123 7 0
May	W. H. Cheverton.....	Extra timber supplied.....	10 18 8
June, July	John Helmer	Travelling expenses.....	2 10 0
August	Geo. Smale.....	Supervision of work, Dwyer's contract.....	9 9 0
			<u>£853 3 7</u>

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ERECTION OF JONES' RIVER BRIDGE AND APPROACHES. VOTE, £500.			
1878.			£ s. d.
July, Sept.	<i>Mercury</i>	Advertising account.....	2 8 0
Ditto	<i>Tribune</i>	Ditto	2 8 0
Oct., Nov.	Wages Abstract.....	Labourer assisting to lay out works.....	0 10 0
November	W. W. Eldridge	Overtime allowance, draftsman.....	3 0 0
Oct., Dec.	<i>Tribune</i>	Advertising account.....	1 16 0
22, 28 Feb.	J. H. Shattock.....	Drafting assistance	1 16 8
Oct., Dec.	<i>Mercury</i>	Advertising account.....	2 2 0
Nov., Dec.	Geo. Smale.....	Inspecting sites for bridge.....	0 15 0
July, Dec.	A. T. Morrison.....	Departmental charges, temporary staff	5 14 7
		Ditto for year 1878.....	5 17 9
1879.			
June, July	John Helmer	Travelling expenses, Inspector.....	1 15 0
14 August		Supervision of contract.....	4 0 0
17 September	Whelan & Rogers	1st instalment on contract	140 0 0
			£172 3 0

ERECTION OF A BRIDGE OVER THE JORDAN RIVER NEAR BOTHWELL TO MELTON MOWBRAY.
VOTE, £500.

1879.			
5 August	Thomas Frodsham, junr. ...	Survey and plans	4 4 0

ERECTION OF A BRIDGE OVER THE JORDAN RIVER, BOTHWELL TO OATLANDS. VOTE, £600.

1878.			
July, Sept.	<i>Mercury</i>	Advertising account.....	3 12 0
Ditto	<i>Tribune</i>	Ditto	2 11 0
13, 30 Nov.	Joseph Edwards	Salary, Clerk of Works	8 0 0
12 Nov.	Ditto	Travelling expenses.....	0 10 0
12 Dec.	Bradley Brothers.....	1st instalment on contract	100 0 0
1879.			
7 January	Ditto	2nd ditto	100 0 0
	Joseph Edwards	Salary, Clerk of Works, Dec., 1878.....	13 0 0
24 January	Bradley Brothers.....	3rd instalment on contract	104 0 0
Ditto	Joseph Edwards	Salary, Clerk of Works	13 10 0
		Departmental charges for year 1878.....	3 9 9
19 May	Bradley Brothers	Further payment on contract.....	16 0 0
	Ditto	Repairs to Bridge, additional works.....	17 10 0
			£382 2 9

ERECTION OF A BRIDGE OVER THE OUSE RIVER, BOTHWELL TO LAKES. VOTE, £300.

1878.			
Nov.	W. W. Eldridge	Overtime allowance, drafting.....	1 8 6
Jan., Dec.	—	Departmental charges for year 1878.....	2 0 10
1879.			
Jan., March	<i>Mercury</i>	Advertising account.....	5 14 0
Ditto	<i>Tribune</i>	Ditto	2 14 0
			£11 17 4

ERECTION OF APPROACHES TO BRIDGE OVER COAL RIVER NEAR RICHMOND. VOTE, £1000.

1878.			
October	Joshua Higgs	Salary laying out works.....	4 7 0
November	W. W. Eldridge.....	Overtime allowance, drafting.....	4 11 6
Oct. and Nov.	<i>Tribune</i>	Advertising account.....	1 2 6
Ditto	<i>Mercury</i>	Ditto	2 14 0
1879.			
February	Director of Public Works...	Repayment of stamp, legal document	0 5 0
January	Thomas Kearney	Compensation for land for road approach.....	5 0 0
22 January	W. W. Eldridge	Travelling expenses, Draftsman to site.....	0 15 6
6 January	G. M. Hull	Labour and travelling expenses assisting Inspector.....	0 13 6
25 March	Bradley Brothers.....	1st instalment on contract	250 0 0
	A. A. Hull	Supervision and expenses for half-year, 1878.....	3 1 10
		Departmental charges for 1878.....	6 12 6
1, 31 March	Wm. Morgan	Sub-Inspector's salary.....	13 0 0
1, 28 February	Ditto	Ditto	5 0 0
1, 12 April	Ditto	Ditto	5 10 0
1 May	Bradley Brothers.....	2nd instalment on contract.....	400 0 0
Jan. and March	<i>Tribune</i>	Advertising account	1 10 0
13 June	Bradley Brothers.....	3rd instalment on contract.....	190 0 0
August	Ditto	Balance of contract and extras, less 5 per cent. detained.....	130 2 8
September	Ditto	Payment of amount retained for maintenance, three months ...	42 0 0
			£1086 6 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ERECTION OF A BRIDGE OVER THE MEREDITH. VOTE, £500.			
1879.			£ s. d.
1, 30 June	A. M. J. Burgess	Salary laying out works, Sub-Inspector	0 3 9
22, 26 June	Ditto	Travelling expenses, ditto	0 6 6
			<u>£0 10 3</u>

ERECTION OF A BRIDGE OVER THE WYE. VOTE, £500.			
1879.			
1, 30 June	A. M. J. Burgess	Salary laying out works, Sub-Inspector	0 3 9
25, 26 June	Ditto	Travelling expenses, ditto	0 6 6
			<u>£0 10 3</u>

ERECTION OF A BRIDGE OVER THE BRUSHY. VOTE, £500.			
1879.			
1, 30 June	A. M. J. Burgess	Salary laying out works, Sub-Inspector	0 3 9
25, 26 June	Ditto	Travelling expenses, ditto	0 6 6
			<u>£0 10 3</u>

ERECTION OF A BRIDGE OVER THE BREAK O' DAY CREEK AT KILLYMOON. VOTE, £1500.			
1878.			
15 November	Edward Furley	Making temporary road and bridge	12 0 0
November	W. W. Eldridge	Overtime allowance, Draftsman	1 10 0
Oct. and Nov.	<i>Tribune</i>	Advertising account	1 11 6
Oct. to Dec.	<i>Mercury</i>	Ditto	2 2 0
Ditto	Aikenhead & Hope	Ditto	2 8 0
1879.			
5 March	Bradley Brothers	1st instalment on contract	200 0 0
February	Joseph Edwards	Salary as Clerk of Works, Sub-Inspector	12 0 0
		Departmental charges for year 1878	9 18 1
7 April	Bradley Brothers	2nd instalment on contract	200 0 0
30 April	Joseph Edwards	Salary Clerk of Works, April	13 0 0
9 May	Bradley Brothers	3rd instalment on contract	200 0 0
13 May	Joseph Edwards	Salary, Clerk of Works, May	13 10 0
1, 31 March	Ditto	Ditto, March	13 10 0
13 June	Bradley Brothers	4th instalment on contract	100 0 0
10 June	Ditto	5th ditto	100 0 0
1, 30 June	Joseph Edwards	Salary, Clerk of Works	12 10 0
February	Ditto	Repayment railway and coach fares to bridge	2 0 0
August	Ditto	Ditto ditto from bridge	1 16 0
6 August	Bradley Brothers	Balance of contract, less amount reserved for maintenance	423 13 2
1, 31 July	Joshua Higgs	Salary, Inspector of Works, acting for Mr. Frith	2 5 0
Ditto	Joseph Edwards	Ditto, Clerk of Works	13 10 0
May to August and 3 Sept.	Joshua Higgs	Travelling expenses, Acting Inspector	2 18 1
			<u>£1340 1 10</u>

ERECTION OF A BRIDGE OVER THE SCAMANDER. VOTE, £800.			
1878.			
April to June	<i>Devon Herald</i>	Advertising account	1 0 0
1 to 13 July	Alfred Hall	Wages of men, laying out works, &c.	2 8 0
April to June	<i>Mercury</i>	Advertising account	2 12 6
Ditto	Aikenhead and Hope	Ditto	2 8 0
July	Wages Abstract	A. and J. Hall, men on works	3 12 0
29 July, 10 Aug.	Alfred Hall	Wages on works	7 4 0
21 August	Wise, Tilly, and Apted	1st instalment on contract	45 0 0
3 September	Ditto	2nd ditto	40 0 0
August	Wages Abstract	Men on works	8 19 0
26 Aug., 7 Sept.	Alfred Hall	Wages on works	7 4 0
9 Aug., 21 Sept.	Ditto	Ditto	7 4 0
2 October	Wise, Tilly, and Apted	3rd instalment on contract	150 0 0
Ditto	Wages Abstract	Men on works	1 4 0
Oct. and Nov.	Ditto	Men employed on works	1 8 8
4 to 16 Nov.	Alfred Hall	Wages, Sub-Inspector	2 8 0
25 November	Wise, Tilly, and Apted	4th instalment on contract	300 0 0
October	Alfred Hall	Salary, Sub-Inspector	1 4 0
September	Ditto	Hire of horse, inspecting works	0 10 0
November	Wages Abstract	Men on works	1 4 0
2 to 14 Nov.	Ditto	A. Hall, Sub-Inspector	3 12 0
24 Dec.	Wise, Tilly, and Apted	Contract for work, approach to bridge	10 0 0
16 to 20 Dec.	Wages Abstract	Hall (4 days) on works	2 8 0
December	Wise, Tilly, and Apted	Shoes and nails supplied for piles	3 4 0
Ditto	Ditto	Balance on contract	161 5 0
Jan. to Dec.	—	Departmental charges for year 1878	1 18 10
			<u>£767 18 0</u>

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ERECTION OF A BRIDGE OVER THE SANDFLY, WITH APPROACHES TO PORT CYGNET ROAD. Vote, £800.			
1878.			£ s. d.
November	W. W. Eldridge	Overtime allowance, Draftsman	0 3 0
1879.			
1, 30 April	<i>Tribune</i>	Departmental charges for year 1878	8 1 0
April to June	<i>Tribune</i>	Advertising account	2 14 0
1 Mar. 30 June	<i>Mercury</i>	Ditto	1 16 0
		Ditto	2 14 0
			£15 8 0

ERECTION OF A JETTY AT BRIDPORT. Vote, £500.			
1878.			
4, 5 November	Wages Abstract	Labour assistance.....	0 14 0
1879.			
22, 28 Feb.	J. H. Shattock.....	Drafting assistance	0 18 4
Jan. Mar.	<i>Mercury</i>	Advertising account	2 14 0
Ditto	Aikenhead & Hope	Ditto	2 8 0
Ditto	<i>Tribune</i>	Ditto	2 14 0
28 June	Alexander Gill.....	1st instalment on contract	100 0 0
25 July	Ditto	2nd ditto	80 0 0
21, 31 July	Robert Onn	Salary as Sub-Inspector.....	5 0 0
			£194 8 4

ERECTION OF JETTY AND CAUSEWAY AT SPRING BAY. Vote, £1500.			
1878.			
July & August	Joshua Higgs	Expenses, laying out works	1 16 0
July, Sept.	<i>Mercury</i>	Advertising account.....	2 8 0
Ditto	<i>Tribune</i>	Ditto	1 11 6
30 October	Robert Robinson	1st instalment on contract	150 0 0
5 December	Ditto	2nd ditto	400 0 0
1, 30 November	A. M. J. Burgess	Salary, Sub-Inspector of Works	5 5 0
October	Ditto	Ditto	2 0 0
November	Ditto	Account for horse-hire	7 10 0
December	Ditto	Salary, Sub-Inspector of Works	9 7 6
1879.			
27 February	Robert Robinson	3rd instalment on contract.....	300 0 0
January	A. M. J. Burgess.....	Salary as Sub-Inspector of Works	7 17 6
February	Ditto	Ditto	6 0 0
24 March	Robert Robinson	4th instalment on contract.....	50 0 0
	A. A. Hull	Supervision and expenses for half-year 1878.....	10 0 2
		Departmental charges for year 1878	2 11 4
1, 31 March	A. M. J. Burgess	Salary, Sub-Inspector of Works.....	3 0 0
30 April	Ditto	Ditto	4 10 0
28 May	Robert Robinson	5th instalment on contract.....	300 0 0
1, 31 May	A. M. J. Burgess.....	Salary as Sub-Inspector of Works	1 10 0
2, 31 May	Ditto	Horse-hire and forage.....	2 0 0
21 July	Robert Robinson.....	6th instalment on contract	24 12 0
6 August	Ditto	Balance on contract.....	40 0 0
			£1331 19 0

ERECTION OF JETTY AT SWANSEA. Vote, £2500.			
1878.			
1, 30 July	A. M. J. Burgess	Salary as Sub-Inspector of Works, taking particulars.....	0 3 9
April to 30 June	<i>Tribune</i>	Advertising account.....	1 7 0
1 Mar. 30 June	<i>Mercury</i>	Ditto	2 8 0
25, 26 June	A. M. J. Burgess	Travelling expenses with Engineer-in-Chief.....	0 6 6
8, 9 June	Ditto	Ditto, examining place for stone	1 0 0
1, 31 August	Ditto	Salary, Sub-Inspector, taking particulars	2 5 0
			£7 10 3

ERECTION OF JETTY AT PORT CYGNET. Vote, £300.			
1878.			
November	W. W. Eldridge	Overtime allowance, draftsman.....	1 13 0
Oct. and Dec.	<i>Tribune</i>	Advertising account.....	1 7 0
Ditto	<i>Mercury</i>	Ditto	2 2 0
		Departmental charges for year 1878	4 2 6
1879.			
April	Robt. Jeffrey	1st instalment on contract	100 0 0
31 May	Ditto	2nd ditto	123 4 6
Ditto	Ditto	3rd instalment, approach to jetty	10 0 0
9 June	Ditto	Extra work on contract	15 19 0
7 July	Ditto	Balance on contract.....	12 5 6
			£270 13 6

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ERECTION OF JETTY AT MONTAGU. VOTE, £500; SUBSCRIPTIONS FROM RESIDENTS, £21; £521.			
1878.			£ s. d.
27, 28 Sept.	E. D. Atkinson.....	Taking particulars of proposed site	1 10 0
July, Sept.	<i>Tribune</i>	Advertising account.....	1 7 0
Ditto	<i>Mercury</i>	Ditto	1 7 0
July, Oct.	<i>Devon Herald</i>	Ditto	1 10 0
28, 29 Sept.	E. D. Atkinson.....	Expenses while taking particulars of works.....	2 2 0
7, 8 Oct.	Ditto	Ditto	3 2 0
31 December	H. J. Dowling.....	1st instalment on contract	75 0 0
November	E. D. Atkinson.....	Salary, laying out works.....	0 15 0
December	Ditto	Ditto	3 15 0
11, 12, 20, and 21 Dec.	Ditto	Expenses, ditto.....	2 18 0
Oct. and Dec.	<i>Tribune</i>	Advertising account.....	0 18 0
Ditto	<i>Mercury</i>	Ditto	1 7 0
Ditto	Aikenhead & Hope.....	Ditto	3 6 0
1879.			
January	E. D. Atkinson	Forage allowance, Inspector of District	0 7 0
Ditto	Ditto	Salary, laying out works.....	1 10 0
18 March	H. J. Dowling.....	2nd instalment on contract.....	75 0 0
February	E. D. Atkinson	Salary, Inspector of Works	1 10 0
Ditto	Ditto	Forage allowance, ditto	0 7 0
January	Ditto	Travelling expenses, ditto	1 6 0
		Departmental charges for year 1878	9 12 6
16 April	H. T. Dowling.....	3rd instalment on contract.....	75 0 0
March	E. D. Atkinson.....	Salary, Inspector.....	2 5 0
Ditto	Ditto	Forage allowance, ditto	0 6 10
Ditto	Ditto	Travelling expenses, ditto	2 4 0
February	Ditto	Ditto	1 17 0
April	Ditto	Ditto	1 10 0
Ditto	Ditto	Forage allowance.....	0 10 0
Ditto	Ditto	Salary	3 15 0
13 June	H. T. Dowling.....	4th instalment on contract	75 0 0
1, 31 May	E. D. Atkinson	Travelling expenses.....	0 18 0
Ditto	Ditto	Salary	1 10 0
Ditto	Ditto	Forage allowance.....	0 4 0
20 June	G. H. Seward	Supervision of erection of jetty, Sub-Inspector.....	8 19 1
21 June	H. T. Dowling.....	5th instalment on contract.....	128 1 0
1, 30 June	E. D. Atkinson.....	Salary	0 15 0
Ditto	Ditto	Forage	0 5 0
			<u>£491 9 5</u>

ERECTION OF JETTY AT EMU BAY. VOTE, £2500.

1878.			
Jan. to Dec.	—	Departmental charges for year 1878	1 6 0
1879.			
May	M. Cresswell.....	Repayment office rents, &c.....	0 6 0
June	<i>Devon Herald</i>	Advertising account.....	1 1 0
April to June	<i>Tribune</i>	Ditto	2 14 0
March to June	<i>Mercury</i>	Ditto	2 14 0
Ditto	Aikenhead & Hope	Ditto	3 6 0
			<u>£11 7 0</u>

TELEGRAPHS.

ERECTION OF LINE OF TELEGRAPH, DELORAINÉ TO CHUDLEIGH. VOTE, £300.

1878.			
April to June	<i>Mercury</i>	Advertising account.....	2 2 0
Ditto	Aikenhead & Hope	Ditto	1 16 0
9 November	John Goble.....	2nd instalment on contract	31 13 0
Sept. and Oct.	T. S. Chitty	Expenses fitting and connecting office, &c.....	5 7 0
May and Aug.	Chas. J. Smith	Superintending erection of line	8 2 2
December	John Goble	Balance on contract and extras	40 10 5
Jan. to Dec.	The Colonial Storekeeper ..	Telegraph material supplied	109 4 4
Ditto	—	Departmental charges for year 1878.....	1 0 10
Sept. to Nov.	Daniel Picket	Board and lodging for H. Blake, operator.....	11 0 0
			<u>£210 15 9</u>

ERECTION OF LINE OF TELEGRAPH FROM LONGFORD TO CRESSY. VOTE, £200.

1879.			
Jan. to March	<i>Mercury</i>	Advertising account.....	2 2 0
Ditto	Aikenhead & Hope	Ditto	2 8 0
Ditto	<i>Tribune</i>	Ditto	2 2 0
21 May	John Goble	6½ miles of line fixed, at £13 per mile	84 10 0
7 April	W. Mason.....	Bench for Telegraph Office, Longford.....	1 10 0
April to Aug.	T. S. Chitty	Expenses incurred opening Cressy Office	5 9 6
			<u>£98 1 6</u>

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ERECTION OF LINE OF TELEGRAPH FROM HONEYWOOD TO SOUTHPORT. VOTE, £1000.			
1878.			£ s. d.
April to June	<i>Mercury</i>	Advertising account.....	2 2 0
August	The Superintendent of Gaols	500 hoops for telegraph poles supplied.....	1 0 0
1 to 10 Aug.	William Longshaw	Shipping wire and insulators from store	0 12 0
July to Sept.	<i>Tribune</i>	Advertising account.....	0 18 0
26 Nov.	Fitzpatrick and Gallagher...	1st instalment on contract.....	150 0 0
1879.			
21 Jan.	W. J. Lloyd	Instrument table supplied for office	0 14 0
27 Feb.	Fitzpatrick and Gallagher...	2nd instalment on contract.....	150 0 0
1878.	The Colonial Storekeeper ...	Material supplied	265 1 4
Jan. to Dec.	—	Departmental charges for year 1878.....	2 6 9
December	The Superintendent of Gaols	200 hoops supplied	0 8 0
1879.			
February	J. J. McDonald	Expenses incurred fitting up office	9 9 0
27 March	Owner s.s. <i>Hastings</i>	To services rendered	10 0 0
18 April	Fitzpatrick and Gallagher...	Balance and extras on contract	80 8 10
24 Feb., 14 April	L. E. Walton	Board and lodging account, Telegraph Instructor.....	10 0 0
23 Feb., 30 April	John Kennedy	Ditto	10 0 0
7 April	C. M. Packer	Assisting to measure line of telegraph.....	1 10 0
July to Aug.	Tasmanian Main Line R. Co.	Carriage of wire and insulators, &c.....	7 18 0
			£702 7 11

ERECTION OF LINE OF TELEGRAPH FROM GEORGE'S BAY TO MOORINA. VOTE, £1000.			
1879.			
27 Aug., 6 Sept.	Wages Abstract	Inspector and man marking and chaining road	3 18 0
1 to 31 Aug.	Alfred Hall	Forage allowance	0 15 0
11 to 23 Aug.	Ditto	Salary, running line to Junction	1 16 0
			£6 9 0

ERECTING LINE OF TELEGRAPH FROM EMU BAY TO MOUNT BISCHOFF. VOTE, £1300.			
1878.			
April to June	<i>Devon Herald</i>	Advertising account.....	0 18 0
	<i>Mercury</i>	Ditto	2 2 0
	Aikenhead & Hope	Ditto	2 2 0
1 September	T. & A. Raymond	1st instalment on contract	100 0 0
10 September	Ditto	2nd ditto.....	150 0 0
3 October	Ditto	3rd ditto.....	100 0 0
19 October	Ditto	Final instalment on contract	326 3 3
September	M. Cresswell.....	Repayment of stationery, &c.....	0 3 11
July to Oct.	A. M. Reid	Supervision of contract, 5 per cent	33 16 1
Oct. and Nov.	T. S. Chitty	Expenses setting up offices.....	27 0 6
Jan. to Dec.	The Colonial Storekeeper ...	Material supplied.....	430 3 4
July to Dec.	M. Cresswell.....	Supervision and expenses for half-year	6 12 6
		Departmental charges for year 1878	2 10 3
			£1182 0 10

ROAD FROM BRANXHOLM TO CASCADE RIVER. VOTE, £1000.			
1879.			
1, 30 April	Joshua Higgs.....	Travelling expenses.....	1 10 0
1, 31 May	Ditto	Salary Road Inspector	0 16 0
			£2 6 0

PACK TRACKS BETWEEN BLUE TIER JUNCTION, WELDBOROUGH, AND MOORINA. VOTE, £2000.			
1878.			
1, 13 July	A. Hall	Wages removing scrub	2 8 0
April to June	Aikenhead & Hope	Advertising for tenders	1 0 0
3 October	Christopher Iles	Contract for blinding track, camp track, &c.....	50 0 0
October	Alfred Hall	Wages inspecting works	1 4 0
1879.			
Feb. and Mar.	Ditto	Travelling expenses.....	1 0 0
	John Cunningham	Supervision and expenses for half-year, 1878.....	8 5 11
		Departmental charges for year 1878	2 2 4
10, 31 March	Wages Abstract	A. Hall, laying out works	3 12 0
24, 29 March	Ditto	Men employed on track	6 6 0
13, 22 March	Ditto	Ditto	9 9 0
1 Mar. 30 Apr.	Alfred Hall	Forage allowance.....	1 0 0
			£86 7 3

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
ROAD FROM UPPER TO LOWER JUNCTION. VOTE, £1000.			
April to June	Aikenhead & Hope	Advertising account.....	£ s. d. 1 0 0
December	Wages Abstract	Men on works	0 19 0
18 June	T.S.N. Co.....	Freight, tent, &c.....	0 10 0
Jan. and Dec.	—	Departmental charges for 1878.....	1 0 10
18 Mar.	A. Johnston	Carriage pack tents to and from Gould's Country	1 0 0
			£4 9 10

ROAD FROM GEORGE'S RIVER TO GEORGE'S BAY. VOTE, £1000.

1878.			
1, 13 July	Alfred Hall	Wages, Overseer	2 8 0
15, 27 July	Wages Abstract.....	Men on works (A. and W. Hall).....	5 0 0
September	Ditto	Inspecting works	4 8 0
October	Ditto	Men on works	3 11 8
November	Alfred Hall	Wages on works	2 8 0
25 November	Ditto	Ditto	1 16 0
Ditto	Ditto	Ditto	3 12 0
5, 6 December	Wages Abstract	Men on works near bridge.....	2 16 0
21, 27 Dec.	Alfred Hall	Wages, men on works	3 12 0
30 Dec., 1878,	Ditto	Ditto	7 4 0
11 Jan., 1879			
January, 1879	R. Apted and Sons	1st instalment on contract	80 0 0
Oct., Dec., 1878	<i>Tribune</i>	Advertising account.....	2 2 0
Ditto	<i>Mercury</i>	Ditto	2 2 0
1879.			
24 February	R. Apted and Sons	2nd instalment on contract, £50; removing trees, £2 10s.....	52 10 0
27 Jan., 8 Feb.	Alfred Hall	Wages, men on works	7 4 0
13, 25 Jan.	Ditto	Ditto	7 4 0
	Aikenhead and Hope	Advertising account, October to December, 1878	2 2 0
February	Isaac Chapple.....	100 bricks supplied for abutments of bridge	0 10 0
15 February	Samuel Summers.....	Labour and cementing abutment	5 0 0
10 February	A. Johnston	4 casks cement supplied	8 0 0
10, 22 Feb.	Alfred Hall.....	Wages, men on works	7 4 0
14 March	R. Apted and Sons.....	3rd instalment on contract	100 0 0
Feb. and Mar.	Alfred Hall.....	Expenses and horse hire.....	1 10 0
		Departmental charges for year 1878	1 19 1
Mar.	Wages Abstract.....	Hall, laying out works	3 12 0
Mar. and April	Ditto	Ditto	2 8 0
24 Feb., 8 Mar.	Ditto	Ditto	7 4 0
March	R. Apted and Sons.....	4th instalment on contract.....	145 0 0
6 April	Ditto	5th ditto	81 9 6
1, 30 April	Wages Abstract.....	Hall, laying out works	1 4 0
29 April, 3 May	Ditto	Men employed	7 9 0
5, 17 May	Alfred Hall.....	Salary as Sub-Inspector of Roads.....	1 16 0
	Solicitor-General	Legal charges	2 7 0
1 Mar., 30 April	Alfred Hall.....	Forage allowance, Sub-Inspector	1 2 0
14, 26 July	Ditto	Salary as Sub-Inspector.....	1 4 0
28 Aug., 9 Sept.	Ditto	Ditto	2 8 0
August	—	Amount of tools sold Apted and Sons and deducted from their account	5 8 0
1, 31 July	Alfred Hall.....	Forage allowance.....	0 13 10
25 Sept.	R. Apted and Sons	1st instalment on extra work.....	30 0 0
Ditto	Ditto	Balance on contract for extra work	74 2 0
			£681 10 1

TRACK FOR EXPLORATION PURPOSES, WESTERN COUNTRY. VOTE, £1000.

1878.			
14 May, 23 June	Owen Meredith	Cutting track from mouth of the Pieman to Bald Hill.....	100 0 0
Nov. and Dec.	C. P. Sprent.....	Cutting track from Knole Plain to Mount Murchison	49 10 0
July and Aug.	C. W. Lord	Marking and exploring track, Smithton to River Arthur.....	65 18 0
December	Boatwright & Wiseman.....	Provisions for expedition, Mounts Sophia and Victoria.....	22 9 7
June	E. A. Counsel	Furnishing sketch plan, Lake St. Clair, River Pieman.....	6 6 0
November	C. W. Lord	Marking track from the Montagu to River Pieman.....	100 16 0
6, 9 December	George Smale	Inspecting works on Gordon Road	3 0 0
Jan. to Dec.	—	Departmental charges for year 1878	1 13 4
1879.			
24 July	Wheelan & Bowerman.....	Extra work on track, Repulse to Gordon	55 7 1
			£405 0 0

ERECTION OF BRIDGES OVER SHEEPWASH AND TOMAHAWK CREEKS, ROAD LYNDBURST TO RINGAROOMA. VOTE, £100.

1878.			
July, Sept.	<i>Mercury</i>	Advertising account	0 12 0
July, Oct.	<i>Devon Herald</i>	Ditto	1 0 0
15 February	Donald Campbell.....	1st instalment on contract	50 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
Oct., Dec.	Aikenhead and Hope	Advertising account.....	1 0 0
Jan., Dec.	—	Departmental charges for 1878.....	1 16 3
1879.			
18 April	Donald Campbell.....	Balance on contract.....	33 3 2
			£87 11 5

ERECTION OF BRIDGE OVER BOOBYALLA RIVER ROAD, LYNTHURST AND RINGAROOMA.
Vote, £100.

1878.			
July, Oct.	Devon Herald	Advertising account.....	1 0 0
15 Feb. 1879	Donald Campbell.....	1st instalment on contract	50 0 0
1878.			
Oct. and Dec.	Aikenhead & Hope	Advertising account	1 0 0
Jan., Dec.	—	Departmental charges for year 1878.....	4 14 0
1879.			
18 April	Donald Campbell.....	Balance on contract.....	39 16 10
			£96 10 10

POLICE BUILDINGS AT MOUNT BISCHOFF. Vote, £800.

1878.			
April to June	Aikenhead & Hope.....	Advertising account	1 16 0
6 August	Thompson Brown	1st instalment on contract	100 0 0
19 August	Ditto	2nd ditto	50 0 0
4 September	Ditto	3rd ditto.....	100 0 0
4 October	Ditto	4th ditto.....	100 0 0
8 October	Ditto	5th ditto.....	50 0 0
12 November	Ditto	6th ditto.....	60 0 0
20 December	Ditto	7th ditto.....	30 0 0
31 December	Ditto	8th ditto.....	50 0 0
ditto	Ditto	9th ditto.....	21 4 6
ditto	Ditto	Balance and extras on contract.....	94 15 6
December	W. Stutterd	Supervision of works, 2½ per cent.....	16 5 0
Oct., Dec.	John R. Frith	Travelling expenses.....	2 18 11
Jan., Dec.	—	Departmental charges for year 1878.....	1 9 10
1879.			
9 May	Peter Mills	Furniture supplied Police Office	27 15 4
15 May	William Coventry	Painting, excavating, and extra works	48 10 0
11 March	Lindsay Tulloch	Freight per steamship, 2 cases furniture	2 12 0
25 March	V.D. Land Company	Freight account.....	1 14 0
			£759 1 1

POLICE BUILDINGS AT EMU BAY. Vote, £850.

1878.			
April to June	Devon Herald.....	Advertising account.....	0 12 0
Ditto	Mercury	Ditto	1 16 0
Ditto	Aikenhead & Hope.....	Ditto	1 16 0
3 September	J. P. Dooley.....	1st instalment on contract	70 0 0
15 October	Ditto	2nd ditto.....	80 0 0
2 November	Ditto	3rd ditto.....	100 0 0
July to Sept.	J. R. Frith	Travelling expenses.....	1 0 7
30 December	J. P. Dooley.....	4th instalment on contract	80 0 0
31 December	Ditto	Balance and extras on contract.....	160 0 0
Oct. to Sept.	Tribune	Advertising account.....	1 2 6
Ditto	Mercury	Ditto	3 0 0
Ditto	Aikenhead & Hope.....	Ditto	1 16 0
Ditto	John R. Frith	Travelling expenses.....	0 19 8
Jan. to Dec.	—	Departmental charges for 1878	4 1 4
1879.			
Jan. to March	Devon Herald.....	Advertising account	1 1 0
Ditto	Tribune	Ditto	1 2 6
31 May	Wages Abstract	Sub-Inspector and others	2 0 0
1, 30 June	Ditto	Ditto	2 10 0
9 July	J. P. Dooley.....	1st instalment on contract	100 0 0
April to June	J. R. Frith	Travelling expenses.....	0 19 7
6 September	J. P. Dooley.....	2nd instalment on contract	100 0 0
			£713 17 2

POLICE BUILDINGS, GEORGE'S BAY. Vote, £600; SUPPLEMENTARY ESTIMATE, AUTHORISED 16. 9. 78,
£250—£850.

1878.			
30 July	Thomas F. Rigby.....	4th instalment on contract	80 0 0
14 August	Ditto	5th ditto.....	80 0 0
4 September	Ditto	6th ditto.....	80 0 0
14 September	Ditto	7th ditto.....	80 0 0
2 October	Ditto	8th ditto.....	80 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
25 October	Thomas F. Rigby	9th instalment on contract	80 0 0
30 November	Ditto	10th ditto	100 0 0
31 December	Ditto	Balance and extras on contract	12 17 3
Oct. 31 Dec.	J. R. Frith	Travelling expenses for quarter	5 15 0
Jan. to Dec.	—	Departmental charges for year 1878	3 1 10
			£601 14 1

POLICE BUILDINGS, UPPER RINGAROOMA. VOTE, £150.

1878.			
April, June	<i>Devon Herald</i>	Advertising account	0 10 0
Ditto	<i>Mercury</i>	Ditto	2 2 0
	Aikenhead & Hope	Ditto	0 18 0
July to Sept.	<i>Tribune</i>	Ditto	0 9 0
Ditto	<i>Launceston Examiner</i>	Ditto	1 8 0
7 October	The Solicitor-General	(Re Hobkirk) Sale of premises in Township of Moorina	112 7 4
1879.			
March	William Smith	Repayment of stamp	0 5 0
			£117 19 4

POLICE BUILDINGS, LOWER RINGAROOMA. VOTE, £150; SUPPLEMENTARY ESTIMATE, AUTHORISED 20. 8. 78, £60—£210.

1878.			
April, June	<i>Devon Herald</i>	Advertising account	0 10 0
Ditto	<i>Mercury</i>	Ditto	2 2 0
Ditto	Aikenhead & Hope	Ditto	0 18 0
July, Sept.	Ditto	Ditto	1 8 0
30 November	H. Rowe	1st instalment on contract	100 0 0
	Ditto	Balance on contract, March, 1879	87 10 0
July to Dec.	John Cunningham	Supervision and expenses for half-year	8 14 9
Jan. to Dec.	—	Departmental charges for year	3 0 9
			£204 3 6

POLICE BUILDINGS, HUON, PORT CYGNET. VOTE, £200.

1878.			
Oct., Dec.	<i>Tribune</i>	Advertising account	1 11 6
Ditto	<i>Mercury</i>	Ditto	1 11 6
Jan., Dec.	—	Departmental charges	1 1 0
1879.			
5 April	James Fitzpatrick	1st instalment on contract	75 0 0
12 June	Ditto	2nd ditto	50 0 0
15 July	Ditto	3rd ditto	40 0 0
			£169 4 0

POLICE BUILDINGS, LATROBE. VOTE, £800.

1879.			
1, 30 April	<i>Tribune</i>	Advertising account	3 0 0
June	<i>Devon Herald</i>	Ditto	0 15 0
March, June	<i>Mercury</i>	Ditto	3 0 0
Ditto	Aikenhead & Hope	Ditto	3 6 0
2 September	E. G. Ford	1st instalment on contract	200 0 0
1, 31 August	Joshua Higgs	Salary, Overseer of Works	1 10 0
1 May, 3 Sept.	Ditto	Travelling expenses	0 9 4
			£212 0 4

ROAD THROUGH BEACONSFIELD GOLD-FIELDS.—SUPPLEMENTARY ESTIMATE.

1878.			
1, 6 July	Wages Abstract	Men employed on road	58 4 0
8, 14 July	Ditto	Ditto	50 3 0
15, 20 July	Ditto	Ditto	29 3 0
22, 27 July	Ditto	Ditto	27 14 0
29 July, 3 Aug.	Ditto	Ditto	44 11 0
June, July	William Webster	Tools supplied	20 2 3
Ditto	Owner s.s. <i>Corio</i>	Freight of tents, tools, drain pipes, &c.	6 5 6
5, 10 August	Wages Abstract	Men employed on road	25 6 9
12, 17 August	Ditto	Ditto	30 7 6
19, 24 August	Ditto	Ditto	58 0 6
10 June	Alfred Cornwell	Drain pipes supplied	32 8 0
August	Owner s.s. <i>Corio</i>	Freight, tools, tents, &c.	0 15 0
			£383 0 6

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
WEST TAMAR ROAD, NEAR BRANDY CREEK, BEACONSFIELD.			
Governor in Council's Authority, 10. 2. 79, £500.			
1878.			£ s. d.
October	J. R. Frith.....	Repayment, railway carriage of tent.....	0 2 3
3 Oct., Dec.	Ditto.....	Travelling expenses.....	1 3 10
1879.			
18 March	Partridge & Cassidy.....	1st instalment on contract.....	100 0 0
26 March	Ditto.....	2nd ditto.....	10 5 0
17 May	Ditto.....	3rd ditto.....	200 0 0
20 June	Ditto.....	4th ditto.....	74 7 6
1, 31 May	Joshua Higgs.....	Salary, Overseer of Works.....	0 8 6
1, 30 June	Ditto.....	Ditto.....	2 8 0
22 August	Partridge & Cassidy.....	Balance of contract.....	19 0 0
1, 31 August	Joshua Higgs.....	Salary, Overseer of Works.....	1 10 0
3 May & Sept.	Ditto.....	Travelling expenses.....	1 18 4
			£411 3 5

JETTY AT BEACONSFIELD.

Governor in Council's Authority, 10. 3. 79., £370. Ditto, 30. 6. 79, £30.

1878.			£ s. d.
October	John R. Frith.....	Repayment, freight of tent.....	0 2 3
Oct. to Dec.	Ditto.....	Travelling expenses.....	1 19 0
1879.			
Jan., March	Mercury.....	Advertising account.....	2 2 0
Ditto	Tribune.....	Ditto.....	2 2 0
Ditto	Aikenhead & Hope.....	Ditto.....	2 8 0
1, 31 May	Joshua Higgs.....	Salary, Overseer of Works.....	0 8 6
30 July	Saml. Pinnington.....	1st instalment on contract, Bowen's Jetty.....	200 0 0
18 August	Ditto.....	2nd ditto.....	150 0 0
			£359 1 9

SUPPLEMENTARY ESTIMATE.

ROAD TO GOLD-FIELDS AT LISLE.

Governor's Authority to 11. 8. 79, £2250.

1879.			£ s. d.
4, 12 April	Wages Abstract.....	Men employed with J. R. Hall.....	83 0 0
17, 26 March	Ditto.....	Ditto.....	8 4 6
14, 26 April	Ditto.....	Ditto.....	222 12 9
28 Apr. 10 May	Ditto.....	Ditto.....	239 7 3
1 May	Alexander Webster.....	Tools, tents, &c. supplied for road.....	50 2 7
Mar. to April	J. R. Hall.....	Travelling expenses to and from George's Bay.....	3 0 0
12, 24 May	Wages Abstract.....	Men employed with J. R. Hall.....	205 13 0
April, May	James Ogilvie.....	Tools for men.....	5 18 0
May	Euston & Hargraves.....	Ditto.....	3 16 0
28 April	Alex. Webster.....	Tents for men on road.....	42 2 9
26 May, 7 June	Wages Abstract.....	Men employed with J. R. Hall.....	224 7 3
9, 21 May	Ditto.....	Ditto.....	236 14 0
10 April	James Millwood.....	Cartage of tools, Launceston to Mount Arthur.....	3 0 0
4 April	Brooks & Co.....	Goods supplied.....	3 17 6
23 June, 5 July	Wages Abstract.....	Men employed with J. R. Hall.....	200 19 3
2 July	Thomas Faulkner.....	Compensation for 3 acres land for road, fencing, &c.....	42 4 0
2 April	Tas. Main Line Railway Co. Limited.....	Carriage of tent.....	0 3 0
7, 19 July	Wages Abstract.....	Men employed with J. R. Hall.....	168 5 9
28 June	Alex. Webster.....	Tools supplied.....	10 1 0
28 April	Ditto.....	Ditto.....	43 8 5
23 June, 5 July	George Faulkner.....	Bullock teams carting slabs, 18 days.....	27 0 0
16 July	Edwin Moore.....	Repairing tools for road-men.....	0 15 2
21 July, Aug. 2	Wages Abstract.....	Men employed with J. R. Hall.....	142 9 6
April to June	Edwin Moore.....	Repairing tools.....	2 17 8
25 July	Alex. Webster.....	Goods supplied for road works.....	4 8 4
9, 16 Aug.	Wages Abstract.....	Men employed with J. R. Hall.....	61 0 3
April to June	John Faulkner & Co.....	Tools supplied for road.....	14 5 0
13 June	J. C. Ogilvie.....	Ditto and gunpowder.....	3 2 0
July to Aug.	William Langley.....	Horse-hire, drawing in slabs.....	10 1 0
1 July	John W. Brown.....	Survey fees, plans of road through private properties.....	5 0 8
7, 19 July	Wages Abstract.....	Men on road.....	11 5 9
August	William Smith.....	Repayment of stamps, (legal documents).....	0 15 0
18 August	E. Moore.....	Blacksmith's work.....	0 13 2
13, 30 August	Wages Abstracts.....	Men on road.....	80 2 0
22, 30 August	John Pearson.....	Cartage account.....	3 15 0
18, 30 August	William Langley.....	Ditto.....	5 5 0
23 August	Geo. Wake.....	Labourer assisting marking out street.....	0 7 0
25 Aug. 6 Sept.	Abstract of Wages.....	Labourers forming road through township.....	46 17 6
8, 20 Sept.	Ditto.....	Ditto.....	96 6 9
20 Sept.	Cartledge Bros.....	Powder and fuse.....	2 10 0
6 Sept.	J. C. Ogilvie.....	Tools supplied.....	5 19 0
			£2321 12 9

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
TRACK, VICINITY OF LISLE GOLD-FIELDS.			
1879.			£ s. d.
5, 17 May	Wages Abstract.....	Men cutting foot-track under J. R. Hall.....	16 7 0
19, 31 May	Ditto	Ditto	17 8 0
6, 17 May	James Ogilvie.....	Tools supplied for men on track.....	3 0 6
2, 7 June	Wages Abstract.....	Men cutting track	8 14 0
24, 31 July	Ditto	Ditto	4 18 0
July, August	Campbell and Brewer.....	Exploring for line of road.....	6 0 0
			£56 7 6

PACK TRACKS, VICINITY OF MOUNT BISCHOFF AND PIEMAN AND GOLD-FIELDS AT WHYTE RIVER. Authorised, 24. 4. 79, £250.			
1879.			
July	Thomas Duncanson.....	Marking and chaining track, plans, &c.....	42 0 0
8 August	Ditto	Amount advanced contractor, No. 1 payment.....	60 0 0
29 August	Ditto	Ditto, No. 2 payment	60 0 0
September	Ditto	Ditto, No. 3 payment	60 0 0
			£222 0 0

ROAD TO TIN MINES GENERALLY, WESTERN COUNTRY. TRACKS BETWEEN MACQUARIE HARBOUR AND MOUNT HEEMSKIRK, WEST COAST.			
6 May	George Whitehouse.....	New punt for Henty River.....	25 0 0
May	L. Castray.....	Tools supplied men with Alderman	5 14 6
Ditto	Ditto	Ditto	8 19 0
26 July, 4 Aug.	William Alderman	Travelling expenses.....	3 1 6
May & June	L. R. Castray	Carting spars for bridge, &c.....	13 10 0
21 April, 2 Aug.	Wages Abstract.....	Men employed cutting track, Macquarie Harbour to Mount Heemskirk	157 18 0
21 Ap'l, 25 Aug.	William Alderman	Travelling expenses (six fares)	13 3 6
September	G. F. Evans	Freight, punt and cage, per <i>Priscilla</i>	15 0 0
May, July	J. R. Meech	Fittings for punt, and wire cage supplied, and work done.....	63 6 5
8 September	P. Oldham	Expenses in connection with freight and fixing of punt, &c....	7 9 4
			£313 2 3

HOSPITAL FOR INSANE, NEW NORFOLK. Supplementary Estimate, Governor's Authority, 5. 4. 79, £300.			
1879.			
Jan. to March	<i>Mercury</i>	Advertising account.....	2 0 6
13 May	R. B. Wiggins.....	1st instalment on contract, dormitory	100 0 0
21 June	Thomas B. Wiggins.....	2nd ditto	75 0 0
1, 31 May	Salary Abstract	Clerical assistance	0 15 0
16 July	Thomas B. Wiggins.....	3rd instalment on contract	50 0 0
25 July	Ditto	Balance of contract.....	46 15 0
Ditto	Ditto.....	Extra work on contract	12 10 0
			£287 0 6

ADDITIONS AND ALTERATIONS TO HOSPITAL, LAUNCESTON.			
Jan., March	<i>Mercury</i>	Advertising account	3 0 0
30 April	<i>Tribune</i>	Ditto	0 18 0
1, 31 May	Salary Abstract	Clerical assistance	0 14 4
June	Aikenhead & Hope	Advertising account	3 0 6
			£7 12 10

LANDING WAITER'S OFFICE, LAUNCESTON. Supplementary Estimate, Authority, 5. 4. 79, £25.			
Jan. Dec.	—	Departmental charges for year 1878	0 14 10

POLICE BUILDINGS AT LISLE.—SUPPLEMENTARY ESTIMATE.			
1879.			
30 April, 9 May	Wages Abstract	Labourers falling timber, site of building.....	28 12 0
24 April	Ditto	Carpenters and Foreman, erecting building.....	45 5 3
30 June	Director of Public Works....	Repayment, cartage, splitting, sawing.....	100 10 0
26 May, 12 July	Wages Abstract.....	Carpenters and Foreman, erecting building	116 6 10
17 June	George Shields.....	Ironwork, &c. for building	7 18 6
15 April, 9 June	Frank Hart	Tools, fittings, and stove, &c. supplied.....	14 18 2
10 April	Samuel Trench	Paints, brush, and sash tools supplied.....	1 6 9
April to 3 June	J. & T. Gunn.....	Nails, doors, sashes, &c.....	17 13 3
1, 31 August	Joshua Higgs	Salary, Overseer of Works	1 10 0
June	J. R. Frith	Repayment, timber supplied	4 10 6
April	Ditto	Ditto, accounts for goods supplied	2 19 9
			£341 11 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
CUTTING TRACKS THROUGH CROWN LANDS FOR EXPLORATION PURPOSES. 40 VICT. No. 4.			
AUTHORISED, £1000.			
1878.			£ s. d.
Jan., July	George Smale	Supervision of works, Gordon Road	16 10 0
December	Whelan and Bowerman	5th instalment and extras on contract	25 0 0
1879.			
31 January	Ditto	Balance of contract	5 0 0
1878.			
July, December	A. T. Morrison	Departmental charges, temporary staff	11 17 1
			£58 7 1

TELEGRAPH LINE, HOBART TO VICTORIA AND PORT CYGNET, AND FROM VICTORIA TO FRANKLIN AND HOSPITAL BAY. 40 VICT. No. 4.			
1878.			
1, 11 July	Thos. Kingsley	Wages, special messenger, Hobart office	0 15 4
March	J. Whitesides	Making 8 tables for instruments	12 0 0
29 June, 16 Aug.	F. H. Ward	Board and lodging of instructor, R. Cane	12 5 0
18 July, 31 Aug.	W. Pybus	Ditto	11 5 0
26 June, 24 July	T. W. Edwards	Ditto	7 5 0
			£43 10 4

SECOND WIRE, HOBART TO LAUNCESTON.

Resolution of Parliament, 7 November, 1876.

1878.			
July, August	Tasmanian Main Line Rail- Company	Freight account	£2 1 6

39 VICT. No. 22, PUBLIC WORKS, 1875.

ADDITIONAL BUILDINGS AND ALTERATIONS, &c. AT GENERAL HOSPITAL, HOBART TOWN.

1878.			
April, June	Henry Hunter	Services rendered reporting upon and valuing properties	23 18 0
17 July	R. B. Wiggins	Balance on contract and extras for buildings	234 8 2
Jan. to Dec.	The Colonial Storekeeper ..	Slates, &c. supplied to contractor	31 18 0
		Exchange on draft	1 12 6
			£291 16 8

WASTE LANDS ACT, 1870, 34 VICT. No. 10.

PARISHES ABBOTSHAM AND BRADWORTHY.

1878.			
July	Daniel Sweeney	Extra work on road	25 10 0
26 July	Ditto	Balance on contract	87 9 6
July	Adam Carstairs	Commission 2½ per cent. supervision of contract	7 10 0
Oct., Dec.	J. R. Frith	Travelling expenses	0 19 8
			£121 9 2

MALLING AND PARKHAM.

1878.			
25 November	R. H. Munce	Compensation for land for road through Drumreagh estate	38 0 0
June, August	Henry Douglas	Arbitrator's fee <i>re</i> ditto, and payment for chart, &c.	2 7 0
July, Sept.	J. R. Frith	Travelling expenses, inspecting works, &c.	1 14 6
July	E. A. Counsel	Inspecting and reporting on land in district	10 10 0
August	C. J. Smith	Assisting ditto	2 2 0
Oct., Dec.	J. R. Frith	Travelling expenses, laying out works, &c.	0 19 7
June	R. H. Munce	Additional Compensation for land for road	7 0 0
			£62 13 1

PARISH OF DULVERTON, "THE NOOK."

1878.			
August	J. R. Frith	Repayment, wages of men laying out works	5 2 0
Oct., Dec.	Ditto	Travelling expenses, laying out works, &c.	8 16 3
July, Dec.	A. T. Morrison	Departmental charges, special staff	0 9 1
Jan., Dec.	Special Staff	Departmental charges for 1878	1 8 8
1879.			
Jan., Mar.	<i>Devon Herald</i>	Advertising	0 7 9
Ditto	<i>Mercury</i>	Ditto	1 16 0
Ditto	Aikenhead and Hope	Ditto	2 0 0
Ditto	<i>Tribune</i>	Ditto	1 7 0
April, June	J. R. Frith	Travelling expenses	1 19 3
August	Joshua Higgs	Salary, Overseer of Works	2 5 0
			£25 11 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
STOODLEY AND DULVERTON.			
1878.			£ s. d.
July	Crocker & Sons.....	2nd instalment on contract.....	150 0 0
25 June	Alex. Turnbull.....	Supervising contracts.....	4 11 9
6 September	Crocker & Sons.....	3rd instalment on contract.....	100 0 0
October	Ditto.....	4th ditto ditto.....	100 0 0
July, Sept.	Frith, J. R.	Travelling expenses.....	1 17 3
Oct., Dec.	Ditto.....	Ditto.....	2 10 0
July to Dec.	A. T. Morrison.....	Departmental charges.....	0 19 2
Jan. to Dec.		Ditto for year 1878.....	1 18 3
1879.			
Jan. to March	<i>Devon Herald</i>	Advertising.....	1 3 3
Ditto	<i>Mercury</i>	Ditto.....	2 0 6
9 April	Crocker & Sons.....	5th instalment on contract.....	150 0 0
Jan. to March	Aikenhead & Hope.....	Advertising.....	2 14 0
Ditto	<i>Tribune</i>	Ditto.....	1 7 0
28 April	Crocker & Sons.....	Balance on contract.....	14 10 0
May	Alexander Turnbull.....	Supervising works.....	15 7 3
July	Jos. Higgs.....	Salary, Superintendent Works.....	2 15 0
April to June	J. R. Frith.....	Travelling expenses.....	3 18 6
May to Sep.	Jos. Higgs.....	Ditto.....	5 19 1
September	M. Boland.....	Amount of contract for works on roads.....	229 4 0
		Less amount of deposit on contract of Robert Milburn, charged in error to expenditure given in last Return.....	£790 15 0 10 0 0
			£780 15 0
PARISH OF KENTISHBURY.			
1878.			
July	E. A. Counsel.....	Inspecting and reporting on land in district.....	33 12 0
Aug. to Oct.	J. R. Frith.....	Repayment, wages, men assisting to lay out works.....	0 10 0
July to Dec.	A. T. Morrison.....	Departmental charges, temporary staff.....	0 19 2
1879.			
April	John Davis.....	Compensation for land for road.....	54 13 0
April to June	J. R. Frith.....	Travelling expenses, inspecting works.....	1 9 3
			£91 3 5
MIDHURST AND ASHGROVE.			
1878.			£ s. d.
July to Dec.	A. T. Morrison.....	Departmental charges, special staff.....	0 9 7
ASHWATER AND STOWPORT.			
April to June	<i>Devon Herald</i>	Advertising.....	0 8 0
	Wm. Smith.....	Repayment for stamps for permission to take land for road through private property.....	0 5 0
3 September	Ansell & Ling.....	1st instalment on contract.....	90 0 0
2 November	Ditto.....	2nd ditto.....	60 0 0
July to Sept.	J. R. Frith.....	Travelling expenses, inspecting works.....	1 15 3
31 December	Ansell & Ling.....	Balance on contract.....	120 0 0
Feb. to Dec.	Stephen Gillard.....	Inspecting works.....	2 2 0
Oct. to Dec.	J. R. Frith.....	Travelling expenses, ditto.....	3 10 6
July to Dec.	A. T. Morrison.....	Departmental charges, special staff.....	0 9 7
Jan. to Dec.	Special Staff.....	Ditto, for year 1878.....	1 0 10
1879.			
June	<i>Devon Herald</i>	Advertising.....	1 16 0
April to June	<i>Tribune</i>	Ditto.....	2 14 0
March, June	<i>Mercury</i>	Ditto.....	2 8 0
June	Aikenhead & Hope.....	Ditto.....	5 8 0
August	Wages Abstract.....	Sub-Inspectors and others.....	0 3 6
	Wm. Smith.....	Repayment, stamp.....	0 5 0
September	Atkinson & Davis.....	1st instalment on contract.....	30 0 0
			£292 5 8
VICINITY CHUDLEIGH.			
1878.			
June	C. J. Smith.....	Supervision of contracts.....	2 10 0
20 July	James Lovejoy.....	1st instalment on contract for works on roads.....	100 0 0
July to Sept.	J. R. Frith.....	Travelling expenses, inspecting works.....	2 14 3
July, 1878, to Feb. 1879	C. J. Smith.....	Supervision of contracts.....	6 0 0
1879.			
January	James Lovejoy.....	2nd instalment on contract.....	240 0 0
February	C. J. Smith.....	Survey of new roads.....	10 3 6
24 July	James Lovejoy.....	Balance on contract, Sect. 3.....	397 19 6
2 August	Ditto.....	Ditto, Sect. 2.....	45 15 0
July	Joshua Higgs.....	Salary, Inspector of Works.....	2 5 0
	C. J. Smith.....	Snpervising contracts.....	11 1 10
			£818 9 1

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
DALE BROOK.			
20 July	James Lovejoy.....	1st instalment on contract, Sect. 1	100 0 0
June 1879.	C. J. Smith	Supervision of contracts	2 10 0
January 1878.	James Lovejoy.....	2nd instalment on contract.....	210 0 0
1879.	C. J. Smith	Commission, supervision of contracts, 1878.....	5 5 0
May to Aug.	Joshua Higgs	Salary, supervising works	2 16 3
			£320 11 3

QUAMBY'S BLUFF, NEAR DELORAINE.

1878.			
24 July	P. O'Neill & Co.....	2nd instalment on contract.....	50 0 0
April to June	Aikenhead & Hope	Advertising for tenders for works.....	1 16 0
June	Charles Smith	Supervision of contracts	3 15 0
September	O'Neill, Meager, & Sullivan	1st instalment on contract (Quamby Bluff section)	109 16 0
July, Sept.	J. R. Frith	Travelling expenses.....	2 14 10
June to August	E. A. Counsel.....	Inspecting land near Archer's Sugar-loaf	18 18 0
18 December 1879.	O'Neill, Meager, & Sullivan	2nd instalment on contract	163 16 0
29 January 1878.	Ditto	Balance and extras on contract, Section 1.....	44 0 5
14 February 1878.	Ditto	Ditto, Section 2.....	82 0 0
July to Dec.	A. T. Morrison.....	Departmental charges, special staff	0 14 5
Jan. to Dec.	—	Departmental charges for year 1878.....	1 0 10
May to January 1879.	C. J. Smith	Supervision of contracts.....	8 11 6
Jan., Feb.	Ditto	Survey of new roads	7 8 0
April	Ditto	Ditto	6 14 6
			£501 5 6

VICINITY TABLE CAPE.

1879.			£ s. d.
April	E. D. Atkinson	Travelling expenses, inspecting works, &c.....	1 19 8
Ditto	Ditto	Salary, ditto	1 10 0
June	Devon Herald	Advertising works	0 15 0
April to June	Tribune	Ditto	1 7 0
March to June	Mercury	Ditto	2 8 0
July	E. D. Atkinson	Forage allowance, Inspector	0 7 4
Ditto	Ditto	Salary, ditto	0 15 0
Ditto	Ditto	Travelling expenses, ditto	1 0 0
August	Ditto	Ditto	0 19 0
Ditto	Ditto	Salary, ditto	0 15 0
July to Sept.	Tribune	Advertising	0 9 0
			£12 5 0

VICINITY OF CAM AND SEABROOK.

1878.			
6 August	Edward O'Reilly.....	3rd instalment on contract	80 0 0
24 August	Ditto	4th instalment on contract	50 0 0
5 November	Ditto	Balance on contract.....	35 0 0
Ditto	Ditto	Repayment of deposit, £10.	
30 October	George Morey	1st instalment on contract	100 0 0
July, Sept.	J. R. Frith	Travelling expenses.....	3 18 6
September	Ditto	Repayment, man laying out works	0 5 0
Oct., Dec.	Ditto	Travelling expenses.....	6 7 9
July, Dec.	A. T. Morrison.....	Departmental charges, temporary staff	0 9 7
Jan., Dec.	—	Departmental charges.....	1 0 10
19 May	George Morey	2nd instalment on contract on road	60 0 0
April, June	J. R. Frith.....	Travelling expenses.....	1 19 3
			£339 0 11

PIPER'S RIVER, TANKERVILLE ROAD DISTRICT.

22 November	James Bennie	2nd instalment on contract.....	50 0 0
July to Sept.	John R. Frith	Travelling expenses.....	0 16 0
December	J. Bennie	Balance on contract and extras	69 1 6
Oct., Dec.	J. R. Frith	Travelling expenses.....	0 17 7
June	Robt. Onm.....	Salary, Sub-Inspector.....	5 0 0
Ditto	Joshua Higgs	Ditto, Overseer.....	5 0 0
July	Ditto	—	6 15 0
August	Wm. Smith	Repayment, stamp	0 5 0
Ditto	Joshua Higgs	Salary, Overseer of Works.....	1 10 0
May to Sept.	Ditto	Travelling expenses.....	11 17 3
July to Sept.	Tribune	Advertising account	3 12 0
			£154 14 4

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
SPRINGFIELD AND SCOTTSDALE.			
1878.			£ s. d.
8 July	J. McBean.....	2nd instalment on contract.....	100 0 0
September	J. R. Frith.....	Repayment, man assisting to lay out road.....	1 16 0
July to Sept.	Ditto	Travelling expenses.....	8 12 3
30 December	J. McBean.....	Balance and extras on contract.....	72 0 0
23 Dec.	Robert Jetson	Compensation for land for road.....	4 10 0
Ditto	Robert Jetson, junr.....	Ditto	1 10 0
Oct., Dec.	Tribune	Advertising account	2 5 0
Ditto	Mercury	Ditto	3 0 0
February	Director of Public Works	Repayment stamp, for permission to take land for road through private property	0 10 0
Oct., Dec.	Aikenhead & Hope	Advertising account.....	3 12 0
Ditto	J. R. Frith	Travelling expenses	1 15 3
Jan. to Dec.	—	Departmental charges for year 1878	2 1 7
April	McDougall & Wreford	To contract for works on roads	114 0 0
July	Wages Abstract	Labourers assisting to mark out roads.....	4 4 0
August	Wm. Smith	Repayment, stamp	0 5 0
July, Sept.	Tribune	Advertising account.....	1 4 0
			321 5 1
		Deduct £72, vide particulars given in Return of 31 August, 1876..	72 0 0
		J. Millwood's account now charged to 29 Vict. No. 1, Pater-sonia and Scottsdale Road, and 41 Vict. No. 10, Road Laun-ceston to Scottsdale	
			£249 5 1

ROADS, RINGAROOMA DISTRICT.

1878.			
December	Wm. Smith	Repayment stamp for permission to take land for road.....	0 5 0
15 December	Thos. Scott	Compensation for land for road.....	25 0 0
			£25 5 0

PARISH OF WHITEFOORD.

1878.			
9 August	J. Johnstone.....	Balance on contract, Sections 2, 3, 4, 6, & 9.....	31 0 0
Ditto	Ditto	Extras on ditto.....	82 15 9
11 November	Wilson and Cleary	Balance on contract.....	7 0 0
Oct., Dec.	Mercury	Advertising account	2 2 0
June, July	J. Helmer	Travelling expenses	3 10 0
July	N. A. Woods	Laying out works.....	20 0 0
July, Sept.	Tribune.....	Advertising account.....	3 0 0
			£149 7 9

MONTOS MARSH.

24 August	J. P. Conrad	1st instalment on contract	70 0 0
April	George Smale	Pointing out works.....	1 0 0
October	Wm. Smith	Repayment, stamp for permission to take land for road	0 5 0
Ditto	Wages Abstract	Men assisting to lay out works.....	3 5 0
November	J. P. Conrad.....	2nd instalment on contract.....	40 0 0
	Wm. Smith	Repayment for stamp for permission to take land for road	0 5 0
Oct., Dec.	Tribune	Advertising	3 6 0
Ditto	Mercury	Ditto	4 10 0
December	Geo. Smale.....	Laying out works	3 5 0
	Special Staff	Departmental charges for year 1878.....	4 3 7
5 May	J. P. Conrad	3rd instalment on contract.....	50 0 0
6 May	J. Browning	1st ditto	45 0 0
9 June	J. P. Conrad.....	Balance on contract.....	24 0 0
Ditto	Geo. Smale.....	Repayment on account of supervision of contracts.....	6 5 6
	James Bowerman	1st instalment on contract	50 0 0
June, July	J. Helmer	Travelling expenses.....	2 10 0
	Geo. Smale.....	Supervision of contracts.....	6 0 0
	James Bowerman	Final payment on contract.....	70 0 0
			£383 15 1

UPPER SORELL RIVER, CAMDEN AND WELLINGTON.

April, June	Mercury	Advertising for tenders	2 2 0
July	Alfred Sawyer.....	Erecting fencing.....	17 10 0
September	Wm. Smith	Repayment, stamps, conveyance R. Williams' land	0 5 0
July, Sept.	Tribune.....	Advertising	0 9 0
November	A. Sawyer.....	1st instalment on contract.....	120 0 0
30 December	Bradley Bros.....	1st ditto, bridges	80 0 0
1879.			
January	Ditto.....	Balance on ditto	55 0 0
Ditto	A. Sawyer.....	2nd instalment on contract.....	300 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
Oct. to Dec.	<i>Tribune</i>	Advertising.....	3 15 0
Ditto	<i>Mercury</i>	Ditto	1 7 0
March	Geo. Todd.....	Supervising works.....	13 17 6
1878.			
July to Dec.	A. T. Morrison.....	Departmental charges, temporary staff.....	3 9 10
Jan. to Dec.	—	Departmental charges for year 1878.....	3 11 4
1879.			
April	E. Mace.....	Amount of contract for works.....	25 0 0
July	A. Sawyer.....	136 rods fencing through Robt. Williams' paddocks	40 16 0
June, July	John Helmer	Travelling expenses.....	2 10 0
28 August	Geo. Todd.....	Supervision of works.....	4 4 3
25 August	Alfred Sawyer	Balance on contract, and extras, &c.....	128 15 6
			£802 12 5

GLENORCHY.

April to June	<i>Tribune</i>	Advertising	1 11 6
August	Peter Appledorf.....	1st instalment on contract.....	50 0 0
			£51 11 6

PARISH OF UXBRIDGE.

12 August	Alexander Lawson	First instalment on contract	80 0 0
31 August	Ditto	Second ditto	160 0 0
18 October	Ditto	Third ditto	150 0 0
20 November	Ditto	Fourth ditto	100 0 0
27 September	Thos. Frodsham	Survey of road to Native Tier	23 0 0
29 December	Alexander Lawson	Fifth instalment on contract	100 0 0
24 March	George Todd	Commission, supervising works	14 15 0
		Departmental charges, temporary staff for year	1 0 10
	Alex. Lawson	Sixth instalment on contract.....	78 15 10
	Ditto	Balance on contract.....	226 16 0
	J. Helmer.....	Travelling expenses.....	2 15 0
	George Todd	Supervision of work	8 0 0
			£945 2 8

VICINITY PORT CYGNET.

1878.			
22 August	Compton & Allen	Balance on contract	16 0 0
Oct., Dec.	<i>Tribune</i>	Advertising	0 7 0
Ditto	<i>Mercury</i>	Ditto	1 7 0
3 March, 1879	Mark Compton	1st instalment on contract, bridge over Agnes Rivulet.....	40 0 0
1878.			
July to Dec.	A. T. Morrison	Departmental charges, special staff	1 8 1
1879.			
31 March	Mark Compton	2nd instalment on contract for bridge over Agnes Rivulet	25 0 0
9 June	Ditto	Balance on ditto	15 10 0
July	Thomas Strong	1st instalment on contract on road, Lymington.....	40 0 0
June, July	J. Helmer.....	Travelling expenses.....	2 0 0
August	Thomas Strong	Balance and extras on contract.....	26 0 0
			£167 12 1

SANDFLY BASIN, SANDFLY, AND CHAMP.

1878.			
April to June	<i>Mercury</i>	Advertising works	0 15 0
July	Wm. Smith.....	Repayment for stamps for permissions for roads through private properties	0 10 0
July to Sept.	<i>Mercury</i>	Advertising	0 11 3
Ditto	<i>Tribune</i>	Ditto	0 11 3
July to Dec.	A. T. Morrison	Departmental charges, temporary staff	0 9 7
Jan. to Dec.	Special Staff	Ditto, for year 1878	0 10 0
March to June	<i>Tribune</i>	Advertising	1 11 6
	<i>Mercury</i>	Ditto	2 2 0
			£7 0 7

VICINITY OF GARDNER'S BAY.

1878.			
Oct., Dec.	<i>Tribune</i>	Advertising.....	1 11 6
	<i>Mercury</i>	Ditto	1 11 6
Jan., Dec.	Special staff.....	Departmental charges for year 1878.....	0 19 9
1879.			
21 July	James Elkin.....	1st instalment on contract	50 0 0
15 Sept.	Ditto	2nd ditto	50 0 0
Jan., Mar.	<i>Mercury</i>	—	2 0 6
			£106 3 3

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
PARISH OF LEITHBRIDGE.			
1878.			£ s. d.
April, June	<i>Mercury</i>	Advertising.....	0 15 0
July, Sept.	Ditto	Ditto	0 11 3
Ditto	<i>Tribune</i>	Ditto	0 11 3
1, 8 December	R. J. and W. Hill	1st instalment.....	40 0 0
3 March	Ditto	2nd ditto	60 0 0
17 April	Ditto	Balance.....	25 2 0
1 April	Charles Beardshawe.....	Making and erecting gates, with posts, Swamp Road.....	12 12 0
June	John Lloyd.....	Travelling expenses in connection with works	5 10 0
September	Solicitor-General	Advance to pay for land for road through Cairnbrook estate..	46 3 4
			£191 4 10

VICINITY OF OYSTER COVE.

1879.	J. Helmer	Travelling expenses, Inspector of Roads.....	1 15 0
June, July			

PARISH OF HONEYWOOD.

1878.	John Daly.....	Balance on contract for work on roads.....	30 18 0
30 August	Ditto	Extra work on ditto	16 10 0
Ditto	Patrick Murphy.....	Altering line of road (Daly's contract)	0 12 0
December	A. T. Morrison	Departmental charges, temporary staff.....	0 9 7
July to Dec.	J. Helmer	Travelling expenses	4 0 0
June, July			£52 9 7

VICINITY OF BREAM CREEK.

17 December	S. Mundy	Balance on contract.....	5 0 0
Oct. to Dec.	<i>Tribune</i>	Advertising account.....	1 7 0
Ditto	<i>Mercury</i>	Ditto	1 10 0
30 January	John Corbett, jun.	1st instalment on contract	60 0 0
17 March	Ditto	2nd ditto.....	70 0 0
Jan. to March	<i>Mercury</i>	Advertising account	2 2 0
Jan. to May	<i>Tribune</i>	Ditto	1 7 0
9 May	J. Corbett, jun.....	Balance on contract.....	137 4 0
			£278 10 0

PARISH OF HORNCastle.

1878.	A. T. Morrison.....	Departmental charges, temporary staff	£1 8 8
July to Dec.			

PARISH OF ORMAIG.

1879.	<i>Tribune</i>	Advertising account.....	2 1 6
Jan. to March	Thomas Iles.....	Labour	0 15 0
28 February	<i>Tribune</i>	Advertising account.....	2 2 0
1, 30 April	Salary Abstract	Clerical assistance	0 16 0
1, 31 May	Thos. Underwood.....	1st instalment on contract	70 0 0
4 July	Davies Bros.....	Advertising account.....	3 0 0
30 June, March	Thos. Underwood.....	2nd instalment on contract.....	60 0 0
20 Aug.	William Smith.....	Repayment of stamp	0 5 0
Ditto	Thos. Underwood.....	3rd instalment on contract	91 14 5
17 September			£230 13 11

VICINITY OF GEORGE'S BAY AND GOULD'S COUNTRY.

1879.	Wages Abstract.....	Hall, laying out road	5 7 0
1, 30 April	Ditto	Ditto	7 9 0
21 Apr., 3 May			
1878.	George E. Smith.....	Surveying road from Mr. Steele's Gate to Scamander Bridge...	21 9 0
3 October	Wages Abstract	Hall, exploring for road	1 4 0
3, 19 May	Alfred Hall.....	Forage allowance.....	0 18 0
30 April, Mar.	Ditto	Salary.....	1 4 0
16, 28 June	<i>Devon Herald</i>	Advertising account.....	0 18 0
Ditto	<i>Tribune</i>	Ditto	2 8 0
April to June	Davies Bros.....	Ditto	3 0 0
March to June	Alfred Hall.....	Salary as Road Overseer.....	1 4 0
June, 12 July	Ditto.....	Forage allowance.....	1 0 0
Ditto	Ditto.....	Salary as Road Overseer.....	1 4 0
12, 26 July	Ditto	Ditto	1 16 0
28 July, 9 Aug.	Wages Abstract.....	Ditto and man	1 16 0
27 Aug. 6 Sept.	Alfred Hall	Forage allowance.....	0 12 8
1, 31 Aug.			

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878.			£ s. d.
10 September	A. Johnston.....	Compensation for land	10 0 0
1, 31 July	Alfred Hall	Forage allowance.....	0 13 10
11, 23 Aug.	"Ditto"	Salary as Road Overseer.....	1 16 0
			£63 19 6

VICINITY MONTAGU RIVER.

June	E. D. Atkinson.....	Salary, Inspector of Roads	0 15 0
Ditto	"Ditto"	Forage allowance.....	0 4 3
Ditto	"Ditto"	Travelling expenses.....	0 8 8
July	"Ditto"	Salary.....	2 5 0
Ditto	"Ditto"	Forage.....	0 4 0
Ditto	"Ditto"	Travelling expenses.....	2 9 0
			£6 5 11

PARISH OF GARRETT.

1879.			
4 August	Thos. Brown	Compensation for land for road.....	120 0 0
Ditto	Wm. Smith.....	Repayment for stamp	0 10 0
			£120 10 0

BRIDGE OVER MEANDER AT WESTWOOD.

18 July	Edwd. Higgs	Sixth instalment on contract	150 0 0
Nov., 1877	L. Henn & Co.....	Advertising account	1 0 0
1, 31 July	Joseph Edwards.....	Supervision of bridge	9 0 0
August	Chairman of Promoters.....	Incidental expenses from June, 1876, to August, 1878.....	6 10 7
September	Joseph Edwards	Salary, supervision of works	8 6 8
October	Edward Higgs.....	Seventh instalment on contract.....	200 0 0
	Joseph Edwards	Salary, supervision of works	18 0 0
July, Sept.	J. R. Frith	Travelling expenses.....	1 6 0
December	John Millar	Salary as Secretary	7 10 0
1879.			
27 March	Edward Higgs.....	Balance and extras on contract.....	137 2 11
	Ditto	Repayment of deposit, £50.	
1878	Colonial Storekeeper.....	Iron for bridge works	7 7 1
			£546 3 3

OUSE BRIDGE.

1 June to 16 July	Alex. Smith	Four weeks' salary as Clerk of Works.....	14 0 0
November 1877	L. Henn & Co.....	Advertising tenders.....	0 15 0
24 July	W. H. Cheverton	Third instalment on contract.....	300 0 0
8 July, 3 Aug.	Alex. Smith	Four weeks' salary	14 0 0
6 September	W. H. Cheverton	Fourth instalment on contract	300 0 0
5, 31 August	Alex. Smith	Four weeks' salary.....	14 0 0
September	Ditto	Ditto	14 0 0
28 October	W. H. Cheverton	Fifth instalment on contract	300 0 0
October	Alex. Smith	Four weeks' salary	14 0 0
30 November	W. H. Cheverton	Sixth instalment on contract	300 0 0
November	Alex. Smith	Four weeks' salary, Clerk of Works	14 0 0
10 December	W. H. Cheverton	Seventh instalment on contract.....	184 11 8
12 December	Ditto	Eighth ditto	115 8 4
Nov. to Dec. 17 1879.	Alex. Smith	Three weeks' salary, Clerk of Works	10 10 0
12 February	W. H. Cheverton	Ninth instalment on contract.....	56 15 0
17 April	Ditto	Balance and extras on contract.....	144 18 0
	Ditto	Repayment of deposit, £25.	
17 April	Henric Nicholas	Moiety paid to Mr. W. A. B. Gellibrand as compensation for land for bridge works.....	30 0 0
			£1826 18 0

BRIDGE OVER THE SOUTH ESK AT ENTALLY.

1, 31 July	Joseph Edwards	Salary, supervision of bridge.....	9 0 0
22 August	Martin Boland.....	Seventh instalment on contract.....	500 0 0
3 September	Ditto	Eighth ditto	497 15 0
1, 31 August	Joseph Edwards	Salary, supervision of bridge.....	18 0 0
September	Ditto	Ditto	8 6 8
October	Joshua Higgs.....	Salary, departmental work	1 1 0
July, Sept.	J. R. Frith	Travelling expenses.....	0 13 0
23 December	Martin Boland.....	Balance on contract.....	197 5 0
Ditto	Ditto	Repayment of deposit, £100.	
October	E. P. Williams.....	Six months' salary, Secretary to Promoters	5 0 0
10 February	M. Boland.....	Instalment for extra works	250 0 0

DATE.	NAMES.	PARTICULARS.	AMOUNTS.
1878. Oct. Dec.	J. R. Frith.....	Travelling expenses.....	£ s. d. 0 17 8
1879. February	Joshua Higgs	Drafting specifications, &c.	2 5 0
Feb., Nov.	George Shields		12 10
			£1502 13 4

BRIDGE OVER THE RIVER PLENTY.

16 August	Dobson & Mitchell	Amount awarded by arbitration to — Dillon	177 8 6
December	G. Todd.....	Balance of account, inspecting bridge	3 0 0
			£180 8 6

BRIDGE OVER THE MEANDER AT DELORAINE.

17 November	William Peter	4 lamp posts supplied to bridge	38 10 0
21 July	R. H. Munce	Amount paid for lamps, £1 10s.; stamps account, £1.....	2 10 0
			£41 0 0

BRIDGE OVER THE RIVER MERSEY AT LATROBE.

1878. 12 Novr.	Thomas Clarkson	Peparing roll of ratepayers and writing demands	2 10
12 June	W. Whittaker	Advertising account	1 4 0
			£3 14 0

SUMMARY showing Works carried out under "The Local Public Works Act," with Amounts authorised and expended to 24th September, 1879, in accordance with provisions of the Acts.

DESCRIPTION OF WORK AND LOCALITY.	AMOUNT AUTHORISED.			AMOUNT EXPENDED.		
	£	s.	d.	£	s.	d.
Penguin Creek Breakwater	1778	10	9	1763	14	8
Little Swanport Bridge	1300	0	0	988	5	11
Emu Bay Jetty	1000	0	0	888	6	2
Aitken's Ford Bridge	2360	0	0	2336	13	5
Bridge over Huon River at Victoria	4016	3	3	4062	8	11
Bridge over Mersey at Latrobe	2310	4	0	2301	15	2
Bridge over Derwent at New Norfolk	175	0	0	169	1	1
Bridge over Meander at Deloraine	3108	5	11	3102	8	9
Bridge over South Esk at Entally	4345	0	0	4497	5	3
Black River Bridge	1550	0	0	1541	9	10
Don Breakwater	1760	0	0	1759	9	2
Table Cape Breakwater	2145	10	6	2174	1	4
Westwood Bridge	2110	0	0	2103	4	7
Ouse Bridge	2935	0	0	2924	4	9
Bridge over River Plenty	661	10	6	661	10	6
Jetty, Causeway, Triabunna, and Bridge, Ravensdale River	—	—	—	3	10	0
Jetties and Bridges, Glamorgan	—	—	—	—	—	—
	£31,555	4	11	£31,277	9	6

SUMMARY showing Amounts authorised and expended to 24th September, 1879, in the under-mentioned Localities under the provisions of "The Waste Lands Act, 1870," 34 Vict. No. 10.

COUNTY.	LOCALITY OR PARISH.	AMOUNTS AUTHORISED.			AMOUNTS EXPENDED.		
		£	s.	d.	£	s.	d.
Devon.....	Abbotsham and Bradworthy	1125	0	0	1124	12	4
Ditto	Castra	3900	0	0	3773	13	2
Ditto	Malling and Parkham	1946	3	9	1848	9	2
Ditto	Barrington	809	0	0	717	5	4
Ditto	Nook	1413	0	0	1186	17	5
Ditto	Stoodley and Dulverton	2120	0	0	1596	13	10
Ditto	Kentishbury	775	0	0	672	13	7
Ditto	Midhurst and Ashgrove	1177	0	0	937	3	6
Ditto	Stowport and Ashwater	1392	11	4	1330	1	10
Westmoreland.....	Vicinity of Chudleigh	1400	0	0	1381	2	10
Ditto	Dalebrook, ditto	600	0	0	413	7	1
Ditto	Quamby Bluff, near Deloraine	850	0	0	843	15	1
Wellington.....	Table Cape, Flowerdale	850	0	0	300	15	11
Ditto	Vicinity River Cam and Seabrook	850	0	0	521	17	0
Ditto	Vicinity Montagu River, Circular Head	450	0	0	6	5	11
Dorset.....	Upper Piper	930	0	0	851	19	8
Ditto	Springfield and Scottsdale	1250	0	0	935	7	10
Ditto	Ringarooma District	850	0	0	703	3	9
Ditto	Vicinity Gould's Country	600	0	0	63	19	6
Cornwall.....	Egremont	649	0	0	605	5	0
Monmouth.....	Whiteford	2322	0	0	1945	19	5
Ditto	Melville	290	0	0	170	14	11
Ditto	Pelham, Hollow Tree Bottom	500	0	0	5	12	0
Ditto	Ormaig, White Kangaroo Rivulet	300	0	0	230	13	11
Buckingham.....	Monto's Marsh	700	0	0	449	0	5
Ditto	Upper Sorell River	750	0	0	840	14	4
Ditto	Glenorchy	964	2	6	895	3	6
Ditto	Uxbridge	1000	0	0	997	4	2
Ditto	Port Cygnet	750	0	0	568	5	5
Ditto	Sandfly Basin	1051	0	0	858	6	11
Ditto	Nicholl's Rivulet	440	0	0	396	16	6
Ditto	Deep Bay	250	0	0	238	1	4
Ditto	Gardner's Bay	360	0	0	226	13	0
Ditto	Mountain River	400	0	0	322	9	9
Ditto	Ranelagh	500	0	0	0	18	0
Ditto	Oyster Cove	1100	0	0	90	18	11
Kent	Honeywood	1780	0	0	1108	2	9
Ditto	Garrett, vicinity Lady's Bay	250	0	0	120	10	0
Pembroke	Bream Creek	700	0	0	325	18	0
Lincoln	Horncastle	1000	0	0	16	2	8
		£39,343	17	7	£29,622	15	8

SUMMARY of Total Expenditure to 30th September, 1879.

	£	s.	d.	£	s.	d.
Local Public Works Act			31,277	9	6
Waste Lands Act			29,622	5	8
Public Works Acts—						
Under 29 Vict., Nos. 1 and 2	61,305	14	0			
Sorell Causeway under ditto, and 33 Vict. No. 17	17,793	13	7			
Under 31 Vict. No. 23, Public Works Act	30,885	0	9			
Under 31 Vict. No. 24, Public Works and Buildings Act	7135	14	8			
Ditto, new Schools	3000	0	0			
Under 32 Vict. No. 22, Public Works and Buildings Act	4900	0	0			
Under 33 Vict. No. 16,	3500	0	0			
Under 33 Vict. No. 17, Public Works Act (except Sorell Causeway given above)...	8760	19	4			
Under 24 Vict. No. 31, Public Buildings Act	4147	5	8			
Under 35 Vict. No. 2, Public Works Act	4288	12	11			
Under 37 Vict. No. 23, Electric Telegraphs Act	7729	3	3			
Under 39 Vict. No. 22, Public Buildings Act	4521	1	4			
Under 40 Vict. No. 4, Public Works Act	19,341	14	10			
Under 41 Vict. No. 10, ditto	96,190	18	8			
Under 41 Vict. No. 11, ditto	3263	9	0			
				276,763	8	0

Expended as per Return 30th June, 1878, under Public Works Acts as stated 188,457 1 2

Since expended as per Reports :—

39 Vict. No. 22—			
Additional Buildings and Alterations at General Hospital		291 16 8
40 Vict. No. 4—			
Tracks through Crown Lands for exploration purposes	58	7	1
Telegraph Line, Victoria to Port Cygnet	43	10	4
Second Wire, Hobart to Launceston	2	1	6
			103 18 11

41 Vict. No. 10—

Road from Elizabeth Town to Latrobe	8139	13	6
Green's Creek Road	262	5	9
Kentishbury and Barrington Road	1326	12	2
Road from Latrobe to Torquay	2290	18	6
Road from Latrobe to Leven	4757	0	3
Road from Leven to Castra	645	7	3
West Castra Road	43	4	10
Road from Hamilton-on-Forth <i>via</i> Wilmot River (South)	451	17	9
Road from Hamilton-on-Forth to Kindred Plains	1175	19	1
Road from Don Bridge to Formby	464	16	8
Pine Road, Penguin Creek	874	8	0
Road from Leven to Emu Bay	1445	5	9
Road from Emu Bay to Table Cape	425	15	2
Road from Cam Bridge, southwards	875	3	2
Road from Table Cape to Detention River	5660	18	4
Road from Table Cape to Mount Hicks	824	9	3
Flowerdale Road	116	8	8
Road from Detention River to Circular Head	1085	2	8
Forest Road, Circular Head	959	6	10
Road from Duck River to Irish Town	826	9	6
South Road, Montagu	584	15	0
Road from George Town to Mount Direction <i>via</i> Nine Mile Springs	2166	6	1
Road from George Town Road to Upper Piper	2107	12	6
Road from Launceston to Scottsdale	4389	4	2
Road from Bridport to Scottsdale	1517	1	10
Road from Scottsdale to Upper Ringarooma Bridge	1786	4	9
Road from Ringarooma to Branxholm	582	11	0
Road from Branxholm to Moorina	724	0	9
Road from Moorina to Ringarooma Port	951	7	2
Road from George's Bay to St. Mary's Road near Falmouth	1730	14	2
Road from Kangaroo Point to Richmond	2443	15	10
Road from Richmond to Swansea	2830	4	2
Road from Cambridge to Sorell	1488	3	11
Road from Sorell to Eagle Hawk Neck	104	8	8
Road from East Bay Neck to Ragged Tier <i>via</i> Bream Creek	924	16	9
Road from New Norfolk to Lachlan Village	628	5	2
Road from Fenton Forest to Dunrobin <i>via</i> Monto's Marsh	360	18	5
Road from junction of Eastern Marshes and Bluff Roads to Tunnack	872	16	9
Road from Margate to Three Hut Point	1668	16	3
Road from Sandy Bay Rivulet to Ridgeway	458	3	0
Road from Victoria to Port Cygnet	3894	6	3
Road from Huon Bridge to Honeywood	3401	7	8
Road from Huon Road to Sandfly Basin	451	1	4
Road from Glenorchy near the <i>Berriedale Inn via</i> German Town to Sorell Creek	853	12	6
Road from Bridgewater to Dromedary	252	17	8
Mersey Bridge Approaches	409	14	4
Bridge over the River Blythe	170	8	4

	£	s.	d.	£	s.	d.
Erection of a Bridge over the River Cam	1032	13	1			
Erection of Seabrook Bridge, near Inglis	200	0	4			
Erection of a Bridge over the Lachlan River	834	13	4			
Erection of a Bridge over the Derwent at New Norfolk.....	1630	5	1			
Erection of a Bridge over the River Styx	541	18	9			
Erection of a Bridge over the Russell's Falls	2	10	6			
Dunrobin Bridge.....	853	3	7			
Erection of Jones's River Bridge and Approaches	172	3	0			
Erection of a Bridge over the Jordan, Bothwell to Melton Mowbray.....	4	4	0			
Bridge over the Jordan, Bothwell to Oatlands	382	2	9			
Erection of a Bridge over the Ouse, Bothwell to Lakes.....	11	17	4			
Erecting and forming Approaches thereto of a Bridge over the Coal River at Searle's Corner near Richmond	1066	6	0			
Erection of a Bridge over the Meredith.....	1	10	9			
Erection of a Bridge over the Wye.....						
Erection of a Bridge over the Brushy						
Erection of a Bridge over the Break o' Day Creek at Killymoon	1340	1	10			
Erection of a Bridge over the Scamander	767	18	0			
Erection of a Bridge over the Sandfly, with Approaches to Port Cygnet Road	15	8	0			
Erection of a Jetty at Bridport	194	8	4			
Erection of Jetty and Causeway at Spring Bay	1331	19	0			
Erection of a Jetty at Swansea	7	10	3			
Erection of a Jetty at Port Cygnet.....	270	13	6			
Erection of a Jetty at Montagu	491	9	5			
Erection of a Jetty at Emu Bay	11	7	0			
Erection of a Line of Telegraph from Deloraine to Chudleigh	210	15	9			
Erection of a Line of Telegraph from Longford to Cressy.....	98	1	6			
Erection of a Line of Telegraph from Honeywood to Southport	702	7	11			
Erection of a Line of Telegraph from George's Bay to Moorina	6	9	0			
Erecting Line of Telegraph from Emu Bay to Mount Bischoff	1182	0	10			
Road from Branhholm to Cascade River	2	6	0			
Pack Tracks between Blue Tier Junction, Weldborough, and Moorina	86	7	3			
Road from Upper Junction to Lower Junction.....	4	9	10			
Road from George's River to George's Bay.....	681	10	1			
Tracks for Exploration purposes, Western Country	405	0	0			
Erection of Bridges over the Sheepwash and Tomahawk Creeks, and Bridge over the Boobyalla River, Road Lyndhurst to Ringarooma.....	184	2	3			
				85,132	11	9
41 Vict. No. 11.—						
Police Buildings at Mount Bischoff	759	1	1			
Ditto, Emu Bay	713	17	2			
Ditto, George's Bay.....	601	14	1			
Ditto, Upper Ringarooma.....	117	19	4			
Ditto, Lower Ringarooma.....	204	3	6			
Ditto, Huon, Port Cygnet	169	4	0			
Ditto, Latrobe.....	212	0	4			
				2777	19	6
				£276,763.	8	0

C. O'REILLY, *Director of Public Works.*

CORRIGENDA.

- Page 5.—Road, Latrobe to Torquay, 3rd line, for the words "this sum" read "balance of vote."
Page 17.—Road, Victoria to Port Cygnet. Expenditure, as per details, should be £3894 6s. 3d., and total £4132 10s. 10d.
Page 18.—Road, Huon Bridge to Honeywood. Expenditure, as per details, should be £2401 7s. 8d., and total £3452 3s. 6d.
Page 24.—Bridge over the Sandfly. Expenditure, as per details, should be £15 8s.
Page 28.—Pack Tracks. Expenditure, as per details, should be £86 7s. 3d., and total £1923 10s. 7d.
Page 31.—Road, Launceston and Scottsdale Road, to Lisle Goldfields. Expenditure should be £2321 12s. 9d.
Ditto.—Track, Macquarie Harbour to Mount Heemskirk. Expenditure should be £313 2s. 3d.
Page 38.—Parish of Uxbridge. Expenditure, as per details, should be £945 2s. 8d., and total £997 4s. 2d.
Page 39.—Roads, Gardner's Bay. Amount authorised should be £360 instead of £560.
Page 42.—Plenty Bridge. Total should be £661 10s. 6d.