


(No. 44.)



1871.

T A S M A N I A.

LEGISLATIVE COUNCIL.

PUBLIC WORKS UNDER LOANS ACTS.

REPORT OF DIRECTOR OF PUBLIC WORKS.

Laid upon the Table by Mr. Wilson, and ordered by the Council to be printed,
November 16, 1871.



Office of Lands and Works,
Hobart Town, 30th October, 1871.

SIR,

I HAVE the honor to furnish the particulars of works carried out under the provision made by Acts of the Parliament of Tasmania, &c., with details of expenditure to date.

I have the honor to be,
Sir,

Your very obedient Servant,

FRANCIS BUTLER, *Director of Public Works.*

The Hon. the Minister of Lands and Works.

THE PATERSONIA, BRIDPORT, AND RINGAROOMA ROADS.

VOTES—£8400 10s. 11d; and £9850 4s. 10d.

TENDERS were invited and received on the 3rd of March last for clearing, forming, bridging, and other works, commencing at Tucker's Corner and terminating 3 chains south of the River Brid, a distance of 6 miles.

That of John Loone being the lowest, at £781 16s., was accepted; also—

For cutting drains No. 1, 8s. per chain.

Ditto, No. 2, 10s. per chain.

For constructing log culverts, No. 1, £5 each.

Ditto, No. 2, £8 each.

For constructing box culverts, 20 feet long, £3 each.

Ditto, 24 feet long, £3 10s. each.

For cutting down trees from 12 in. to 24 in. diameter, 3s. per tree.

Ditto 24 in. to 36 in. diameter, 5s. per tree.

Ditto 36 in. diameter and upwards, 10s. per tree.

The works have been completed; but, as the Contractor is bound to maintain them for 2 months thereafter, the balance on foot of Contract will not be payable till the end of December.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	17,114	5	4
Further expenditure under Loone's Contract.....	938	18	6
	£18,053	3	10

WEST TAMAR ROAD.

VOTE—£2000.

Works carried on by Road Trust.

	£	s.	d.
Expended to 23rd August, 1870	1872	1	9
Since expended by Trust	125	0	0
	<u>£1997</u>	<u>1</u>	<u>9</u>

Under the Public Works Act, 1867, 31 Vict. No. 23; and under the Public Works Act, 1869, 33 Vict. No. 17.

FOR WORKS IN THE HUON DISTRICT.

For completion of the Direct Huon Road from Hobart Town to Leslie, Victoria, and Port Cygnet, 31 Vict. No. 23, Vote £12,500; 33 Vict. No. 17, £3500.

	£	s.	d.
Expended—as per Return to Parliament, of 24th August, 1869, under 29 Vict. No. 1	15,167	10	5
Expended—as per Return of 23rd August, 1870, under 31 Vict. No. 23, and 33 Vict. No. 17	15,515	12	5
Since expended under 33 Vict. No. 17, in metalling and blinding on road	453	9	4
	<u>£31,136</u>	<u>12</u>	<u>2</u>

Note.—Under 21 Vict. No. 30, there was paid by the Treasury to the Road Trustees for opening up line a sum of £5000.

Road from Port Esperance to Southport. 31 Vict. No. 23. Against £1500.

Repairs to slab-road have been effected, and a track cleared and cut from the termination of Southport Road towards Esperance by Alfred Hall and labourers under him:

	£	s.	d.
Expended—as per Return of 23rd August, 1870	182	9	9
Since expended—as per Appendix	54	12	9
	<u>£237</u>	<u>2</u>	<u>6</u>

FOR WORKS IN THE COUNTIES OF DEVON AND WELLINGTON.

For the construction of a Road from the River Leven to Penguin Creek and the River Blythe.

Under 31 Vict. No. 23, Vote £2400; and under 33 Vict. No. 17, £1000 and £2300.

The works described in Report of 23rd August, 1870, under Contracts of G. C. Brooke, Jas. Fenton, and C. B. M. Fenton have been completed.

	£	s.	d.
Expended—as per Return of 23 August, 1870 ..	3702	7	6
Since expended—as per Appendix	1958	6	10
	<u>£5660</u>	<u>14</u>	<u>4</u>

For constructing Bridges and clearing Tracks between Table Cape, Circular Head, and the Duck River. 31 Vict. No. 23. Vote £6000.

The Bridges over River Inglis and Big Creek, referred to in Report of 23rd August, 1870, have been completed under Tenders of Humphreys, Roe, and Co., and Wm. Peart and Son.

The survey of a line of road to connect that laid out by Mr. Dooley between Table Cape and Circular Head with the Bridge over the Detention River, as well as a deviation between 8th and 10th miles, has also been made; and the Tender of Messrs. Brown, Swain, and Lennard has been accepted for clearing the same, a distance of about 6½ miles, at £78 per mile.

A Contract has also been entered into with Mr. C. B. M. Fenton for works on road between the Inglis Bridge and Jacob's Boat Harbour at £159, and for such of the under-mentioned works as may be ordered at the prices stated to the extent of the balance available on foot of vote:—

- For cutting down roadway and filling, at 1s. 4d. per cubic yard.
- For forming, grading, and gravelling, at £7 per chain.
- For metalling roadway, at £6 10s. per chain.
- For constructing culverts, at £5 each.
- For cutting drains, at 8s. per chain.

The works under these Contracts are progressing.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	3455	16	11
Since expended, as per Appendix	1335	5	2
	<u>£4791</u>	<u>2</u>	<u>1</u>

ROAD FROM ULVERSTONE TO GUNN'S PLAINS (CASTRA).

VOTE—£8000.

After the work of laying out the road to Gunn's Plains already reported upon had been completed, Tenders were invited for clearing and grubbing on the East Castra Line, commencing at the 11th mile peg and extending 5 miles 22 chains as marked into land of Mr. J. A. Fulton, together with branches from the same to the east boundary of land belonging to Mr. W. H. Blowers; and for like work West Castra commencing at the Old Gawler Road and extending to Colonel Fulton's north side line, a distance of 10 miles and 2 chains, and from thence to Major A. Dumbleton's south boundary, a distance of 4 miles.

The Tenders of William Andrews, being the lowest, at £520 and £767, were accepted, and the works are progressing.

Tenders were also invited in May last for clearing and grubbing on branch road, West Castra, commencing at the 5th mile-peg and terminating 77 chains beyond the 12th mile-peg, a distance of 7 miles and 77 chains.

That of William Andrews, at £115 per mile, being the lowest, was accepted for clearing, grubbing, and other works on road to a width of 20 feet, and for cutting down all trees and scrub and other work as per specification to a width of 23 feet on each side of the 20 feet. Works progressing.

There has been erected over the River Gawler, West Castra, under Contract of Joseph Raymond, a Trussed and Corbel Bridge in one span on log abutments. Entire length, 61 feet; clear width, 14 feet; height above highest flood level, 5 feet; with protecting railing and approaches, at a cost of £313 10s.

Four instalments (£400) on account of clearings East and West Castra have been charged against balance of the vote of £8000. To meet further outlay on works a sum of £2500 has been authorised by the Governor in Council to be provided under 18th Section of "The Waste Lands Act," 34 Vict. No. 10.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	7386	7	11
Since expended against vote.....	613	12	1
	<u>£8000</u>	<u>0</u>	<u>0</u>
Expended against £2500, as per Appendix	£557	18	9

ROAD FROM ELIZABETH TOWN TO LATROBE.

VOTE—£1000.

Works already reported upon have been completed.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	322	1	4
Since expended—as per Appendix	677	18	8
	<u>£1000</u>	<u>0</u>	<u>0</u>

*Under Public Buildings Act, 31 Vict. No. 24.***FOR NEW BUILDINGS AND FOR THE PURCHASE OF PREMISES, &c., FOR THE ASYLUM, NEW NORFOLK.***Under 31 Vict. No. 24. Vote £2300; and under 33 Vict. No. 16. Vote £500.*

The repairs and re-shingling, &c. to buildings under contract of George Green have been completed.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	2415	13	7
Since expended—as per Appendix	384	6	5
	<u>£2800</u>	<u>0</u>	<u>0</u>

For Buildings for Watch-houses and for the use of the Police throughout the Colony.—Under 31 Vict. No. 24 Vote £1000.—Under 32 Vict. No. 22. Vote £1000.—Under 33 Vict. No. 16. Vote £1000.—Under 34 Vict. No. 31. Vote £1000.

Police Buildings and Stipendiary Magistrate and Commissioner's Residence at Waterhouse, under contracts of R. M. White and Messrs. Nichols and Irwin, completed.

The tender of G. S. Gardiner has been accepted for erecting Watch-house, Somerset, River Cam, at £99. The building to consist of a living-room 12 ft. × 12 ft.; bed-room, 12 ft. × 12 ft.; cell, 11 ft. 6 in. × 8 ft., with a passage 2 ft. 8 in. to a kitchen 8 ft. 2 in. × 8 ft., and enclosed yard, being similar to station at the Penguin.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	2616	1	2
Since expended—as per Appendix	453	4	0
	<u>£3069</u>	<u>5</u>	<u>2</u>

For cutting Tracks through Crown Lands with a view of rendering them available for settlement, under 31 Vict. No. 24. Vote £2000.—Under 33 Vict. No. 17. Vote £2000.

The clearing and cutting of a Track from the south bank of the River Huon near the junction of the Russell River and extending to the Craycroft, crossing the Arve and Picton, a distance of 40 miles and 35 chains, has been completed under contract of Samuel Buxton.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	1910	3	7
Since expended—as per Appendix	508	1	5
	<u>£2418</u>	<u>5</u>	<u>0</u>

PUBLIC WORKS ACT, 1868. 32 VICT. No. 22.*For the Bonding Warehouse, Hobart Town. Vote £2400.*

	£	s.	d.
Expended—as per Return of 23rd August, 1870	2184	4	2
Since expended on Works required by Collector to be performed. Lift with counterpoise weights, rollers, chains and rods; winch complete; stand pipe, stop tap, and copper director; also sundry repairs to buildings and yards, &c.....	210	2	8
	<u>£2394</u>	<u>6</u>	<u>10</u>

PUBLIC WORKS ACT, 1869. 33 VICT. No. 16.

For the construction of Jetties at Bridport and the Tomahawk; a Bridge over the Great Forester River; a Road from Bridport to the Gold Fields at Waterhouse; and a Road from the Landing-place at the Tomahawk to the Gold Fields at Waterhouse; and also a Track from Tucker's Corner to the Gold Fields at Waterhouse. Vote £2500.

In addition to the works paid for under Contract of Mr. E. Cummings, as set forth in Report of 23rd August, 1870, the following have also been performed:—

116 chains small drains, 12 chains large ditto; 13 box culverts, and 6 log culverts; 21 chains laying tea tree scrub in swamps; and 1026½ cubic yards of forcing.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	552	3	6
Since expended—as per Appendix	324	8	8
	<u>£876</u>	<u>12</u>	<u>2</u>

SORELL CAUSEWAY.

Under Acts 29 Vict. No. 1, and 33 Vict. No. 17.

The works at the Sorell Causeway have been carried on during the past year, and are still being proceeded with under Messrs. Oldham and Helmer's contract.

The road approach and the embankment from the Bluff towards Medway Point were commenced in February last, and considerable progress has been made in carrying out the same. The excavation for the road is of very great depth through a hard sandstone,—an excellent material for forming the embankment.

The timber bridging to connect this embankment with Medway Point has also been proceeded with. The whole of the piles are driven, except those which remain in abeyance, pending decision as to the erection of a draw-bridge. About one-third of the remainder of the timber work on this section is completed.

On the road across Medway Point the slopes have been cut down, and materials obtained for the embankment to the Sorell shore.

The work to the embankments from Medway Point towards the Sorell shore (formed, but not finished under previous contracts) has consisted only of dressing the slopes and making the embankments the full width.

The timber bridging on this section is nearly completed; a few rails to the fences, and braces to the piles, only being required.

The embankment from the timber bridging to the Sorell shore has been lately commenced; but as yet little progress has been made thereon.

Messrs. Oldham and Helmer expect to complete their contract by 25th July, 1872.

	£	s.	d.
Expended—as per Return of 23rd August, 1870, under old Acts.....	6476	0	0
Ditto, under 29 Vict. No. 1	£3594	16	6
Since expended under 29 Vict. No. 1 and 33 Vict. No. 17.....	£6057	1	9
Amounts obtained from Treasury.....	9651	18	3

PUBLIC WORKS ACT, 1870. 34 VICT. No. 31.

For defraying the cost of erecting additional Buildings to the Lands and Works Department and the Government Printing Office.—Vote £1500.

The Tender of R. B. Wiggins at £1425 for the above service was accepted in the month of December, 1870; and for foundations with rubble works, at 10s. 6d. per rod; concrete, 7s. per yard.

The buildings have been completed, and the Government Printer's Department removed thereto in August. The consolidated departments of Lands and Works now occupy the old offices.

The expenditure under Wiggins' contract, and removing the Government Printer's Department, and fitting up his offices, is as follows:—

	£	s.	d.
Under Act. 34 Vict. No. 31 as per Appendix	1500	0	0
Against Public Buildings, 1871	458	0	5
	<u>£1958</u>	<u>0</u>	<u>5</u>

For defraying the cost of erecting additional Buildings at the Gaol, Launceston, for the purpose of providing for the classification and separation of Prisoners.—Vote £1900.

On the 6th of September, Tenders were received for the erection of additional Buildings in accordance with the plans and specification sanctioned by the Government.

That of Mr. R. B. Wiggins at £1632, being the lowest, was accepted, subject to the particulars and conditions of contract affecting the same.

The works have been commenced, and the time within which they are to be completed is as stated in the contract, 31st March, 1872.

Expended..... £22 6s. 8d.

For constructing Roads and Bridges in the Agricultural Area District of George's Bay.

Against the sum of £1000 authorised by Governor in Council to be raised by Debentures for the service stated.

Additional works on 3 sections of road, Gould's Country, George's Bay, and clearing portion of the Eastern Road, under Contracts of Isaac Chapple and A. Johnston, have been completed; also clearing away timber and cutting 20 chains of sidling, cutting 20 chains of drains, and constructing 2 culverts on road between George's River Bridge and Groom River Bridge, by Geo. Nichols, at £20; and clearing portion of road 20 feet wide between Goshen and George's River by Isaac Chapple at 1s. 6d. per chain.

	£	s.	d.
Expended—as per Return of 23rd August, 1870	342	4	0
Since expended, as per Appendix.....	346	17	7
	<u>£689</u>	<u>1</u>	<u>7</u>

GOLD FIELDS.

Nine Mile Springs and Back Creek.

Against the sum of £750 authorised by the Governor in Council to be provided for Police and other Buildings, Gold Fields.

The Police Buildings and Mining Registrar's Hut and Telegraph Station, Nine Mile Springs, under Rutherford and Gill's Tender; and Police Buildings, Back Creek, under A. Stewart's Contract, have been completed; also a hut erected for Commissioner, Nine Mile Springs, and sundry fittings supplied to buildings.

Expended, as per Appendix..... £378 8s. 0d.

Bridges, George Town Road.

Against the moneys derived under Sections 99 and 102, 34 Vict. No. 10, for the District of George Town.

A Bridge known as the Fourteen Mile Bridge, length 264ft. in 13 spans, width 12ft., built of logs, with forcing at each end; and a Log Bridge, known as the Long Bridge, length 363ft. in 19 spans, width 12ft. with approaches, have been erected under Contract of John M'Bean at £110.

Expended..... £110

ROADS, &c., UNDER 99TH AND 102ND SECTIONS OF "THE WASTE LANDS ACT, 1870,"
34 VICT. No. 10.

In Police District of Port Sorell.

The sum of £8 has been paid to District Surveyor Hall for survey of sites for proposed Bridge over the River Mersey.

In Police District of Franklin.

The sum of £6 6s. has been paid to District Surveyor Innes for survey of site of Bridge over the Huon River at Victoria.

In Police District of Kingboro'.

The sum of £4 4s. has been paid to District Surveyor Combes for survey of site of Bridge and approaches, Brown's River.

Against the reserved Sums set apart by 86th Sect. 27 Vict. No. 22, and 20th Sect. 31 Vict. No. 25, from the Sale of Crown Lands in the County of Dorset for the Years 1869 and 1870.

Line of Road from the George Town Road to Piper's River.

Tenders were received in September last for clearing the new line of road from George Town Road to Piper's River, as set forth in my previous Report, a distance of 7 miles and 31 chains. That of Jas. Spotswood, at £50 per mile was accepted, and the work has been completed.

	£	s.	d.
Expended—as per Return of 23 August, 1870	44	16	0
Since expended—as per Appendix	405	8	0
	<u>£450</u>	<u>4</u>	<u>0</u>

Road from George Town Road to Springs Diggings.

The work of clearing, sideling cutting, logging, draining and culverting on this line has been carried out by Michael Fahey and labourers.

Expended—as per Appendix..... £210 1s. 8d.

34 Vict. No. 10, Section 28, Waste Lands Act.

Against Amounts to be provided by Debentures in accordance with the Clause in the Act quoted.

Roads, Parishes of Mallong and Parkham. Authorised £651 10s.

Having been instructed by the Government to have the line of road in the Parishes of Mallong and Parkham, from junction of Elizabeth Town Road, laid out, cleared, and grubbed, Tenders were invited and received in December, 1870, but not acted on. Alterations were made in the lines and class of work, and fresh Tenders received in April last.

That of John Spicer for clearing, grubbing, and other works for a distance of about 9 miles, at £34 per mile, has been accepted; also for cutting drains at 6s. per chain; for constructing culverts 25 feet long, at £2 10s. each; and for metalling one chain on each side of culverts, at £4 10s. per chain.

In progress.

Expended—as per Appendix £252 12s. 11d.

Barrington Road, County Devon. Authorised £625.

Tenders for clearing and other works on road between Don Bridge and Sheffield were received in May last, and that of C. B. M. Fenton at £589, being the lowest, accepted ; also for such of the under-mentioned works as may be ordered :—

For metalling road, at £5 10s. per chain.

For cutting drains, at 8s. per chain.

For constructing culverts, at £4 each.

Progressing.

Expended—as per Appendix £16 6s. 4d.

Nook Road, County Devon. Authorised £464 10s.

Tenders were received in May last for clearing and other works on road from Carey's north side line to its junction with the Barrington Road, as staked out, a distance of about 5 miles. That of E. Allen at £64 per mile, being the lowest, was accepted. Progressing.

Expended—as per Appendix £149 5s. 8d.

Sandfly Basin, County Buckingham. Authorised £331.

Tenders were received in March last for clearing, grubbing, bridging, and other works on the Sandfly Road, Huon District, commencing at the New Huon Road near Mr. Combe's residence, and extending to a point as pegged, a distance of 4 miles and 20 chains ; also for clearing and grubbing 42 chains from thence to land of John Daly.

That of W. C. Grubb and Brothers at £285 5s. being the lowest, was accepted, and the works have been completed ; also extra slabbing, &c., at rates in tender to the extent of £24.

Expended—as per Appendix..... £317 0s. 6d.

COLONIAL DEFENCES. SHORE BATTERY, ONE TREE POINT.

Under Governor in Council's authorities approving of £720 for construction of Works.

Which are now in course of being carried out by prison labour on the site selected in January last by Colonel Warren, Commanding Royal Engineers, in accordance with the plans prepared by that officer, with necessary alterations, the detail drawings being furnished by this office.

Expended through Director of Public Works, as per Appendix..... £500 14s. 7d.

FRANCIS BUTLER, *Director of Public Works.*

30th October, 1871.

PUBLIC WORKS UNDER VARIOUS LOANS ACTS, &c.

DETAILS of Expenditure from 23rd August, 1870, to 30th October, 1871.

THE PATERSONIA, BRIDPORT, AND RINGAROOMA ROADS.

NAME.	PARTICULARS.	AMOUNT.
		£ s. d.
J. R. Frith.....	Travelling expenses, when inspecting lines of road, &c., July, 1870	11 8 4
Jno. Cunningham....	Measuring road and furnishing particulars of works, December, 1870	1 16 0
A. W. Brewer	Repairs to bridge over the River Brid, Bridport, December, 1870.....	10 7 2
Jno. Cunningham....	Examining and inspecting ditto, 1 day, December, 1870	0 12 0
Abstract of wages...	McBean and Pearson, labourers, assisting to mark out road, April, 1871....	5 14 0
Aikenhead and Harris	Advertising for tenders for additional works on road, February and March, 1871	2 2 0
Jno. Cunningham....	Overseer marking out works and inspecting same, April, 1871, £6 12s., and £1 4s.....	7 16 0
John Loone	1st instalment on contract for clearing, cutting and forming road, from Tucker's Corner to 3 chains south of River Brid, a distance of 6½ miles, May 2nd, 1871	85 0 0
Ditto.....	2nd instalment on ditto, 30th May, 1871	85 0 0
Ditto.....	3rd instalment on ditto, June 6th, 1871	85 0 0
Jno. Cunningham....	Overseer inspecting works, May and June, 1871, salary and allowance	10 9 0
John Loone	4th instalment on contract for works on road, 6½ miles, July 4, 1871	85 0 0
Ditto.....	5th ditto, ditto, July 25, 1871	85 0 0
Ditto.....	Clearing out trees from river to prevent damage, July, 1871	2 0 0
Ditto.....	Cutting down trees endangering safety of bridges, July, 1871	27 15 0
Jno. Cunningham....	Overseer inspecting works, July, 1871, salary and allowance	5 14 0
John Loone	6th instalment on contract for works on road, 6½ miles, August 15, 1871....	85 0 0
Ditto.....	7th ditto, ditto, September 12, 1871	85 0 0
Abstracts, depart- mental	Office payment—J. Gray, under authority, T. 3401, July, 1871, £5, August, 1871, £5; draftsman, tracings of road, C. J. Young, December, 1870, £6 6s.	16 6 0
Jno. Cunningham....	Overseer inspecting works, August and September, 1871, salary and allowance	8 11 0
John Loone	8th instalment on contract for works on road, 6½ miles, October 3, 1871....	85 0 0
Ditto	Additional works, culverts and drains, at prices in contract, October, 1871 ..	153 18 0
		£944 8 6
	Less £5-10s., included in previous return.....	5 10 0
		£938 18 6

WEST TAMAR ROAD.

R. C. Gunn	Advance by Treasury to Road Trustees, November, 1870.....	£125 0 0
------------------	---	----------

HUON ROAD.

Jas. Cousins	Carting metal from stonebreakers to road, August, 1870.....	35 0 0
Jno. Grubb	Erecting post and rail fencing on portions of road, August and September ..	34 8 0
W. H. Cheverton	Expenses incurred in visits to pay men, &c., April to June	0 15 0
Abstracts of wages...	Stonebreakers breaking metal for road, and overseer, &c., July 25 to August 20	77 2 0
J. R. Meech	Repairing tools, &c., for ditto, July and August	1 9 0
James Cousins	Carting metal from stonebreakers to road, September ..	35 0 0
Abstracts of wages...	Stonebreakers, labourers, &c., procuring metal for road, August 22 to September 24	79 7 0
Ditto	Ditto, ditto, ditto September 26 to October 29	67 7 3
Abstracts of payments, departmental	Office payments—J. Gray, under authority T. 3401, September £5, October, 1870, £5	10 0 0
Jas. Cousins	Carting tools and metal, &c., on road, February and May, 1870	3 18 0
Ditto	Carting metal from stonebreakers, balance on contract, October	88 16 9
Ditto	Filling and carting blinding on portions of road, as per tender, October....	17 10 10
J. R. Meech	Repairs to tools for works, September, 1870	1 15 0
W. H. Cheverton	Expenses incurred in visiting works and paying men, July to September....	0 15 0
Ditto	Ditto, October, 1870	0 5 0
	Add 6d. omitted in account of wages, labourers, December, 1869, in last return.....	0 0 6
		£453 9 4

NAME.	PARTICULARS.	AMOUNT.
		£ s. d.
ROAD PORT ESPERANCE TO SOUTHPORT.		
Alfred Hall	Repayment for articles for works on road, March and April, 1870	0 12 6
Joseph Graves	Conveying tools to Southport, &c., August	0 18 0
W. H. Cheverton	Inspecting works, travelling expenses, May and June	3 19 3
Abstract wages	Hall and labourers, cutting track and repairing slab road, August	47 8 0
Alfred Hall	Expenses proceeding to Southport and back, April	1 15 0
		<u>£54 12 9</u>

ROAD FROM THE RIVER LEVEN TO PENGUIN CREEK AND RIVER BLYTHE.

G. C. Brooke	Balance on contract for forming, metalling, and gravelling, &c. between Leven and Preservation Bay, September, 1870	395 0 0
J. R. Frith	Supervising works under G. C. Brooke's and C. B. M. Fenton's contracts, August, £7 19s. 4d., and £2 16s., part salary and allowance	10 15 4
C. B. M. Fenton	1st, 2nd, and 3rd instalments on contract for forming and other works on 3 sections from Preservation Bay to Emu Bridge, September, 1870	240 0 0
J. R. Frith	Supervising works, part salary and allowance, September, £5 17s. 4d. and £3 10s.	9 7 4
C. B. M. Fenton	4th instalment on contract for works on 3 sections of road, October, 1870 ..	80 0 0
G. C. Brooke	Extra works, forcing, logging, culverts, and metalling, repairing damage caused by rains, November, 1870	70 0 0
Jno. R. Frith	Supervising works, part salary, October	2 16 0
Launceston Examiner..	Advertising for tenders for work on road, October	0 8 0
Abstract of Wages ...	Labourers performing repairs to road damaged by rains November	7 3 0
Ditto	Ditto, December	6 10 0
J. R. Frith	Supervising works, part salary and allowance, November, £9 7s. 4d., December, £2 16s.	12 3 4
C. B. M. Fenton	5th instalment on contract for works on 3 sections of road, December 2 ...	80 0 0
Ditto	6th ditto, December 30	80 0 0
Ditto	1st instalment on contract for forming, draining, and other works on road between 10 m. 45 ch. to 15 m. 64 ch., December 26	100 0 0
Abstracts of payments departmental	C. J. Young, draftsman, tracing of road, &c., September, 1870, 17s 6d.; J. B. Boothman, copying, October, £5 17s; office payment, J. Gray, under authority T 3401, August, 1870, £5	11 14 6
Abstract Wages	Labourers repairing road damaged by rains, &c., January, 1871	6 16 0
J. R. Frith	Supervising works, part salary and wage allowance, January	7 19 4
C. B. M. Fenton	Balance on contract for works on 3 sections of road, and deviation of line through Wivenhoe, February, 1871	191 10 0
Ditto	2nd instalment on contract for additional works on road, January, 1871 ...	100 0 0
Ditto	3rd, 4th, and 5th ditto, February, 1871	300 0 0
Ditto	Balance on contract for ditto, April, 1871	49 0 0
Ditto	Extra works, sidling cutting, gravelling, &c., £66 14s. 6d., £33 5s. 6d., and £84 2s., April	184 2 0
J. R. Frith	Laying out main coast road, and surveying, &c., April	3 10 0
Abstract of Wages ...	Labourers assisting to mark out road to Circular Head, April	9 12 0
		<u>£1958 6 10</u>

FOR CONSTRUCTING BRIDGES AND CLEARING TRACKS BETWEEN TABLE CAPE, CIRCULAR HEAD, AND THE DUCK RIVER.

Humphreys, Roe, and Co.	2nd instalment on contract for bridge over River Inglis, September, 1870 ..	75 0 0
J. R. Frith	Supervising works, erection of bridges, &c., August, £8 13s. 4d., September, £2 2s.	10 15 4
Humphreys, Roe, and Co.	3rd instalment on contract for bridge over River Inglis, October, 1870	75 0 0
Ditto	4th and 5th ditto, November, 1870	150 0 0
Peart and Son	2nd instalment on contract for bridge over Big Creek, October, 1870	75 0 0
J. R. Frith	Supervising works, erection of bridges, &c., October, £1 8s., November, £1 8s.	2 16 0
Ditto	Travelling expenses when inspecting ditto, July to September, £12 4s. 8d., October and November, £3 5s. 2d.	15 9 10
Humphreys, Roe, and Co.	6th instalment on contract for bridge over River Inglis and on account of earth works, December, 1870	261 18 0
Peart and Son	3rd instalment on contract for bridge over Big Creek, December, 1870	403 0 0
Francis Butler	Travelling expenses, inspecting works, bridges, &c., December, 1870	2 11 6
J. R. Frith	Inspecting works, December, 1870, salary, £1 8s.; travelling expenses £1 1s. 4d.	2 9 4

NAME.	PARTICULARS.	AMOUNT.
		£ s. d.
Francis Butler	Repayment for stamps on permissions of owners of land, January, 1871....	0 3 0
Nicholas Simmons ...	Instalment on account of surveyor's work, deviations of lines, &c., January..	40 0 0
Ditto	Balance on ditto, February	24 0 1
Humphreys, Roe, and Co.	Balance on contract for bridge over River Inglis, February, 1871.....	86 11 2
Peart and Son	Ditto over Big Creek, February, 1871	9 10 0
J. R. Frith	Inspecting works, erection of bridges, &c., part salary, February, 1871	8 8 0
Ditto	Laying out main coast road to Circular Head, March	11 9 4
Abstract of Wages ..	Labourers assisting on ditto, March	9 0 0
J. R. Frith	Travelling expenses, inspecting works, January to March, £8 5s. 9d., April, 13s. 10d.	8 19 7
Ditto	Laying out road to Circular Head, &c., May, £15 18s. 8d., June, 14s.....	16 12 8
J. G. Davies	Advertising for tenders for clearing deviations, April and May	1 10 0
Aikenhead and Harris.	Ditto, ditto.....	3 0 0
J. R. Frith	Repayment, horse hire carrying tent, tools, &c. to works, March to May...	4 15 7
J. G. Davies	Advertising for tenders for works on roads, July	1 1 0
Aikenhead and Harris.	Ditto, ditto	0 6 0
J. R. Frith	Inspecting works, salary, July, £3 10s., September, £4 4s.; travelling expenses, £7 12s. 9d.	15 6 9
Abstract of payments, departmental	Office payment, J. Gray, under authority T 3401, January and February, 1871, £10, September, £5; C. J. Young, draftsman, on tracings, 1870, October, £1 8s., December, £4 4s.	20 12 0
		<u>£1335 5 2</u>

FOR ROAD FROM ULVERSTONE TO GUNN'S PLAINS, CASTRA.

Lawrence Hickey	Clearing and pegging out track to Gunn's Plains, October, 1870	16 2 0
Jno. R. Frith	Supervising and laying out works, part salary and allowance, September, £7 5s. 4d., October, £16 12s. 8d.	23 18 0
Richard Wright	Compensation for road going through cleared and cultivated land, October..	3 0 0
Henry Biddle	Ditto, ditto	2 0 0
Abstract of Wages ..	Labourers assisting to lay out roads, East Castra, October.....	10 17 2
Francis Butler	Repayment for stamps on permissions of owners of land, September and November	0 2 0
Ditto	Travelling expenses visiting and inspecting works, December.....	6 12 6
Abstracts of Wages ..	Labourers assisting to lay out roads, East Castra, November, £4 7s., December, £13 2s. 5d.	17 9 5
James Elliott	Making good damage and repairs to Castra road, December	19 8 0
Davies and McMillan..	Advertising for tenders for clearing, &c., East Castra, December	1 16 0
Examiner, Launceston	Ditto, ditto	0 9 0
J. R. Frith	Supervising and laying out works, part salary and allowance, November, £8 13s. 4d., December, £15 18s. 8d.....	24 12 0
Abstracts Wages	Labourers assisting to lay out roads, Castra and Gunn's Plains, January, 1871	13 19 2
J. R. Frith	Supervising works and laying out roads, ditto, part salary and allowance, January, 1871	10 1 4
Ditto	Repayment horse hire carrying tent, tools, &c. to works, February	2 5 0
Aikenhead and Harris	Advertising for tenders for clearings, &c., Castra and Gunn's Plains, February and March	5 8 0
J. G. Davies	Ditto, May and June	1 4 0
Francis Butler	Repayment, stamp on permission of owner of land, May	0 1 0
Abstracts Wages	Labourers assisting to mark out roads, Castra and Gunn's Plains, February. Ditto, March	13 8 0
J. R. Frith	Supervising works and laying out roads, part salary and allowance, February, £8 18s. 8d., March, £5 17s. 4d.....	3 0 0
William Andrews	1st instalment on contract for clearing and grubbing East Castra road, 5th April	14 16 0
Ditto	2nd ditto ditto, 26th April	100 0 0
Ditto	1st instalment on contract for clearing and grubbing West Castra and Gunn's Plains, 26th April	100 0 0
Ditto	2nd ditto ditto, 8th June	100 0 0
J. R. Frith	Supervising and laying out works, part salary, April, £2 2s., May, £2 2s..	4 4 0
Ditto	Travelling expenses, visiting and inspecting works, July and September...	4 13 0
Abstracts of payments, departmental	Draftsman, on tracings of road, &c. C. J. Young, September, 1870, 14s., October, 1870, 14s.; November, J. B. Boothman, copying, £2 18s. 6d.; Office payment, J. Gray, under authority T 3401, March and April, 1871, £10	14 6 6
		<u>£613 12 1</u>

NAME.	PARTICULARS.	AMOUNT.
ROADS AND BRIDGES, CASTRA.		£ s. d.
<i>Against £2500 authorised by Governor in Council, 12th June, 1871. Under 18th Section Waste Lands Act, 34 Vict. No. 10.</i>		
Joseph Raymond.....	1st instalment on contract for Bridge over River Gawler, West Castra, May 27th, 1871	100 0 0
John R. Frith	Inspecting works, part salary and forage allowance, June.....	10 6 8
Aikenhead & Harris..	Advertising for tenders for works, clearing, &c.....	3 12 0
Joseph Raymond.....	2nd instalment, Bridge over River Gawler, July, 1871.....	100 0 0
Ditto	Balance on contract, ditto, August 8th	112 10 0
John R. Frith	Inspecting works, part salary and forage allowance, July	8 4 8
William Andrews	3rd instalment on contract for clearing and grubbing, East Castra, 6 miles and 58 chains, September 28th	100 0 0
Ditto	3rd instalment on contract for clearing and grubbing, West Castra; Section 1, 10 miles, 2 chains; Section 2, 4 miles; September 28th, 1871	100 0 0
John R. Frith	Supervising works, part salary and forage allowance, Aug. and Sept., 1871..	15 4 8
Ditto	Travelling expenses, inspecting works, September	7 0 9
		£557 18 9

ROAD FROM ELIZABETH TOWN TO LATROBE.

William Andrews	2nd instalment on contract for clearing and other works, August 26, 1870...	100 0 0
J. R. Frith	Supervising works; ditto, part salary, August £2 16s., Sept., £2 16s.....	5 12 0
Francis Butler	Travelling expenses, inspecting works, September, 1870.....	7 14 7
J. R. Frith	Ditto, July, August, and September.....	8 3 1
William Andrews	3rd instalment on contract for clearing and other works, November.....	100 0 0
Francis Butler	Travelling expenses, inspecting works, December.....	9 0 0
J. R. Frith	Supervising works; parts salary, Oct., 14s., Nov., £2 2s., Dec. £2 2s.	4 18 0
Ditto	Travelling expenses, October and November, £1 12s. 7d., December, £1 16s. 4d.	3 8 11
William Andrews	4th instalment on contract for clearing and other works, January, 1871....	100 0 0
J. R. Frith	Inspecting works; ditto January, salary 1 day	0 14 0
Ditto	Ditto, part salary, May, £2 2s., June, £2 16s.....	4 18 0
William Andrews	5th instalment on contract for clearing and other works, April	100 0 0
Ditto	Balance on ditto, June.....	208 0 0
Ditto	Extra works, culverts and drains, June	7 0 0
J. R. Frith	Travelling expenses—April to June, £4 10s. 4d., July, 7s. 3d.....	4 17 7
Abstracts of payments, departmental	C. J. Young, draftsman, on tracing of road, October, 1870, 14s.; J. B. Boothman, copying, November, 1870, £2 18s. 6d.; Office payment, J. Gray, under authority, T3401, May and June, £10, 1871	13 12 6
		£677 18 8

NEW BUILDINGS AND PURCHASE OF PREMISES, &c. ASYLUM, NEW NORFOLK.

George Green	2nd instalment on contract for alterations and repairs to buildings, September 2nd, 1870	80 0 0
Ditto	3rd ditto, September 30th	80 0 0
Ditto	4th ditto, October.....	80 0 0
F. Butler	Travelling expenses, inspecting works, August	0 17 0
W. H. Cheverton.....	Ditto, September	0 7 0
George Green	5th instalment for alterations and repairs to buildings, November	143 2 5
		£384 6 5

FOR NEW POLICE BUILDINGS, &c. THROUGHOUT THE COLONY.

Nichols & Irwin	Contract for erecting Commissioner and Stipendiary Magistrate's residence, Lyndhurst, August, 1870	195 7 0
R. M. White	Removing timber above high-water mark, Tomahawk	6 0 0
Ditto	Erecting bench, dock, &c., Police Office, Lyndhurst, September	9 0 0
Ditto	Balance on contract for erecting Police Buildings, Lyndhurst, September, 1870	147 0 0
J. Nichols	Fixing spouting, &c., Commissioner and Stipendiary Magistrate's residence, Lyndhurst, Sept., 1870	3 18 0
Bernard Shaw	Repayment, amount for clearing sites, buildings, Lyndhurst	1 1 0
R. M. White.....	Extra works at Police Buildings, Lyndhurst, Sept., 1870	10 0 0
James Laffer	Inspecting Hill's contract, Police Buildings, Picton	6 10 0
Nichols & Irwin	Additional payment for Commissioner and Stipendiary Magistrate's residence, Lyndhurst.....	20 0 0
Patrick Hill	Balance on contract, erecting chimney, Police Buildings, Picton, February 9th, 1871	10 0 0
J. G. Davies	Advertising for tenders for erection of watch-house, Cam.....	1 8 0
Aikenhead & Harris..	Ditto	3 0 0
G. S. Gardiner	Instalment on contract for erection of watch-house, Cam, October 26th, 1871	40 0 0
		£453 4 0

NAME.	PARTICULARS.	AMOUNT.
		£ s. d.
FOR CUTTING TRACKS THROUGH CROWN LANDS WITH THE VIEW OF RENDERING THEM AVAILABLE FOR SETTLEMENT.		
Samuel Buxton	Instalment on contract for cutting tracks, Russell River to Craycroft, Huon District, October, 1870	150 0 0
Ditto	Ditto, ditto, December	65 8 11
*James Combes	Inspecting tracks, Sandfly Basin, February, 1869	5 5 0
Samuel Buxton	Balance on contract, cutting tracks, Huon, December, 1870	223 7 4
James Laffer	Inspecting tracks cut, Huon District, August and December, 1870	11 10 0
Abstract, departmental	Office payment, J. Gray, under authority T3401, December	5 0 0
*A. Thompson	Cutting tracks, County Cornwall, Parish Egremont, May, 1871	26 10 8
<i>Claims not through this Office. Memo. obtained from Treasury.</i>		
William Hogan	Wages, tracks, Mangana to Black Boy, May, 1870	14 15 6
Jas. Laffer	Inspecting track to Arthur's Plains, April, 1870	6 4 0
		<u>£508 1 5</u>

* Surveyors' claims sent for record.

BONDING WAREHOUSE, HOBART TOWN.

Wm. Mead	Carting away rubbish from Bonding Warehouse, July, 1870	0 18 0
Jno. Anderson	Supplying two ladders for use at stores, August	1 0 0
Ditto	Extra works, sundry repairs to old stores, carpenter's, mason's, bricklayer's, plumber's, blacksmith's work and materials	84 13 10
J. R. Meech	Blacksmith's work, &c. in connection with new lift, July	18 8 8
Wm. Mead	Carting metal and gravel for yard, August	6 12 0
Edwd. Maher	Supplying stand-pipe, stop-tap, copper director, &c.	11 9 9
J. R. Meech	Repairing frame, &c. for lamp at stores, July	0 15 0
Hobart Town Gas Co.	Gas fittings and laying pipes, &c., August	2 12 9
Thos. F. Rigby	Fixing window frames, trap-doors, painting, and glazing, August	15 13 6
Ditto	In charge of prisoner mechanics on works, and building shed, fixing sashes, repairing floors, &c., August and September	8 18 0
W. Marsh & Co.	Galvanized iron and screws for roof of coal and wood shed	3 13 5
Ditto	Tools for prisoner mechanics on works at stores	0 12 3
D. Dingwall	Cleaning and fitting up winches, and sundry repairs	4 7 7
C. J. Young	Draftsman on drawings of boundary wall, iron railing, and tracings of grounds, &c., August, £6 6s.; September, £2 16s.; October, £2 2s.	11 4 0
Jas. Robertson	Lime for drains, work done by prison labour, October and November	5 4 2
W. Knight & Co.	Cement for ditto, November	4 4 0
Wm. Mead	Sand for mixing with cement, &c., October and November	1 18 3
Fredk. Ray	Lengthening pipes and fixing to drains, &c.	2 17 6
Askin Morrison	One winch, complete, for new stores, February, 1871	25 0 0
		<u>£210 2 8</u>

FOR THE CONSTRUCTION OF JETTIES AT BRIDPORT AND THE TOMAHAWK, ROAD FROM BRIDPORT TO GOLD FIELDS AT WATERHOUSE, ROAD FROM TOMAHAWK TO GOLD FIELDS AT WATERHOUSE, &c.

Jno. Cunningham	Travelling expenses incurred in visiting and inspecting works on roads, &c., 1870, June, £28s.; August, £2 14s.; September, £2 14s.; October, £1 16s.	9 12 0
Ditto	Overseer of Works, supervising works under E. Cummings' contract, &c., part salary, August, 1870, £3 12s.; September, £3; October, £2 8s.	9 0 0
Ditto	Repayment for wages to labourers assisting, August, 6s.; December, 6s.	0 12 0
Abstract of payments, departmental	C. J. Young, Draftsman, drawings for bridge for the Tomahawk River, October, 1870, £3 10s.; office payment, J. Gray, under authority T3401, November, £5	8 10 0
Edwin Cummings	Payment for works on road, drains, culverts, &c., January, 1871	129 12 0
Ditto	Ditto, culverts, drains, and forcing, April	159 14 8
Jno. Cunningham	Travelling expenses incurred in visiting and inspecting works, January, £1 16s.; April, £2	3 16 0
Ditto	Overseer of Works, supervising works, part salary for January, £1 16s.; April, £1 16s.	3 12 0
		<u>£324 8 8</u>

NAME.	PARTICULARS.	AMOUNT.
		£ s. d.
ADDITIONAL BUILDINGS TO THE LANDS AND WORKS DEPARTMENT AND THE GOVERNMENT PRINTING OFFICE. £1500.		
34 VICT. No. 31.		
Superintendent Gaol for Males, Hobart..	Drain pipes for drains at buildings	4 12 4
Abstract Salary	Jno. B. Boothman, copying, December, 1870.....	6 1 6
Charles J. Young.....	Drawings and tracings for new buildings, November and December, 1870...	21 0 0
Robert B. Wiggins.....	1st instalment on contract for alterations, &c., and additional buildings, Lands and Works and Government Printing Offices, Davey-street, to February 8, 1871.	250 0 0
Ditto.....	2nd instalment ditto, ditto, to March 11	250 0 0
Ditto.....	3rd ditto ditto, ditto, to April 14.....	250 0 0
W. H. Cheverton.....	Salary and forage allowance, supervising works, March, 1871.....	24 10 4
Robert B. Wiggins ..	4th instalment on contract for new buildings, &c., to May 11.....	250 0 0
Ditto.....	5th ditto, ditto, to June 19	250 0 0
W. H. Cheverton	Salary and forage allowance (half month) June 1 to 15.....	11 18 4
Robert B. Wiggins ..	6th instalment, payment for rubble work and concrete foundations, July 27..	94 15 9
Ditto.....	7th ditto on contract for new buildings, &c., August 3.....	87 1 9
		£1500 0 0

AGAINST PUBLIC BUILDINGS, 1871.

Colonial Storekeeper .	Drain pipes and saddles for buildings, Davey-street, April, 1871	4 3 9
Ditto	Fire-proof door frame, &c., from England, June	22 12 7
Tasmanian Steam Navigation Company .	Freight of ditto, from Melbourne, June	1 15 11
James Harcourt	One Kinnaird register grate, Government Printing Offices, June	2 15 0
Marsh & Co.	One cast mantel-piece, ditto, June	3 0 0
George Coleman	Hanging bells and fixing speaking tubes, ditto, July	7 19 6
Hamilton & Son ..	Supplying and fitting up 36 blinds, Government Printer's Offices, August ..	13 19 6
Robt. B. Wiggins.....	S. one coping, iron railing, and extra works, August	87 18 3
Augustus Brady.....	Petty repairs, painter's, paperhanger's work, August, September	41 17 0
Harbottle Bros.....	Two earthenware urinals for Government Printer's offices, August	2 6 0
R. B. Wiggins	Additional works, alterations and repairs, &c., and preparing same for Government Printer, June to August	269 12 11
		£1958 0 5

ADDITIONAL BUILDINGS AT THE GAOL, LAUNCESTON, FOR THE PURPOSE OF PROVIDING FOR THE CLASSIFICATION AND SEPARATION OF PRISONERS. £1900.

34 VICT. No. 31.

J. G. Davies	Advertising for tenders for new cells, &c.....	2 0 0
Jno. R. Frith	Supervising works, part salary and forage allowance, August and September ..	17 6 8
Aikenhead and Harris	Advertising for tenders for new cells, &c.....	3 0 0
		£22 6 8

FOR CONSTRUCTING ROADS AND BRIDGES IN THE AGRICULTURAL AREA, DISTRICT OF GEORGE'S BAY.

Jno. Cunningham....	Travelling expenses incurred in visiting works, July, 1870.....	1 0 0
Francis Butler	Repayment for stamp on permission of owner of land.....	0 1 0
Davies and McMillan	Advertising for tenders for works on roads, July	2 5 0
Isaac Chapple	Contract for clearing and other works, section 1, December, 1870	34 10 0
Ditto	Ditto for sidling cutting, forming and other works, section 2, December, 1870.....	45 0 0
Ditto	Clearing Eastern Road, "Goshen" to "Sisters," 9 miles, 33 chains, December, 1870.....	27 15 4
Jno. Cunningham....	Overseer supervising works, part salary, November and December	5 8 0
Ditto	Travelling expenses incurred in visiting works, December	7 4 0
A. Johnston	Clearing and sidling cutting, section 3, and constructing drains and culverts, December	86 19 0
John Lee.....	Clearing, draining and culverting road, from reserved road to Ransom River, December	10 0 0
Alexr. Johnston	Constructing one extra culvert, section 3, March, 1871	5 0 0
Ditto	Forming approaches to Ransom River and Swan Rivulet, March, 1871	7 10 0

NAME.	PARTICULARS.	AMOUNT.
Alexr. Johnston	Erecting bridge across hollow and creek, section 3, March, 1871	£ s. d. 20 0 0
Ditto	Clearing portions of Eastern Road. 3 miles 46 chains, March, 1871	57 4 0
Jno. Cunningham	Overseer supervising and inspecting works, part salary, February and March	5 8 0
Ditto	Travelling expenses incurred in visiting works, February and March	7 4 0
Geo. Nichols	Clearing, sidling cutting, and constructing culverts on road, June	20 0 0
Isaac Chapple	Clearing 59½ chains of road between Goshen and George's River, June	4 9 3
		<u>£346 17 7</u>

GOLD FIELDS. POLICE AND OTHER BUILDINGS.

Abstract departmental	Office payment, Jno. B. Boothman, copying, &c., June, 1870	5 17 0
A. Stewart	Erecting constable's hut at Back Creek, July and August, 1870	65 0 0
Rutherford and Gill ..	Instalment on contract for erecting police buildings, Nine Mile Springs, September 6	75 0 0
Ditto	Balance on contract, ditto, ditto, November 22	45 5 0
Ditto	Contract for Registrar's hut, and Telegraph Station, Nine Mile Springs, November 22	106 10 6
Ditto	Erecting fence round yard, Police Station, Nine Mile Springs, November 22	20 12 6
Ditto	Ditto, ditto, Telegraph Station, ditto	3 12 0
Ditto	Extra works, Police Buildings and Telegraph Station, ditto	6 2 0
Jno. Cunningham	Travelling expenses—Inspecting works, November	3 4 0
Alex. Gill	Tables, forms, shelves, &c. for Police Buildings, &c., Nine Mile Springs, December	9 10 0
Ditto	Erecting cottage for Commissioner, Nine Mile Springs, January, 1871	20 0 0
S. Joscelyne	Table and chairs, Registrar and Commissioner's office, ditto, March	5 7 0
Josiah Nichols	Erecting fireplace, Commissioner's quarters, ditto, April	6 0 0
Bernard Shaw	Repayment, cartage table and chairs, ditto, April 26	0 8 0
Charles Traill	Plastering chimneys of buildings, ditto, July 11	6 0 0
		<u>£378 8 0</u>

AGAINST THE MONEYS DERIVED UNDER SECTIONS 99 AND 102, 34 VICT. No. 10.

District of George Town.

John M'Bean	Contract for erecting Fourteen Mile and Long Bridges on George Town Road, June, 1871	<u>£110 0 0</u>
-------------------	--	-----------------

Police District of Port Sorell.

Richard Hall	Survey of Sites for proposed Bridge over River Mersey, Feb. & Mar., 1871 ..	<u>£8 0 0</u>
--------------------	---	---------------

Police District of Franklin.

George Innes	Survey of Site for proposed Bridge over the Huon River at Victoria, August, 1871	<u>£6 6 0</u>
--------------------	--	---------------

Police District of Kingborough.

James Combes	Survey of Site and Approaches for proposed Bridge, Brown's River, July and August, 1871	<u>£4 4 0</u>
--------------------	---	---------------

ROAD FROM GEORGE TOWN ROAD TO PIPER'S RIVER.

A. Woodroffe	Compensation for land taken for road, and in lieu of fencing	16 0 0
Abstract, departmental	J. B. Boothman, copying Specifications of Works	3 7 6
Francis Butler	Repayment for Stamp on permission of owner of land	0 1 0
John Cunningham	Overseer inspecting and supervising Works, part salary, August, 1870	3 0 0
Ditto	Travelling Expenses incurred in pointing out Works, August and September	2 16 0
James Spotswood	First Instalment on Contract for clearing line of road, November, 1870	150 0 0
John Cunningham	Inspecting Works, &c., part salary, March and April, 1871	3 0 0
Ditto	Travelling Expenses incurred in visiting Works, March	2 8 0
James Spotswood	Second Instalment on Contract for clearing Line, April	75 0 0
Ditto	Balance on ditto, June	144 7 6
John Cunningham	Overseer, inspecting Works, part salary, June	3 0 0
Ditto	Travelling Expenses incurred in visiting Works, June	2 8 0
		<u>£405 8 0</u>

NAME.	PARTICULARS.	AMOUNT.
		£ s. d.
ROAD FROM THE GEORGE TOWN ROAD TO SPRINGS DIGGINGS.		
John Cunningham	Inspecting line of road, &c., part salary, August, 1870	2 8 0
Ditto	Ditto, Travelling Expenses, August, 1870	2 16 0
Abstract Wages	Fahey and Labourers, clearing, forming, and other works, August	24 4 0
Ditto	Ditto, ditto, September	43 16 0
J. Cunningham	Inspecting and reporting on Fourteen Mile Bridge, &c., part salary, Sept.	2 8 0
Ditto	Travelling Expenses, ditto, September	2 16 0
W. Coward	Carting Logs and Timber for Culverts, George Town Road, Sept. and Oct.	10 4 0
Abstract Wages	Fahey and Labourers, clearing, forming, and other works, October	51 1 0
E. Collins	Carting Logs and Spars for Culverts, &c., October	5 14 0
F. Butler	Travelling Expenses, inspecting Works, August	6 15 8
T. Corbett	Tools for men on Works, September	1 9 0
Abstract Wages	Fahey and Labourers, constructing and putting in Culverts, &c. on road, November	52 3 6
J. Cunningham	Inspecting Works, part salary, November	3 12 0
Specimen Hill Co.	Blacksmith's Work, repairs Tools, &c., November	0 14 6
		£210 1 8

ROADS PARISHES OF MALLING AND PARKHAM.

Davies & M'Millan	Advertising for Tenders for clearing Track, Elizabeth Town Road, Nov. and Dec., 1870	1 10 0
John R. Frith	Inspecting lines of road, &c., part salary, January, 1871	2 16 0
Ditto	Ditto, ditto, February	2 16 0
Ditto	Ditto, Travelling Expenses, January and February	6 15 9
Francis Butler	Repayment, stamp on permission for land taken for road, May	0 1 0
H. P. Sorell	Surveyor's Work—Surveying and laying out Lines, March	21 12 6
John R. Frith	Laying out Lines and inspecting Works, part salary, May	2 2 0
John G. Davies	Advertising for Tenders for clearing lines of road, March and April	1 7 0
J. R. Frith	Travelling Expenses, inspecting Works, May and June	3 13 0
Ditto	Inspecting Works, part salary, June	0 14 0
Aikenhead and Harris	Advertising for Tenders for clearing and other works, April	2 14 0
John Spicer	First Instalment on Contract for clearing line of road, July 9	100 0 0
Ditto	Second ditto ditto, July 31	100 0 0
John R. Frith	Supervising Works, part salary, July	2 16 0
Ditto	Ditto, ditto, September	1 8 0
Ditto	Travelling Expenses, inspecting Works, July and September	2 7 8
		£252 12 11

BARRINGTON ROAD, COUNTY DEVON.

John R. Frith	Laying out and surveying road, Don Bridge to Sheffield, part salary, March, 1871	3 10 0
Ditto	Travelling expenses, February and March	1 2 8
Abstract Wages	Labourers assisting to lay out and survey road, March	3 0 0
John G. Davies	Advertising for tenders for works on road	0 12 0
Aikenhead & Harris	Ditto	3 0 0
John R. Frith	Repayment, horse hire, carrying tent and tools	0 12 9
Ditto	Supervising works, salary, 2 days, July	1 8 0
Ditto	Ditto, September	1 8 0
Ditto	Travelling expenses, inspecting works, July and September	1 12 11
		£16 6 4

THE NOOK ROAD, COUNTY DEVON.

John R. Frith	Laying out and surveying Nook Road, from Carey's north side-line, salary, 2 days, March, 1871	1 8 0
Ditto	Travelling expenses	1 2 8
Abstract Wages	Labourers assisting to lay out and survey road, March, 1871	1 4 0
John R. Frith	Laying out road from Carey's north side-line, part salary and forage allowance, April, 1871	15 4 8
Abstract Wages	Labourers assisting to lay out road, April	15 15 0
J. G. Davies	Advertising for tenders for works on road	0 12 0
John R. Frith	Travelling expenses, April	4 13 5
Aikenhead & Harris	Advertising for tenders for works on road	3 0 0
John R. Frith	Repayment, horse hire, carrying tent and tools, &c.	2 11 0
Ditto	Supervising works, salary, 1 day, July, 1871	0 14 0
Edward Allen	1st instalment on contract for clearing road at the Nook, September 30th, 1871	100 0 0
John R. Frith	Supervising works, salary, 2 days, September	1 8 0
Ditto	Travelling expenses	1 12 11
		£149 5 8

NAME.	PARTICULARS.	AMOUNT.
		£ s. d.
THE SANDFLY BASIN, COUNTY OF BUCKINGHAM.		
34 VICT. No 10.		
Alfred Hall	Chaining, pegging, and marking out road	3 6 0
W. H. Cheverton	Travelling expenses—Inspecting works, January to March	1 14 9
W. C. Grubb & Bros.	1st instalment, for clearing, forming, and works on road, to May 22, 1871 ..	80 0 0
W. H. Cheverton	Travelling expenses—Inspecting works, April to June	1 0 0
W. C. Grubb & Bros.	2nd instalment for clearing, &c. on road, September 7	80 0 0
Ditto	Balance on contract, ditto, October 7	125 5 0
Ditto	Extra works, slabbing and blinding	24 0 0
W. H. Cheverton	Travelling expenses—Inspecting works, July to October	1 14 9
		<u>£317 0 6</u>

COLONIAL DEFENCES. BATTERY, ONE TREE POINT.

James Cousins	Carting timber, bricks, lime, sand, &c., to Battery works	9 9 0
Ditto	Toll paid at gate, Sandy Bay, when carting to ditto	0 17 0
Rigby & Roffey	Preparing and erecting shed for prisoners, &c., February, 1871	15 0 0
Samuel Dove	Cab-hire with Ministers to battery, March 2nd	1 5 0
Joseph Hawkes	Instalment on contract for 25,000 bricks for battery, April	55 0 0
W. H. Cheverton	Supervising works, half salary and forage allowance, April	11 18 4
Joseph Hawkes	Balance on contract for 25,000 bricks for works, May 6	7 10 0
Ditto	500 bricks extra, supplied for works, May 6	1 5 0
Colonial Storekeeper .	Earthenware pipes and saddles for drains to works	15 14 7
Ditto	One dozen shovels and picks, for prison gang	3 1 0
James Hogan	Supplying water for prison gangs and works, March and April	8 19 0
James Cousins	Carting materials for battery works, April	6 5 6
Jas. Robertson	Supplying 460 bushels lime for works, February and May	19 3 4
James Hogan	Water, gangs and battery works, May	5 5 7
Samuel Hall	Mason on works at battery, April 24 to May 31	12 16 0
Joseph Gowland	Contract for supplying and delivering stone, June 20.	133 2 6
James Hogan	Water for gangs and battery works, June	6 19 2
James Gregory	Three casks of asphalt for ditto, April 17	3 15 0
James Robertson	200 bushels lime for ditto, June 21	8 6 8
James R. Meech	Repairs to tools for prison gangs, February to June	6 13 6
James Consins	Cartage of materials for battery works, May and June	8 4 6
Abstract wages	Mason, cutting and setting stones, June	10 4 0
James R. Meech	Bolts for works at battery, June	0 12 0
Ditto	Iron wrenches for ditto, June	1 10 6
J. E. Risby	Sawing hardwood for works at battery, March	0 8 6
Marsh & Co.	One 10-gallon oval pot for prisoners, ditto, February	0 19 0
Ditto	Steel, glass, nails, &c. for works at battery, February and April	2 15 1
Ditto	Nails, steel, tar, &c. for works at battery, April, May	11 16 7
Abstract Wages	Mason, cutting and setting stones for racers, July and August	11 4 0
Jas. Robertson	Supplying 200 bushels of lime, July	8 6 8
J. C. Tolman	3 tons of Sydney coals for repairs of tools, February, April, and June	3 17 3
James Cousins	Carting lime, cement, &c. to battery works, July	1 9 3
James Hogan	Supplying water for gang and battery works, July	6 2 5
Joseph Gowland	Supplying and delivering stone for works, August 8.	6 14 6
W. H. Cheverton	Supervising works, part salary and forage allowance, August	11 18 4
James Hogan	Supplying water for gangs and works, August	5 8 0
James Cousins	Cartage of lead and tank, &c. to battery, August 9	0 3 3
Francis Butler	Repayment, cab-hire to battery works, April	0 9 0
James Burgess	Supplying doors, gates, frames, &c. for magazine, September 18	20 0 0
Ditto	Supplying one extra door and frame, ditto	3 0 0
William Smith	Drain pipes and bends, July	0 12 3
Joseph Moir	Iron, steel, cement, tools, and materials for works, August ..	7 15 11
Jas. Robertson	Supplying 100 bushels of lime for works, September	4 3 4
James Hogan	Supplying water for gangs and works, ditto	5 2 7
James Cousins	Cartage of materials and timber, ditto	2 7 9
Justin Brown & Co...	5 casks of cement for works, July and October	6 0 0
Marsh & Co.	Blasting powder and fuze, ditto, September	1 7 10
W. H. Cheverton	Supervising works, part salary and forage allowance, September	11 18 4
Joseph Gowland	60 cube feet stone delivered at battery, October 23	5 5 0
F. Lipscombe	Grass seed and clover for slopes, September 2	1 19 6
Jas. R. Meech	Sharpening and repairing tools for gangs, July to October	3 1 1
Justin Brown & Co...	3 casks of cement for works, October	3 12 0
		<u>£500 14 7</u>