


(No. 125)



1869.

---

T A S M A N I A.


---

**PUBLIC WORKS LOANS ACTS.**

**DETAILS OF EXPENDITURE UNDER THE VARIOUS WORKS.**

---

Laid upon the Table by the Colonial Treasurer, October 20, 1869; and ordered by the House to be printed.



PUBLIC WORKS UNDER VARIOUS LOANS ACTS.

APPENDIX to Paper No. 39, of 24 August, 1869.—Details of Expenditure from 28 July, 1868, to 24 August, 1869.

THE PATERSONIA, BRIDPORT, AND RINGAROOMA ROADS.

		£	s.	d.
Jno. Hay & Co.....	Balance on contract for 6½ miles, sidling cutting, 1st August, 1868 .....	175	10	0
William Blyth .....	Third instalment on contract for constructing 6½ miles of road from 2nd to 8½ mile from Patersonia, 15th August .....	300	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, August ..	4	8	0
William Blyth .....	Fourth instalment on contract for 6½ miles of road, 16th September .....	300	0	0
Jno. Cunningham .....	Overseer supervising Works, part of salary and forage allowance, September ..	8	12	0
Jonas Cherry, Senr.....	Erecting 140 rods of post and rail fencing, at 3s. ....	21	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, October ..	9	18	0
Ditto .....	Ditto, ditto, November .....	8	14	0
Wm. Blyth .....	Balance on contract for 6½ miles of road, 8th December .....	657	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, December ..	5	0	0
Wm. Blyth .....	First instalment on contract for constructing 1st Section Ringarooma Road, 7 miles, 31st March, 1869 .....	150	0	0
R. C. Gunn .....	Travelling expenses, inspecting works .....	11	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, March ..	10	0	0
Ditto .....	Ditto, ditto, April .....	9	6	0
William Blyth .....	Second instalment on contract for 1st Section of 7 miles, 11th May .....	150	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, May .....	9	6	0
William Blyth .....	Third instalment on contract for 1st Section, 7 miles, 15th June .....	150	0	0
Ditto .....	Fourth ditto, ditto, July .....	150	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, June .....	7	10	0
Wm. Blyth .....	Fifth instalment on contract for 7 miles, 1st Section .....	150	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, July .....	10	0	0
B. R. Watson .....	First instalment on contract for road through Scottsdale, 3 miles and 30 chains, 27th July, 1868 .....	150	0	0
A. Farquhar .....	Labourer assisting to peg out road, July .....	1	4	0
Jno. Cunningham .....	Overseer supervising works, salary and allowance, July .....	19	6	0
Ditto .....	Ditto, part of salary and allowance, August .....	14	6	0
William Andrews .....	First instalment on contract for bridges, 15th September .....	300	0	0
Thomas Tucker .....	Erecting 93 rods of post and rail fencing, at 3s. 9d. ....	17	8	9
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, September ..	10	0	0
B. R. Watson .....	Second instalment on road through Scottsdale, 5th October .....	150	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, October ..	9	8	0
Ditto .....	Ditto, ditto, November .....	9	6	0
Ditto .....	Ditto, ditto, December .....	12	10	0
Jno. Geo. Davies .....	Advertising for fresh tenders, 1st and 2nd Sections .....	3	17	0
Robert Harris .....	<i>Launceston Times</i> , ditto .....	0	15	9
Jno. Cunningham .....	Overseer supervising works, salary and forage allowance, January, 1869. ....	18	14	0
B. R. Watson .....	Balance on contract for road through Scottsdale, 3rd February .....	261	7	6
Jno. Cunningham .....	Overseer supervising works, salary and forage allowance, February .....	17	4	0
Abstract of Wages .....	Loone and Hutchison, labourers pegging out sections of road, February .....	12	12	0
Jno. Cunningham .....	Overseer supervising works, part of salary and allowance, March .....	9	6	0
Ditto .....	Travelling expenses with Mr. R. C. Gunn .....	2	16	0
R. C. Gunn .....	Ditto, visiting and inspecting works .....	5	10	0
William Blyth .....	First instalment on contract for forming second section Ringarooma Road, 6½ miles, April .....	150	0	0
Jno. Cunningham .....	Overseer of Works, supervising works, part of salary and allowance, April ..	9	6	0
Wm. Andrews .....	Balance on contract for bridges erected in accordance with plans and specifications, 26th April .....	615	0	0
Ditto .....	Additional and extra work to bridges over Brid and Forester Rivers .....	27	0	0

		£	s.	d.
Wm. Andrews .....	Payment on account of bridge across hollow, Section 1 H, being one out of five bridges across hollows: completed in accordance with plans and specifications .....	112	0	0
Ditto .....	Payment on account of four bridges over Hollows F and G, Section 1, and A and B, Section 2, not completed in accordance with plans and specifications, and for which a deduction of £20 was made, 13th May, 1869 .....	428	0	0
	Payment for bridge over Tucker's Creek, not completed in accordance with plan and specification, and for which a deduction of £10 was made .....	250	0	0
	Repairing damage to bridge over Hollow G, Section 1, caused by the falling of a tree .....	49	16	0
Jno. Cunningham .....	Overseer of Works, supervising works, part of salary and allowance, May .....	9	8	0
William Blyth .....	Second instalment on contract for 2nd Section of road, 7th June .....	150	0	0
Jno. Cunningham .....	Travelling expenses to Hobart Town and returning, in connection with the adjustment of Wm. Andrews' contract, &c., May and June .....	6	18	0
Ditto .....	Overseer of Works, supervising works, part of salary and forage allowance, June .....	7	10	0
William Blyth .....	Third instalment on contract for 2nd section of road, 12th July .....	150	0	0
Jno. Cunningham .....	Overseer supervising works, part of salary and forage allowance, July .....	9	6	0
William Blyth .....	Fourth instalment on contract for 2nd section of road, 16th August .....	150	0	0
Abstract of Payments, departmental	Draftsmen preparing plans, sections, and making tracings, &c., for works on 1st and 2nd sections of road, C. J. Young, October, 1868, £3 10s., November, £2 2s.; January, 1869, £4 4s.; W. Smith, copying, May, 1869, £7 3s. J. Gray, under authority T. 3401, January, 1869, £5 .....	21	19	0
		£5468 18 0		

## WEST TAMAR ROAD.

R. C. Gunn .....	Advance by Treasury to Trustees, June, 1869 .....	300	0	0
Ditto .....	Expenses visiting and inspecting road, March .....	2	4	3
		£302 4 3		

## PORT CYGNET ROAD.

Frederick Glover .....	Balance on account of fencing on portion of Port Cygnet Road, Sept. 1868 .....	45	10	0
Ditto .....	5 chains, 68 links paling fence, ditto .....	7	19	0
W. H. Cheverton .....	Inspecting works, travelling expenses, February to June, 1868 .....	11	11	2
M. Fitzpatrick .....	Cutting drain through orchard to convey water from road .....	6	10	0
W. H. Cheverton .....	Inspecting works, travelling expenses, August, 1868 .....	2	19	5
F. Glover .....	Erecting 79 chains, 2 links of additional fencing, May, 1869 .....	63	4	4
W. H. Cheverton .....	Inspecting works, travelling expenses, March and May, 1869 .....	3	19	3
		£141 13 2		

## ROAD LEADING FROM SOUTHPORT TOWARDS PORT ESPERANCE.

W. H. Cheverton .....	Inspecting works, travelling expenses, February, April, June, 1868 .....	6	14	10
Fitzpatrick & Co. ....	8th instalment on contract for Slab Road and Jetty, Southport, August, 1868 .....	150	0	0
Ditto .....	9th ditto ditto, September, 1868 .....	75	0	0
W. H. Cheverton .....	Superintending works, part salary and forage allowance, October, 1868 .....	11	18	4
Fitzpatrick & Co. ....	10th instalment for road, &c., November, 1868 .....	75	0	0
Ditto .....	11th ditto ditto, February 18, 1869 .....	100	0	0
Ditto .....	Balance on ditto, February 27, 1869 .....	195	5	0
W. H. Cheverton .....	Inspecting works, travelling expenses, August to December, 1868 .....	6	18	2
Ditto .....	Ditto ditto, February, 1869 .....	2	19	5
Abstracts of payments, departmental	Draftsman, making tracing of jetty for contractors, C. J. Young, October, 1868, 2 days, £1 8s.; copying, &c., specifications, details, &c., J. B. Boothman, February, 1869, £4 16s.; under authority T. 3401, J. Gray, July, 1868, £5, October £5 .....	16	4	0
		£639 19 9		

## DOVER AND WALPOLE ROAD, PORT ESPERANCE.

W. H. Cheverton .....	Travelling expenses, inspecting works, &c., February, April, June, 1868 .....	5	15	7
Brown & M'Donald .....	8th instalment on contract for road and jetty, September, 1868 .....	50	0	0
Ditto .....	9th ditto ditto, December 1 .....	84	10	2
Ditto .....	Balance on ditto ditto, December 31 .....	110	11	10
W. H. Cheverton .....	Travelling expenses, inspecting works, &c., August to December, 1868 .....	6	18	1
Ditto .....	Ditto ditto, January, 1869 .....	2	19	5
Abstracts of payments, departmental	Copying, &c., W. Smith, January, 1869, £7 3s.; under authority T. 3401, J. Gray, August, 1868, £5; March, 1869, £5 .....	17	3	0
		£277 18 1		

## SORELL CAUSEWAY.

*Expenditure as furnished by Treasury.*

		£	s.	d.
Trustees Sorell Causeway	Advance made by Treasury, July 29, 1868	500	0	0
Ditto	Ditto, December 16, 1868	100	0	0
Ditto	Ditto, July 3, 1869	100	0	0
Messrs. Doyne, Major, and Willett	Surveyor's and Engineer's work, July, 1869	31	10	0
Wm. Hogan	Making survey and furnishing section showing connection of the western approach Sorell Causeway with the posts in water, July	4	0	0
		<b>£735</b>	<b>10</b>	<b>0</b>

## FOR COMPLETION OF THE DIRECT HUON ROAD FROM HOBART TOWN TO LESLIE, VICTORIA, AND PORT CYGNET.

John Grubb	Instalment on account erecting fencing on portions of road	25	0	0
W. H. Cheverton	Travelling expenses, inspecting works, February and April, 1868	1	18	6
Jno. Morrison	Carting planks for culverts near Leslie, July	0	12	8
Michael Daly	Carting rubble for road near Leslie, July	6	13	0
Geo. Bower & Co.	Ditto, July	8	14	0
Patk. Cooney	Ditto, July	7	4	1
Estate of late G. Hutton	Nails, iron, steel, powder, fuse, and other tools, &c.	32	11	3
Abstract Wages	Thos. Durey and labourers, at work on Sandfly Road, 1st to 31st July, 1868.	19	10	9
Ditto	Overseers, White & Stabb, in charge of men, July	24	6	0
Edwd. Dillon	Instalment on contract for carting metal from Watchorn's Hill, 3rd August.	15	0	0
Thos. Dillon	Carting rubble for road for ruts, July	0	12	10
Abstracts Wages	Labourers, quarrymen, stonebreakers, blacksmith, 18th July to 7th August	181	2	7
Abstracts Payments	Allowances to parents on account of children, under condition stated in previous Report, 18th July to 8th August	9	1	0
W. Marsh & Co.	2 dozen shovels for works on road	4	10	0
Chas. Davis	Ditto	5	8	0
Abstract Wages	Police escort accompanying officer to pay men, 18th April to 18th July	2	2	0
Abstracts Wages	Labourers, quarrymen, stonebreakers, blacksmith, 8th to 14th August	71	4	1
Abstracts Payments	To parents on account children, 8th to 15th August	3	1	0
Jno. Hay & Co.	1st instalment on contract for forming 2nd Section 2 miles and 16 chains of road, from near 16th mile-mark to 4 chains west of Blackfish Creek, August, 1868	225	0	0
Abstract Wages	Labourers, quarrymen, stonebreakers, &c., 15th to 22nd August	70	18	9
Abstract Payments	To parents on account children, ditto	3	3	6
Jas. Cousins	Carting coals, powder, &c., to works	1	0	0
Ditto	Chaise cart conveyance with officers to pay men, July	3	4	0
Robt. Vince	Carting slabs and palings for huts for men	0	12	8
Abstract Wages	Thos. Durey and labourers, Sandfly Road, August, 1868	14	8	9
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c., 22nd to 29th August, 1868	73	7	0
Abstracts Payments	On account children, under conditions before stated, ditto	3	13	5
Edwd. Dillon	2nd instalment on account of carting metal from Watchorn's Hill	18	0	0
Abstract Wages	Labourers, quarrymen, stonebreakers, &c., 29th August to 5th September	80	16	6
Abstracts Payments	On account children, under conditions before stated, ditto	3	13	2
Abstract Wages	Overseers, White & Stabb, in charge of men, August, 1868	23	8	0
Michael Daly	Carting metal, &c., for road near Leslie, August	8	3	1
Patrick Cooney	Ditto	12	18	1
James Pettit	Ditto	1	18	0
R. Meredith	Ditto	6	0	4
G. Bower & Co.	Ditto	10	4	0
W. H. Cheverton	Supervising works, salary and forage allowances, August, 1868	24	10	4
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c., 5th to 12th September, 1868	73	15	7
Abstracts Payments	On account children, under conditions before stated, ditto	4	10	2
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c., 12th to 18th September	91	17	7
Abstracts Payments	On account children, ditto	4	4	4
Jas. Cousins	Chaise cart with officers to pay men, in August	4	8	0
Ditto	Carting coals for blacksmith's work, repair of tools, &c.	0	12	0
Jno. Hay & Co.	2nd instalment on 2nd section, 2 miles 16 chains, September, 1868	225	0	0
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c., 19th to 25th September	86	9	1
Abstracts Payments	On account children, under conditions before stated, ditto	4	2	0
Patrick Cooney	Supplying 5700 slabs for road, 9 and 10 miles	108	6	0
John Grubb	Balance on account of 260 rod of fencing on road	27	0	0
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c., 26th September to 2nd October	98	15	4
Abstracts Payments	On account children, under conditions before stated, ditto	4	4	4
Abstract Wages	Overseers, White & Stabb, in charge of men, September, 1868	23	8	0
Edwd. Dillon	3rd instalment on account carting metal	30	0	0
J. C. Tolman	2 tons coal for blacksmith's work	2	11	6
Jno. M'Dermott	Contract for metal for road between Hall's Quarry and Brown's River Creek, 1181½ cubic yards, at 5s. 6d.	324	19	2
Jas. Pettit	Carting rubble for road near Leslie, September	3	0	2
R. Meredith	Ditto, rubble and blinding, ditto, ditto	15	0	10
Pat. Cooney	Ditto, Watchorn's Hill and Fern Tree, &c., ditto	11	11	2
Geo. Bower & Co.	Ditto, near Leslie	8	14	0
Geo. Bower	Ditto	4	4	0
Michl. Daley	Ditto, Watchorn's Hill and Fern Tree, &c., ditto	6	16	2

		£	s.	d.
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c., 3rd to 9th October	97	15	3
Abstracts Payments	On account of children, under conditions before stated, ditto	4	2	0
Edwd. Dillon	Balance on account carting metal	21	18	0
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c. 10th to 16th October	93	8	3
Abstracts Payments	On account of children, under conditions before stated	4	3	2
Jno. Hay & Co.	1st instalment on contract for 1st Section, 3½ miles, from near 12th mile-mark to south-west boundary of A. Crawford's land, 26th October, 1868.	300	0	0
Abstracts Wages	Labourers, quarrymen, stonebreakers, &c., 17th to 23rd October, 1868	102	0	11
Abstracts Payments	On account of children, under conditions before stated, ditto	4	6	0
Jas. Cousins	Chaise cart with officers to pay men, September, 1868	3	4	0
Ditto	Carting rubble, &c., Leslie, September	10	8	0
Michael Daly	Carting metal and blinding, Watchorn's Hill, &c., October	7	19	11
Patk. Cooney	Ditto	6	19	4
Richd. Meredith	Ditto, &c., near Leslie, ditto	15	16	8
Geo. Bower	Ditto, ditto	17	6	6
Jas. Cousins	Carting rubble, &c., Leslie, and coals, &c., to works, ditto	22	0	0
Ditto	Chaise cart with officers to pay men, ditto	4	0	0
John Grubb	35½ rods of fencing on portions of road	8	2	0
Martin Cleary	Police escort with officer to pay men, July to October	2	5	0
Thomas Dillon	Carting metal from stonebreaker's at Grubb's quarry, October	15	4	9
James Pettit	Carting rubble and blinding for road, Leslie, October	2	4	4
Abstract wages	Overseers White & Stabb, in charge of men, October	24	6	0
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., October 24 to 30	102	19	9
Abstracts payments	On account of children under conditions before stated, October	3	10	2
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., October 31 to November 6	115	0	6
Abstracts payments	On account children under conditions before stated, ditto	3	16	6
Ditto	Ditto ditto November 7 to 13	3	2	4
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., ditto	116	12	8
Jno. Hay & Co.	2nd instalment for 1st section, 3½ miles, November, 1868	300	0	0
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., November 14 to 20	122	14	6
Abstracts payments	On account children, under conditions before stated, ditto	3	10	4
W. H. Cheverton	Superintending works, part of salary and forage allowances, October, 1868.	12	12	0
Thos. Dillon	Carting metal from stonebreakers, &c., November, 1868	31	12	0
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., November 21 to 27	116	18	6
Abstracts payments	On account children, under conditions before stated, ditto	3	7	8
W. H. Cheverton	Superintending works, salary and forage allowances, November, 1868.	23	16	8
Abstracts wages	Thomas Drury and labourers, Sandfly Road, November	8	12	6
Jno. Hay & Co.	Balance on contract for 2nd section, 2 miles 16 chains, December, 1868	389	18	0
Geo. Bower	Carting, blinding, and rubble, &c., Watchorn's Hill, November	14	7	0
Patk. Cooney	Carting, blinding, &c., from stonebreakers, ditto	18	5	9
Michl. Daly	Ditto, &c., near Watchorn's Hill, ditto	7	16	9
Richd. Meredith	Carting rubble, &c., beyond Leslie, ditto	15	16	8
Abstract wages	Overseers Stabb & White, and A. T. Morrison in lieu of Stabb, ditto	22	10	0
Ditto	Labourers, quarrymen, stonebreakers, November 21 to 27	4	10	6
Ditto	Ditto, ditto, stonebreakers, &c., November 28, December 4	102	5	9
Abstracts payments	On account children, under conditions before stated, ditto	2	11	8
Thos. Grubb	Carting logs for bridge at Leslie, November	3	12	0
James Cousins	Carting forcing and rubble beyond Leslie, November	20	0	0
Richd. Meredith	Carting rubble for road beyond Leslie, December	3	3	4
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., December 5 to 11	107	2	1
Abstracts payments	On account of children, under conditions before stated, ditto	2	8	8
Jas. Cousins	Chaise cart with officers to pay men, November	3	4	0
Ditto	Carting coals, powder, &c., to works, November	1	4	0
Jno. Hay & Co.	3 instalments, 1 section, 3½ miles, December, 1868	300	0	0
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., December 12 to 18	109	1	10
Abstracts payments	On account of children, under conditions before stated, ditto	3	6	0
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., December 19 to 24	94	14	5
Abstracts payments	On account of children, under conditions before stated, ditto	3	12	0
Abstracts	Wages of labourers, &c., and allowances, December 26 to 31	71	16	4
Ditto	Overseers White & Stabb, in charge of men, December, 1868	23	8	0
Geo. Bower	Carting rubble for road, Leslie, &c., December	10	3	0
Thos. Dillon	Carting metal and blinding Watchorn's Hill, ditto	27	8	7
Michl. Daly	Carting metal from stonebreakers, &c., ditto	11	0	1
Patk. Cooney	Carting metal, &c., Leslie, ditto	11	14	4
W. J. Rout	Files and augers, &c., for works, ditto	2	0	2
J. G. Davies	Advertising for tenders for metalling, &c., ditto	1	12	0
Jas. Cousins	Carting rubble, &c., beyond Leslie, ditto	29	6	0
Ditto	Chaise cart with officers to pay men, ditto	2	8	0
Jas. Harcourt	Powder, fuse, materials, &c., for works	19	16	5
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., January 1 to 8, 1869	119	12	8
W. Marsh & Co.	Nails for repairs and works, &c.	0	10	7
J. C. Tolman	Coals for blacksmith's work	5	3	0
Jno. Hay & Co.	4th instalment 1st section, 3½ miles, January 1869	300	0	0
Pat. Cooney	5000 slabs between Leslie and Mr. Coombes'	105	0	0
Abstracts wages	Labourers, quarrymen, stonebreakers, &c., January 9 to 15	105	16	1
Martin Cleary	Police escort with officers to pay men, November and December	1	4	0
J. R. Meech	Repairs to level for surveying	0	3	6
Thos. Dillon	Carting metal and blinding near Leslie, January, 1869	10	5	4
Abstracts wages	Labourers, quarrymen, overseers, &c., January 16 to 30, 1869	181	2	7
Michael Daly	Carting metal and rubble, &c., at Leslie, January, 1869	11	11	2
Jas. Cousins	Ditto, ditto, January, 1869	26	4	0
Charles Oates	Carting earth, logs, &c., for culverts beyond Leslie, ditto	14	8	0
David Dunkley	Drawing logs for bridge at Leslie, ditto	1	12	0
Patk. Cooney	Carting metal, blinding, &c., Leslie, &c., ditto	8	15	9
Geo. Bower	Ditto, ditto, ditto	8	15	0

		£	s.	d.
Estate of late G. Hutton	Nails, steel, iron, &c., for works	15	12	6
Abstract wages	Labourers, quarrymen, blacksmith, &c., January 30 to February 11	120	15	0
Jno. Hay & Co.	5th instalment, 1 section, 3½ miles, February 18, 1869	300	0	0
M. Cleary	Police escort with officer to pay men, January	0	9	0
Abstract wages	Mason and laborers, January	1	2	6
Abstracts wages	Labourers, quarrymen, (12th to 25th), overseers, February, 1869	152	13	8
W. H. Cheverton	Salary and forage allowance, superintending works, January	24	10	4
W. Bateman	Horse and gig with officers to pay men on road, January 30	0	15	0
Patk. Cooney	Carting rubble, metal, blinding, Leslie, &c., February	1	11	8
Michael Daly	Ditto, ditto, ditto	1	11	8
Geo. Bower	Ditto, ditto, ditto	2	9	0
Chas. Oates	Carting forcing and logs, near Victoria, February	34	0	0
Jas. Cousins	Carting materials, &c., Leslie, &c., near Victoria, ditto	14	4	0
Abstracts wages	Labourers, quarrymen, &c., February 26 to March 11, 1869	117	5	3
Jno. Hay & Co.	6th instalment, 1 section, 3½ miles, March, 1869	300	0	0
W. H. Cheverton	Travelling expenses, inspecting works, July to December, 1868	17	16	7
Jas. Burdon	Old tire iron for blacksmith's work	0	17	3
Abstracts wages	Labourers, quarrymen, blacksmith, &c., March 12 to 25	118	6	8
Colonial Storekeeper	Four dozen shovels for works on road	8	15	4
James Cousins	Transport and cartage of materials to road, January and February	5	16	0
Abstracts Wages	Labourers, quarrymen, blacksmiths', &c., 26th March to 8th April	123	7	3
Charles Oates	Carting materials, &c., 19th and 20th miles, March	48	16	0
James Cousins	Carting forcing and slabs, 18th and 19th miles, March	21	8	0
John Hay & Co.	7th instalment 1st section, 3½ miles, April, 1869	300	0	0
W. Marsh & Co.	Nails, &c., for works, Huon Road	0	10	0
R. Wood	Conveyance of Ministers, &c., with Mr. R. C. Gunn to inspect Huon Road, April	4	0	0
J. C. Tolman	1 ton coals for blacksmith's work	1	5	9
Abstracts Wages	Labourers, quarrymen, blacksmith, &c., 9th to 22nd April	122	3	4
James Cousins	Carting slabs and forcing, &c., 18th and 19th miles, April	28	1	0
Charles Oates	Carting earth, logs, &c., 19th and 20th miles, April	48	0	0
Abstracts Wages	Labourers, quarrymen, &c., 23rd April, 6th May; overseers, 1st to 30th April	167	18	10
John Hay & Co.	8th and 9th instalments, 1 section 3½ miles, May, 1869	600	0	0
Estate of late G. Hutton	Tools and materials, &c., for works	6	4	7
Abstracts Wages	Labourers, quarrymen, blacksmith, &c., 7th to 20th May	116	14	9
Ditto	Ditto, 21st May, 3rd June	136	14	9
W. H. Cheverton	Salary and forage allowance, supervising works, April, 1869	23	16	8
James Cousins	Carting stone, gravel, &c., 16th and 20th miles, May	25	8	0
Charles Oats	Ditto	53	8	0
Abstracts Wages	Labourers, quarrymen, blacksmith, &c., 4th to 17th June	114	18	3
W. J. Rout	American axes and handles for works	3	1	3
Abstracts Wages	Labourers, quarrymen, &c., 18th June, 1st July; overseers, June	124	9	0
W. H. Cheverton	Supervising works, part salary and forage allowance, June, 1869	13	11	8
Charles Oates	Carting earth, stone, gravel, &c., June	55	8	0
James Cousins	Ditto stone, &c., between 16th and 18th miles, June	28	2	0
James Cousins	Carting old tires, &c., to works, May and June	1	10	0
Abstracts Wages	Labourers, blacksmith, quarrymen, &c., 2nd to 15th July	97	9	10
W. H. Cheverton	Travelling expenses, inspecting works, January to June, 1869	17	16	7
Abstracts Wages	Labourers, quarrymen, &c., 16th to 29th July; overseers, July	127	7	3
Ditto	Ditto, 30th July to 12th August, 1869	95	13	9
Matilda Crawford	738 slabs split on land for road	1	2	1
Charles Oates	Carting slabs, gravel, &c., for road, July	45	3	0
James Cousins	Ditto	27	12	0
James Harcourt	Powder, materials, tools, &c.	5	6	6
Abstracts of Payments, departmental	C. J. Young, payment 1 day, August, 1868, 14s.; preparing plans and sections of rubbling, &c., section of 2 miles 16 chains, November, £3 10s., December, £7. A. T. Morrison, taking levels and reducing same for additional section, November, 1868, £8 and £3 12s., December, £13 4s. Copying, &c., W. Smith, August, 1868, £7 3s., September, £7 3s. J. B. Boothman and J. Napper, August, 1868, £6 6s. 8d. J. Napper, October, £2 10s. J. B. Boothman, December, £5 4s., January, 1869, £5 4s. Under authority T. 3401, J. Gray, September, 1868, £5, October, £5, May, 1869 £5.	84	10	8
		£10,157	14	1

## FOR THE CONSTRUCTION OF A HORSE TRACK FROM SURGES BAY TO PORT ESPERANCE.

Abstract of Wages	A. & C. Hall, marking and cutting track, Flight's Bay, September	16	2	0
Ditto	Labourers and overseer, A. Hall, ditto, ditto, October	31	1	0
Ditto	Ditto, November	47	12	1
Brown & McDonnell	2700 slabs taken for soft places of road, December	36	9	0
Abstracts Wages	Overseer and labourers, cutting and forming road, ditto	50	14	0
W. J. Rout	Axes and handles for labourers, September to December	2	14	0
Jas. Harcourt	6 cross-cut files, ditto, ditto	0	4	0
Abstracts Wages	Overseer and labourers, cutting tracks, &c., January, 1869	56	8	1
Ditto	Ditto, ditto, February, 1869	52	10	3
W. H. Cheverton	Travelling expenses, inspecting works, October to December, 1868	4	19	1

		£	s.	d.
Abstracts Wages .....	Overseer and labourers, cutting track, &c., March, 1869.....	52	14	0
Ditto .....	Ditto, ditto, April.....	31	15	0
Jas. Cairns .....	Conveying tools, Hobart to Surges Bay .....	1	0	0
Abstract of Payment, departmental .....	J. Gray, April, 1869, under authority T 3401 .....	5	0	0
J. Harcourt .....	Files for men on works, for sharpening saws .....	0	4	9
		<b>£389</b>	<b>7</b>	<b>3</b>

FOR THE CONSTRUCTION OF A BRIDGE OVER THE PORT ESPERANCE RIVER.

Jas. Porter.....	Instalment on contract for erecting bridge over the Esperance Narrows, 21st January, 1869 .....	200	0	0
Ditto .....	Balance on ditto, 27th February, 1869 .....	135	0	0
		<b>£335</b>	<b>0</b>	<b>0</b>

FOR WORKS IN THE COUNTIES OF DEVON AND WELLINGTON.

*For the Construction of a Road from the River Leven to the River Blythe.*

J. R. Frith.....	Supervising works, part of July, salary .....	2	16	0
Ditto .....	Ditto, part of August.....	4	4	0
William Drew .....	Compensation for land, 1 chain wide, for road ..	10	0	0
J. A. Fogg .....	1st instalment on contract for 1st and 2nd sections of road, 6 miles 74 chains from Leven Bridge to Penguin Creek, 19th September .....	100	0	0
Henry Jowett .....	1st instalment on Bridge over Penguin Creek, 22nd September .....	80	0	0
J. G. Davies .....	Advertising for tenders for road .....	1	12	0
J. R. Frith .....	Supervising works, part of salary and forage for September, 1868 .....	7	5	4
Robert Tait .....	Compensation for land and fencing .....	38	8	0
Henry Jowett .....	Balance on contract for Penguin Creek Bridge, 31st October, 1868 .....	140	0	0
J. R. Frith .....	Supervising works, part of salary and forage for October, 1868.....	7	5	4
J. A. Fogg .....	2nd instalment for 1st and 2nd sections of road, 10th November, 1868.....	100	0	0
R. Harris .....	<i>Launceston Times</i> , advertising for tenders for road .....	0	6	0
J. R. Frith .....	Supervising works, part of salary for November, 1868 .....	4	4	0
J. A. Fogg .....	3rd instalment for 1st and 2nd sections of road, 2nd December, 1868.....	100	0	0
E. B. E. Walker.....	Compensation for land and fencing .....	31	4	0
J. R. Frith .....	Supervising works, part of salary and forage allowance for December, 1868 ..	7	19	4
J. G. Davies .....	Advertising for tenders for additional section .....	3	15	0
Robett Harris .....	Ditto, <i>Launceston Times</i> , ditto.....	0	9	0
J. A. Fogg .....	4th instalment for 1st and 2nd sections of road, 2nd February, 1869 .....	100	0	0
J. R. Frith .....	Supervising works, salary, part for January, 1869.....	4	4	0
Ditto .....	Ditto, part of forage allowance for ditto .....	1	13	4
Ditto .....	Ditto, part of salary and forage allowance for February, 1869 .....	9	7	4
J. A. Fogg .....	5th instalment for 1st and 2nd sections of road, 9th March, 1869 .....	100	0	0
Ditto .....	6th ditto, ditto, 29th March, 1869 .....	100	0	0
J. R. Frith .....	Supervising works, part of salary and forage allowance for March, 1869....	7	5	4
R. C. Gunn .....	Travelling expenses inspecting works.....	14	6	4
J. A. Fogg .....	7th instalment for 1st and 2nd sections of road, 28th April, 1869 .....	100	0	0
J. R. Frith .....	Superintending works, part of salary for April, 1869 .....	4	18	0
Ritchie, Watson & Co...	First instalment on contract 3rd section, road from Penguin Creek to Preser- vation Bay, 5th May, 1869 .....	100	0	0
J. R. Frith.....	Superintending works, part of salary and forage allowance for May, 1869..	10	15	4
Ritchie, Watson & Co...	Second instalment 3rd section, Penguin Road, 3rd June, 1869.....	100	0	0
J. A. Fogg.....	Eighth instalment for 1st and 2nd sections of road, 5th June, 1869.....	100	0	0
J. R. Frith .....	Superintending works, part of salary for June, 1869.....	5	12	0
Ditto .....	Ditto, part of salary and forage allowance for July, 1869.....	7	19	4
Ritchie, Watson & Co...	Third instalment 3rd section, Penguin Road, 29th July, 1869.....	100	0	0
Jas. A. Fogg.....	Balance on contract for 1st and 2nd sections, 6th August, 1869.....	298	7	8
Abstracts of payments, departmental.	Departmental expenditure, plans of bridges, culverts, drawings, and sections of road, and specifications &c. ; C. J. Young, July, £6 6s., August, £4 4s., November, £1 8s. ; A. T. Morrison, August, £9 12s. ; W. Smith, December, £7 3s., February, 1869 £6 12s. ; office payment J. Gray, under authority T. 3401, for July 1869, £5.....	40	5	0
		<b>£1844</b>	<b>1</b>	<b>8</b>

FOR CONSTRUCTING BRIDGES AND CLEARING TRACKS BETWEEN TABLE CAPE, CIRCULAR HEAD, AND THE DUCK RIVER.

Cross & Morey.....	Instalment on account clearing 15 feet track Detention River to near Jacobs' Boat Harbour.....	80	0	0
John Bauld.....	Balance on contract for road Wynyard to Big Creek, 18th August, 1868....	111	15	3
Ditto.....	Extra earthwork and large culvert.....	33	0	0
J. G. Davies.....	Advertising for tenders for Bridges.....	4	8	0

		£	s.	d.
N. Simmons.....	Balance on account of track (10 feet) Detention River to Smithton at the Duck River, 22nd October, 1869.....	55	19	0
Ditto.....	Balance on contract bridge over Detention, bridge over Sister's Creek, and track, 22nd October.....	18	15	0
Cross & Morey.....	Balance on account track 15 feet wide, Detention River to Mr. Walsh's land, 3rd November, 1868.....	115	0	0
Robert Miller.....	First and second instalments on clearing about 5 miles Big Creek to near Jacobs' Boat Harbour, 22nd October, 1868.....	300	0	0
Colonial Treasury.....	Stamps on contract for bridges.....	2	5	0
R. Harris.....	<i>Launceston Times</i> , advertising for tenders for bridges.....	1	1	0
J. G. Davies.....	Advertising for tenders for road Big Creek to Inglis River.....	3	0	0
W. Peart and Son.....	First instalment on contract bridges Detention and Crayfish Rivers, 20th January, 1869.....	225	0	0
J. R. Frith.....	Expenses inspecting Emu Bridge.....	0	14	0
Robert Miller.....	Balance on contract for clearing 5 miles 17 chains 16 links, 29th January.....	414	7	3
R. Harris.....	Advertising <i>Launceston Times</i> for tenders for road.....	0	9	0
John Helmer.....	Superintending works Detention and Crayfish Bridges, Nov. and Dec. 1868.....	21	0	0
Ditto.....	Ditto, January, 1869.....	15	12	0
N. Simmons.....	Clearing and cutting branch tracks 8 miles 79 chains, December 31, 1868.....	107	17	0
John Helmer.....	Superintending works Detention and Crayfish Bridges, February, 1869.....	14	8	0
Ditto.....	Travelling expenses to Detention River.....	7	10	0
W. Peart & Son.....	Second instalment on contract for bridges Detention and Crayfish Rivers, 31st March, 1869.....	225	0	0
Joseph Harman.....	Cutting and levelling approach Detention River Bridge.....	5	0	0
John Helmer.....	Horse hire, forage, &c., accompanying Mr. Gunn.....	5	10	0
Patrick O'Neill.....	Conveying message, and acting as guide, Detention River.....	2	10	0
R. C. Gunn.....	Travelling expenses, inspecting works.....	14	6	4
John Helmer.....	Superintending works Detention and Crayfish Bridges, March, 1869.....	16	4	0
Ditto.....	Ditto, April, 1869.....	15	12	0
James King.....	Clearing timber off road to Detention River.....	2	0	0
W. Coucher.....	First instalment on contract road Big Creek to River Inglis, May, 1869.....	150	0	0
John Helmer.....	Superintending works Detention and Crayfish Bridges, May, 1869.....	15	12	0
N. Simmons.....	Superintending and laying out Detention River Bridge, October, 1868.....	12	12	0
John Helmer.....	Superintending works Detention and Crayfish Bridges, June, 1869.....	15	12	0
W. Peart & Son.....	Third and final instalment on contract for bridges Detention and Crayfish Rivers, 23rd June, 1869.....	437	0	0
N. Simmons.....	Laying out and clearing a road 15 feet Detention River, May, 1869.....	62	0	7
W. Coucher.....	Second and final instalment road Big Creek to River Inglis, August, 1869.....	233	8	9
John Helmer.....	Superintending works Detention and Crayfish Bridges, July & August, 1869.....	19	16	0
Ditto.....	Travelling expenses to inspect Coucher's work from Crayfish River.....	8	10	0
Ditto.....	Travelling expenses to Hobart Town and Huon from Table Cape.....	5	0	0
J. R. Frith.....	Inspecting works four days, July, 1869.....	2	16	0
Abstracts of payments, departmental.....	Drawings, sections, tracings of bridges, culverts, and road, and specifications, &c., C. J. Young, July, £4 18s., January, 1869, £2 2s.; A. T. Morrison, July, 1868, £6 12s., August, 1868, 12s., September, £1 4s., November, £2 8s.; W. Smith, July, 1868, £7 8s. 6d., October, £7 8s. 6d.; J. B. Boothman, and J. Napper, July, 1868, £4 10s.....	37	3	0
		<hr/>		
		£2817	13	8

## FOR ROAD FROM ULVERSTONE TO DOOLEY'S AND GUNN'S PLAINS.

J. R. Frith.....	Superintending works, part of salary and forage allowance, July.....	15	4	8
Ditto.....	Ditto, part of salary for August, 1868.....	10	10	0
J. G. Davies.....	Advertising for tenders for 1 and 2 sections of road.....	3	4	0
J. R. Frith.....	Superintending works, part of salary and forage allowance, September.....	12	3	4
M'Donald & Fogg.....	1st instalment on contract for 1 section of 4 miles Castra Road, Oct. 6, 1868.....	200	0	0
J. R. Frith.....	Superintending works, part of salary and forage allowance, October.....	13	11	4
R. Harris.....	<i>Launceston Times</i> , advertising for tenders for 1 and 2 sections.....	0	18	3
M'Donald & Fogg.....	2 instalment for 1st section, November 17, 1868.....	200	0	0
J. R. Frith.....	Superintending works, part of salary and forage allowance for Nov. 1868.....	16	12	8
Abstract of wages.....	Labourers assisting to peg out line, &c., August and November.....	4	15	10
Adam Carstairs.....	Compensation for land and fencing.....	20	0	0
M'Donald & Fogg.....	3 instalments for 1 section, December 17, 1868.....	200	0	0
J. R. Frith.....	Superintending works, part of salary and forage allowance for December.....	12	17	4
Abstract of wages.....	Labourers assisting to peg out line, &c., December, 1868.....	2	0	0
Col. Treasurer.....	Stamps to affix to contract.....	5	12	6
Ritchie, Watson & Co.....	1st instalment on contract for 2 section of 4 miles Castra Road, Jan. 5, 1869.....	200	0	0
J. G. Davies.....	Advertising for tenders for 3rd section.....	2	4	0
Robt. Harris.....	Ditto <i>Launceston Times</i> ditto.....	0	10	0
M'Donald & Fogg.....	4th instalment for 1 section, February 2, 1869.....	200	0	0
J. R. Frith.....	Superintending works, part of salary and forage allowance for Jan. 1869.....	14	5	4
Geo. Gould.....	Compensation for land and fencing.....	20	0	0
J. R. Frith.....	Superintending works part of salary and forage allowance for Feb. 1869.....	9	7	4
Ritchie, Watson & Co.....	2nd instalment on contract for 2 section, March 9, 1869.....	200	0	0
M'Donald & Fogg.....	5th instalment for 1st section, March 9, 1869.....	200	0	0
J. R. Frith.....	Superintending works, part of salary and forage allowance, March, 1869.....	13	11	4
M'Donald & Fogg.....	6th instalment for 1 section, April 17, 1869.....	200	0	0
R. C. Gunn.....	Travelling expenses, inspecting works.....	14	6	4
J. R. Frith.....	Superintending works, part salary for April, 1869.....	8	8	0



		£	s.	d.
Ritchie, Watson & Co.	3rd instalment for 2nd section, May 5, 1869	200	0	0
M'Donald & Fogg	7th instalment for 1st section, May 6, 1869	200	0	0
J. A. Fogg	1st instalment on contract for 3rd section 3 miles Castra Road, May 22, 1869	200	0	0
M'Donald & Fogg	8th instalment for 1st section, May 24, 1869	200	0	0
J. R. Frith	Superintending works, part salary and forage allowance, May, 1869	10	15	4
Ritchie, Watson & Co.	4th instalment for 2nd section, June 3, 1869	200	0	0
J. A. Fogg	2nd instalment for 3rd section, June 22, 1869	200	0	0
M'Donald & Fogg	9th instalment for 1st section, July 1, 1869	200	0	0
J. R. Frith	Superintending works, part salary for June, 1869	11	4	0
Ritchie, Watson & Co.	5th instalment for 2nd section, July 12, 1869	200	0	0
M'Donald & Fogg	10th instalment for 1st section, July 14, 1869	200	0	0
J. A. Fogg	3rd instalment, for 3rd section, July 27, 1869	200	0	0
M'Donald & Fogg	11th instalment for 1st section, July 31, 1869	200	0	0
J. R. Frith	Superintending works, part salary and forage allowance, July, 1869	10	1	4
Abstracts of payments, departmental	Preparing drawings, sections of road, culverts, &c., tracings, specifications for works, &c., C. J. Young, November, 1868, £2 16s., December, 1868, £7, January, 1869, £2 16s. A. T. Morrison, July, 1868, £9 12s.; Nov. 1868, £1 4s, J. B. Boothman and J. Napper, July, 1868, £4 10s. Office payment, J. Gray, under authority, T. 3401, Dec. 1868, £5; Feb. 1869, £5			
		37	18	0
		£4070	0	11

## FOR ROAD FROM ELIZABETH TOWN TO LATROBE.

J. M. Dooley	Survey and plan, 18 miles 71 chains of road, at £8 per mile	151	2	0
Ditto	Preliminary inspection of road previous to proposed clearing	12	12	0
Abstracts of payments, departmental	Draftsman transferring to plan line of road, &c., A. T. Morrison, August 26, 1868, 1 day, at 12s. per diem	0	12	0
		£164	6	0

## FOR NEW BUILDINGS AND THE PURCHASE OF PREMISES FOR THE ASYLUM, NEW NORFOLK.

C. J. Young	Travelling expenses to peg out site, &c.	2	4	0
J. G. Davies	Advertising for tenders for new building	2	8	0
Colonial Treasurer	Stamps to affix to contract	3	7	6
Geo. Green	Removing fencing, gates, building wall	15	0	0
John Rait	Overseer supervising works, November, 1868	12	0	0
Geo. Green	1 Instalment on contract for new building for female paying Patients, December, 1868	300	0	0
John Rait	Overseer supervising works, December, 1868	13	10	0
Ditto	Ditto, January, 1869	13	0	0
Geo. Green	Additions at House Surgeon's Quarters, New Norfolk	65	0	0
John Rait	Overseer supervising works, February, 1869	12	0	0
Geo. Green	2 Instalments for new building, March, 1869	150	0	0
W. H. Cheverton	Travelling expenses, inspecting works	1	5	7
Geo. Green	3 Instalments for new building, March, 1869	150	0	0
John Rait	Overseer supervising works, March, 1869	13	10	0
Ditto	Ditto, April, 1869	13	0	0
Geo. Green	4 Instalments for new building, May, 1869	300	0	0
John Rait	Overseer supervising works, May, 1869	13	0	0
Ditto	Ditto, June, 1869	13	0	0
Ditto	Overseer supervising works and furnishing details in reference thereto, July and August	14	5	0
Abstracts of payments, departmental	Preparing drawings, sections, elevations, tracings, specifications for new buildings, &c.: C. J. Young, August, 1868, £4 18s., September, £9 16s., October, £2 16s., November, £4 4s., July, 1869, £0 14s.; A. T. Morrison, August, 1868, £2 8s., September, £4 16s.; J. B. Boothman and J. Napper, September, 1868, £6 16s. 8d.	36	8	8
		£1142	18	9

## FOR ALTERATIONS, REPAIRS, AND FITTINGS TO THE PREMISES AT THE CASCADE PAUPER ESTABLISHMENT AND HOUSE OF CORRECTION FOR FEMALES, HOBART TOWN.

W. Marsh & Co.	Shingle nails and spikes for shed	5	16	10
J. R. Meech	Repairs, stove, fixing, &c., division for Females	1	18	7
J. E. Risby	Deals and pine for sashes and baths, Male and Female Divisions	4	16	0
J. R. Meech	Repairs, steam pipe, &c. cook-house	0	6	6
Abstracts of payments, departmental	Preparing plans, drawings, &c. of proposed additions, and of buildings, C. J. Young, October, 1868, £2 2s., May, 1869, £2 16s., July, £2 2s.; copying, J. B. Boothman, October, 1868, £4 10s.	11	10	0
		£24	7	11

FOR ALTERATIONS, REPAIRS, AND FITTINGS TO THE OLD MILITARY BARRACKS, LAUNCESTON, TO ADAPT THE SAME FOR OCCUPATION AS A PAUPER ESTABLISHMENT.

		£	s.	d.
Abstracts of wages.....	Bricklayer, Thos. Lockwood, on works at Depôt, July and August, 1868 ..	6	10	0
Ditto .....	Carpenters, Vout and Healing, ditto, ditto.....	45	1	0
A. G. Webster .....	Freight of timber for works at Depôt .....	0	14	10
Isaac Wright .....	Ditto .....	15	1	4
Chas. Vout .....	Carpenter on works at Dormitories, lodge, fence, &c., September .....	11	14	0
Thos. Healing .....	Carpenter on fence and shingling, &c., at Depôt, ditto .....	8	8	0
Abstract of wages .....	Vout and Healing on works at Depôt, fence, lodge, &c. October .....	19	11	0
John M'Mahon.....	Ploughing grounds, 4 acres, 1 rood, and 14 perches.....	3	0	8
Wm. Peter.....	Sinks and stoves .....	16	14	0
Ed. Ackerman .....	11 Casks cement for works .....	16	10	0
John Ellis .....	Lime and laths for works .....	9	15	5
John Ellis .....	Lime, laths, boards, &c.....	8	3	4
Thos. Corbett.....	Nails, iron, boilers, and steamers, paint and tools, &c. ....	53	8	9
Geo. Babington.....	Laying on water, pipes, taps, &c. ....	6	4	7
Launceston Gas Co.....	Fitting up Depôt with gas.....	51	13	6
Richard Buck .....	Sweeping 15 chimneys, Invalid Depôt, Launceston .....	0	15	0
Vout and Healing.....	Coach fare from Launceston to Hobart .....	3	0	0
Abstract of payment, departmental	W. Smith, copying, &c., November, 1868 .....	6	17	6
		<b>£283</b>	<b>2</b>	<b>11</b>

FOR LAYING DOWN WATER PIPES AND FIRE PLUGS TO THE SEVERAL PUBLIC BUILDINGS IN HOBART TOWN AND LAUNCESTON.

Launceston Corporation	Pipes and fire-plugs, Public Buildings Launceston, Hospital, Gaol, Bonded Stores, and Customs Buildings .....	151	2	8
H. Winzenberg.....	3 Stand pipes for fire-plugs at Parliamentary Buildings, Survey Offices, and Hospital, Hobart Town.....	25	10	0
Edward Maher .....	Fitting stand pipes to several public buildings, Hobart .....	1	0	0
		<b>177</b>	<b>12</b>	<b>8</b>

FOR BUILDINGS FOR WATCH-HOUSES AND FOR THE USE OF THE POLICE, &c., THROUGHOUT THE COLONY.

J. R. Frith.....	Inspecting watch-house Leven, two days, July, 1868.....	1	8	0
Phillips & Raunsley....	Second instalment on contract watch-house, Ulverstone, River Leven, 5th August, 1868.....	80	0	0
Thomas Taylor.....	75 rods fencing watch-house, George Town Road.....	16	17	6
Phillips & Raunsley....	First instalment on contract watch house, Kentish Plains, 9th Sept., 1868..	100	0	0
Hermann Busch.....	Erecting Police Station, Ironstone Creek, Huon, September, 1868.....	95	0	0
Ditto .....	Erecting 16½ rods of fencing ditto.....	6	3	9
Ditto .....	Providing and fixing door-step to ditto .....	1	0	0
J. R. Frith.....	Superintending erection watch house, Kentish Plains, three days, Sept., 1868	2	2	0
Phillips & Raunsley....	Balance on contract and extras watch house, Kentish Plains, October, 1868.	90	0	0
Ditto .....	56 rods of fencing at ditto .....	11	4	0
J. R. Frith.....	Superintending works watch house, Kentish Plains, two days, October, 1868	1	8	0
Phillips & Raunsley....	18½ rods of masonry watch house, Leven .....	11	2	0
O. H. Hedberg.....	Oil for priming gates, &c. watch house, Leslie.....	0	5	4
Thos. F. Rigby.....	Preparing frame-work, &c. of new watch-house, for Leslie, Huon Road. . .	23	10	2
J. R. Frith.....	Superintending works watch houses, North Coast, two days, December, 1868	1	8	0
J. G. Davies.....	Advertising for tenders for Police Court, Torquay, and watch house Leslie..	2	12	0
W. Marsh & Co.....	Nails and iron bar for new watch house, Leslie.....	0	10	3
H. Conway.....	Inspecting watch house, George Town Road.....	2	2	0
J. R. Frith.....	Travelling expenses inspecting watch-house, Kentish Plains .....	4	4	0
Robert Harris.....	Advertising <i>Launceston Times</i> for tenders for Police Court, Torquay .....	0	9	0
J. R. Frith.....	Superintending works watch houses, two days, January, 1869.....	1	8	0
Humphreys & Roe.....	First instalment on contract for Police Court, Torquay, 22nd February, 1869	120	0	0
J. R. Frith.....	Superintending works Police Court, Torquay, two days, February, 1869....	1	8	0
Phillips & Raunsley....	Balance on contract watch house, Leven, March, 1869.....	7	11	3
J. R. Frith.....	Inspecting works, Police Court, Torquay, two days, March, 1869.....	1	8	0
Humphreys & Roe .....	Second instalment on contract Police Court, Torquay, April, 1869.....	120	0	0
J. R. Frith.....	Superintending works, part salary and forage allowance, June, 1869.....	4	14	8
William James.....	Instalment on contract for felling trees on Police Reserve, Scottsdale.....	6	8	0
Humphreys & Roe.....	Third instalment on contract Police Court, Torquay, July, 1869.....	120	0	0
Thomas Durey.....	Contract for watch house, Leslie, Huon Road, July, 1869.....	88	5	6
Humphreys & Roe.....	Balance on contract Police Court, Torquay, July, 1869.....	107	5	0
J. R. Frith.....	Superintending works Police Court, Torquay, two days, July.....	1	8	0
Abstracts of payments, departmental.	Departmental expenditure, drawings, plans, sections, tracings, and specifications for watch houses, &c., C. J. Young, August, 1868, £6 6s, September, £8 8s., October, £9 2s., November, £2 16s., January and March, 1869, £9 2s.; A. T. Morrison, August, 1868, £1 4s., September, £4 16s.; A. W. Storie, March, 1869, £4 10s.....	46	4	0
		<b>£1077</b>	<b>6</b>	<b>5</b>
Treasurer Westbury Municipality.	Grant in aid for police buildings, Carrick, sent from Treasury for record...	336	0	0

FOR CUTTING TRACKS THROUGH CROWN LANDS WITH THE VIEW OF RENDERING THEM  
AVAILABLE FOR SETTLEMENT.

		£	s.	d.
Jas. Laffer	Inspecting land and timber near tracks Huon district	3	0	0
W. H. Cheverton	Travelling expenses, inspecting tracks, &c.	4	16	3
Abstract wages	Overseer, A. Hall, in charge of men Sandfly Basin, July	12	3	0
Ditto	Labourers cutting new line of road, ditto, July 25 to Aug. 7	17	8	0
Ditto	Ditto ditto ditto, Aug. 8 to 21	18	3	0
Ditto	Ditto ditto ditto, Aug. 22 to Sept. 3	18	14	0
Ditto	Overseer A. Hall, in charge of men, ditto, Aug. 1 to Sept. 3	13	1	0
Charles Oates	Carting tools, Ironstone Creek to N. W. Bay River	1	4	0
Thomas Durey	Balance on contract, 2½ miles, 15 ft. track and 4 ft. cutting, Sept. 3, 1869	16	0	0
Abstracts of wages	Pearson & Bulman, cutting track to George's Plains	4	4	0
Jno. Read	Horse hire for Mr. Laffer, inspecting land, &c., Sandfly	0	16	0
Estate of late G. Hutton	Axe-handles and files for labourers at Sandfly	0	14	0
Jas. Kelly	Clearing 2 miles of tracks, Rivers Brid and Forester	12	0	0
Expended through Public Works Department		£122	3	3

Expended through Survey Department as per Return from Treasury.

Jno. Thomas	For surveying in Gould's New Country	239	2	0
Ditto	Instalment on account work done in New England	100	0	0
Ditto	Commissioners' expenses examining New Country	47	0	0
J. E. Calder	On account work done by Mr. Thomas in New England	60	0	0
Jas. Laffer	Travelling expenses, examining New Country	21	4	6
Ditto	Examining land at Southport and Port Esperance	5	12	0
Ditto	Ditto claim of Hughes for compensation, road at Oyster Cove	1	18	0
Ditto	Examining Mr. Thomas's work in Gould's New Country	41	2	0
John Smith	Horse hire for Mr. Swan to proceed to Gould's New Country	4	17	6
John Swan	Expenses incurred as Commissioner	5	17	2
Jas. Gibson	Expenses as Commissioner examining Gould's New Country	3	10	6
Geo. Innes	Work done near new road at Southport	11	5	0
Jacob Roberts	Clearing track into Sandfly Basin	30	0	0
Expended through Survey Department		£571	8	8

PUBLIC BUILDINGS ACT, 1868, 32 VICT. No. 22.

BONDING WAREHOUSE, HOBART.

H. P. Sorell	Taking levels, &c., and plan for drain from cellars to dock	4	4	0
J. Harcourt	Nails for repairs and works on store	6	6	0
Murray & Murdoch	1 cwt. tallow for mixing with lime whitewashing	2	2	0
Geo. Coleman	Making new key and fitting to front gate lock	0	2	6
W. Marsh & Co.	Supplying 3 padlocks for gates	0	7	0
R. H. Stabb	Mason in charge of prisoner mechanics on works, No. 1 Store. <i>Vide Report</i> May and June	11	4	0
W. H. Cheverton	Supervising and directing works, part salary June	10	5	0
Jas. Cousins	Carting loam to store for works	2	4	0
Ditto	Ditto metal and gravel, ditto	5	12	0
Joseph Miller	4000 bricks for drains and door openings	8	0	0
R. H. Stabb	Mason in charge of prisoner mechanics on works, July	3	4	0
Abstracts of Payments, Departmental.	Taking measurements, preparing plans, sectional drawings, and specifications, &c., for alterations to roof of Store fronting on wharf; alterations to Stores, Macquarie-street, and additional building.—C. J. Young, Feb- ruary and March, 1869, £13 6s., April and May, £10 10s., June, £7, July, £13 6s., J. B. Boothman, May, £5 4s.	49	6	0
		£102	16	6

FOR THE COURT HOUSE, LAUNCESTON.

Abstracts of payments, departmental.	Draftsman on sketch plan of alterations, also fresh drawings, elevations, and sections and plans of internal fittings, C. J. Young, January and Feb- ruary, 1869, £4 4s., May, £7, June, £3 10s., July, £2 16s.	17	10	0
		£17	10	0

## FOR OPENING UP ROADS, &amp;c., BETWEEN RIVERS MERSEY AND LEVEN.

*Under Resolution of Parliament.*

		£	s.	d.
Abstract of Wages .....	Labourers marking road to Gunn's Plains, &c., June, 1867.....	4	13	0
J. M. Dooley.....	Marking and clearing 4 miles of horse tracks, Dooley's and Gunn's Plains, March and April, 1867 .....	23	2	0
Ditto .....	First instalment on account cutting tracks, Castra and Gunn's Plains, May, 1868 .....	100	0	0
Ditto .....	Prospecting and marking road, Don Bridge to Tarleton, June, 1868 .....	15	0	0
J. R. Firth.....	Forage allowance, inspecting works, June, 1868 .....	3	6	8
J. M. Dooley.....	Second instalment on account cutting tracks, Castra, &c., August, 1868....	50	0	0
J. R. Frith.....	Inspecting tracks, part salary, 4 days, July, 1868 .....	2	16	0
J. M. Dooley.....	Third instalment on account cutting tracks, Castra, &c., August, 1868 .....	100	0	0
J. R. Frith.....	Inspecting tracks, part salary, and forage allowance, August, 1868 .....	6	16	8
Ditto .....	Ditto, part salary, and forage allowance, April, 1869 .....	8	4	8
Abstract of payments, departmental	Copying, and reports, &c., as to Mr. Dooley's work, J. B. Boothman, June, 1869 .....	2	12	0
		<hr/>		
		£316	11	0

## FOR CONSTRUCTING ROADS AND BRIDGES IN THE AGRICULTURAL AREA, DISTRICT OF GEORGE'S BAY.

Jno. Cunningham .....	Travelling expenses to George's Bay to examine and report on roads, &c., May, 1869 .....	16	5	0
Ditto .....	Travelling expenses to point out work to intending Contractors, June, 1869 .....	3	0	0
Ditto .....	Overseer of Works, part of June, 6 days' salary .....	3	12	0
Abstracts of payments, departmental	Draftsman making tracings for roads and bridges, June, C. J. Young, £2 16s. ; copying specifications, &c., J. B. Boothman, June, £2 12s. ...	5	8	0
		<hr/>		
		£28	5	0

FRANCIS BUTLER, *Director of Public Works.*