

1878.

TASMANIA.

HOUSE OF ASSEMBLY.

SWANSEA ROAD AND SPRING BAY JETTY:

RETURN. (Mr. Meredith.)

Laid upon the Table by the Minister of Lands, May 9, 1879; and ordered by the House to be printed.



RETURN showing the Works effected and those now in course of construction under the 41 Vict. No. 10, Schedule 1, Road from Richmond to Swansea, £4000, and Schedule 3, Jetty and Causeway, Spring Bay; the Cost of the Surveys of such Works, and a detailed account of their Supervision (to 31st March last), giving the names of the Supervisors, the nature of their Duties, their rates of Pay and Allowances.

Works effected and in course of construction.	Contractor.	Amor Cont			Cost of surveys and supervision to 31 Mar. 1879.	Names of supervisors, rates of pay, allowances, and nature of duties.	Remarks.
		£	8.	d.	£ s. d.		
	1	Road,	Ric	hm	ond to Swan	sea. Vote, £4000.	
Repairs to Bridge over Prosser's River at Orford	Rudd & M'Neill	219	0	0	5 9 6	Special supervision employed on this work. J. J. M'Clusky, rate of pay 2 per cent. on contract sum	Completed at cost stated.
Stony Rivulet Bridge	A. Gemmell	375	0	0		·· · · · ·	Completed at cost with
Postman's Hut, Road deviation	C. Jack	At 8s. chain mated	, est	i-	•••	The entire works in this district are under the inspection and supervision of the District Inspector, Mr. A. A. Hull, who is employed on these and other works at a salary	extras £387 18s. Not yet completed.
Ravensdale Bridge and Causeway	R. Robinson	814		2		of £250 per annum with forage allowance of £25 per annum, and travelling expenses at authorised	Not yet completed.
Horse Shoe Bend Bridge	F. Rapp	160	0	0	240 15 7 See Appendix A	scale; assisted by one Sub-Inspector Mr. A. M. J. Burgess, at a salary of 7s. 6d. per diem and horse	Completed at a cos of £165 with extra works.
Mayfield Creek Bridge	A. Gemmell	180	0	0		hire. The total cost of this super- vision is charged to the votes for	Not yet completed.
Road, deviation at Stokell's Hill	G. W. Lindley	676	0	0		the works on account of which the officers in question are employed.	Not yet completed.
Road, deviation at Lis- dillon	Jack & Gemmell	777	17	0	••	., -	Reported as completed but not yet taken of contractor's hands.
Repairs to Black Bridge, Paradise	Through Road Trusts	25	0	0	••	Particulars have also been taken and tenders are now invited for further works on this road.	Not yet completed.
	Jetty	and	Car	ıseı	vay at Sprin	ng Bay. Vote, £1500.	
Jetty and Causeway at Spring Bay		Estimost £ schee	ated 115 lule	l to 0 a of	65 10 6 See Appendix A		Not yet completed.

JAMES FINCHAM, Engineer-in-Chief. 8 May, 1879.

£ s. d.

APPENDIX A.

Richmond and Swansea Road.

October to December, 1878—A. Burgess, ditto ditto Sub-Inspector January to December, 1878—Departmental charges, temporary staff, drafting and clerical work January to March, 1879—A. A. Hull, surveys and supervision, salary and expenses Inspector Ditto—A. Burgess, ditto ditto Sub-Inspector	2 9 17 £65		6 0
October to December, 1878—A. Burgess, ditto ditto Sub-Inspector	9 17	15 5	6 0
January to December, 1878—Departmental charges, temporary staff, drafting and clerical work January to March, 1879—A. A. Hull, surveys and supervision, salary and expenses Inspector			0 2 6 4
Jetty and Causeway, Spring Bay.			_
	£240	15	7
bandary to Document, 2010 Department of the Contract assistance of the Cont			
Ditto—A. M. J. Burgess, salary and allowances Sub-Inspector January to December, 1878—Departmental charges, temporary staff, drafting and clerical assistance	27 18	10 16	
January to March, 1879—A. A. Hull, surveys and supervision, salary and expenses inspection		17	
December 9 to 22nd December, 1878—Laborer, assisting Inspector in laying out works		18	
October to December, 1878—A. M. J. Burgess, salary and allowances, Sub-Inspector	14	10 13	-
April to November, 1878—N. Simmons, laying out works, surveyor's charges	51	10	0
	49	16	•
March, 1878—A. T. Morrison, taking particulars, preparing specification Prosser's Bridge	_		6