

Document 13

Level 7, 134 Macquarie Street, Hobart TAS
GPO Box 1550, Hobart, TAS 7001 Australia



Enquiries: Sarah Whatley
Ph: +61 3 6165 4616 Fax +61 3 6233 3800
Email: Sarah.Whatley@environment.tas.gov.au
Web: www.epa.tas.gov.au
Our Ref: (H279193|EN-EM-PE-WO-038264) sma

3 July 2014

Mr Stuart Loone
General Manager
Spring Bay Mill
Suite 11
149 Macquarie Street
SYDNEY NSW 2000



Dear Mr Loone

**TRIABUNNA INVESTMENTS PTY LTD – TRADING AS SPRING BAY MILL
EXTENSION TO DATE OF COMPLETION OF WORKS**

I write in response to your letter, dated 24 June 2014, requesting an extension to the deadline for the completion of works, as set out in your approved Decommissioning and Rehabilitation Plan (DRP), from 30 June 2014 to 31 October 2014.

In your letter you explain the reasons for requiring additional time, such as delays in the negotiations for the removal of the ship loading infrastructure and delays in the engagement of a consultant to undertake an environmental site assessment. Your explanation is considered reasonable. Acting under delegation from the Director, Environment Protection Authority and in accordance with condition G2 of Environment Protection Notice (EPN) No. 9035/1, I approve extension of the completion date for works under the DRP to 31 October 2014.

Please keep a copy of this letter with the DRP and EPN 9035/1 to ensure that this change is incorporated into these documents.

Should further time to complete the works be required, future requests may be considered provided the request is made prior to the above date.

Your letter also provides details of the progress made thus far in the decommissioning and rehabilitation works. I am advised that the site inspection carried out by Environmental Officer, Sarah Whatley, on 24 June 2014 confirms that progress is occurring at a steady pace.

Should you have any queries in regard to this matter, please do not hesitate to contact Ms Whatley on 6165 4616.

Yours sincerely

Darryl Cook
MANAGER ENVIRONMENTAL OPERATIONS

✓cc. Email: stuart.loone@springbaymill.com